

Date: 02/11/2023

To,
The Director
Northern Regional Office (MoEF&CC)
Bays No. 24-25, Sector- 31-A,
Dakshin Marg,
Chandigarh – 160030

Subject: Submission of six-monthly EC Compliance Report for the period **April 2023 – September 2023** of “Mixed Use Development Project” at Sector-72, Gurgaon, Haryana by M/s. Tata Realty & Infrastructure Ltd.

Reference: EC Lr No.: SEIAA/HR/2018/713, **Dated:** 13th July, 2018
EC Lr No.: SEIAA/HR/2011/38, **Dated:** 19th January, 2011

Dear Sir,


This is with reference to the above-mentioned subject, we are herewith submitting six monthly EC Compliance Report for the period **April 2023 – September 2023** for “Mixed Use Development Project” at Sector-72, Gurgaon, Haryana by M/s. Tata Realty & Infrastructure Ltd., along with the necessary annexures for your kind perusal.

We understand that the above is in line with requirement of Ministry of Environment, Forest and Climate Change, GOI.

Thanking You,

Yours Sincerely,

For TATA Housing Development Company Pvt. Ltd.


(Authorized Signatory)

Enclosure: Compliance Report; Soft copy of Report in C.D.

- Copy to:**
1. Member Secretary, Haryana State Pollution Control Board, C-11 Sec-6, Panchkula, Haryana
 2. Member Secretary, SEIAA, Haryana, Bay No. 55-58, Parytan Bhawan 1st floor, Sector 2, Panchkula, Haryana

M/s Tata Realty and Infrastructure Ltd.

**COMPLIANCE REPORT
of
“Revision & expansion of mixed use Development
Project” located at Sector-72, Gurgaon, Haryana**



SUBMITTED BY

M/s Tata Realty and Infrastructure Ltd.

December 2023

TABLE OF CONTENT

S. No	Description
Compliance of Specific and General Conditions	
<i>LIST OF ANNEXURES</i>	
Annexure	Description
Annexure-I	Environmental Clearance Letter
Annexure-II	CTE
Annexure-III	First aid Photographs
Annexure IV	Hazardous Waste Authorization Certificate
Annexure-V	PESO Certificate
Annexure-VI	Environmental Monitoring Report
Annexure-VII	Water bills
Annexure-VIII	Photographs of Solar Panel
Annexure IX	Structural Stability Certificate
Annexure-X	Photographs of STP
Annexure-XI	STP Logbook
Annexure-XII	Photographs of rain water harvesting pits
Annexure-XIII	Electric bills
Annexure-XIV	CTO
Annexure-XV	Diesel Bills
Annexure-XVI	Photographs of DG Sets
Annexure-XVII	LED Purchased Bill
Annexure-XVIII	MSW Agreement
Annexure-XIX	Photographs of OWC
Annexure-XX	Log Book of Organic Waste converter (OWC)

Annexure-XXI	Photographs of waste collection bins
Annexure- XXII	E-waste Agreement
Annexure- XXIII	Battery Waste Management Agreement
Annexure- XXIV	Copy of Hazardous Waste (Used Lube Oil) Management
Annexure- XXV	Receiving of submission of June 2023 compliance report
Annexure- XXVI	Copy of CSR fund approval for Badshapur Corridor Development
Annexure- XXVII	Form V receiving
Annexure- XXVIII	Environmental Audit Report

LIST OF TABLES

Tables	Description	Page No
Table-1	Schedule of Ambient Air Quality Monitoring	01
Table-1(a)	Monitoring Result for SO ₂	01
Table-1(b)	Monitoring Result for NO ₂	02
Table-1(c)	Monitoring Result for PM ₁₀	03
Table-1(d)	Monitoring Result for PM _{2.5}	04
Table-1(e)	Monitoring Result for CO	05
Table-2	Schedule of Noise Monitoring	06
Table-2(a)	Day time Monitoring result	07
Table-2(b)	Night time Monitoring result	08
Table-3	Schedule for DG Noise sample collection	08
Table-3(a)	D.G. Set-1 Noise Monitoring Result (Date-09/06/2023)	09
Table-3(b)	D.G. Set-2 Noise Monitoring Result (Date-09/06/2023)	09
Table-3(c)	D.G. Set-3 Noise Monitoring Result (Date-09/06/2023)	09
Table 3(d)	D.G. Set-1 Noise Monitoring Result (Date-27/09/2023)	09
Table 3(e)	D.G. Set-2 Noise Monitoring Result (Date-27/09/2023)	10
Table 3(f)	D.G. Set-3 Noise Monitoring Result (Date-27/09/2023)	10
Table-4	Schedule for DG Stack sample collection	10-11
Table-4(a)	D.G. Set-1 Stack Monitoring Results (Date-15/04/2023)	11
Table-4(b)	D.G. Set-2 Stack Monitoring Results (Date-15/04/2023)	11
Table-4(c)	D.G. Set-3 Stack Monitoring Results (Date-15/04/2023)	11-12
Table-4(d)	D.G. Set-1 Stack Monitoring Results (Date-19/05/2023)	12
Table-4(e)	D.G. Set-2 Stack Monitoring Results (Date-19/05/2023)	12
Table-4(f)	D.G. Set-3 Stack Monitoring Results (Date-19/05/2023)	12
Table-4(g)	D.G. Set-1 Stack Monitoring Results (Date-09/06/2023)	13
Table-4(h)	D.G. Set-2 Stack Monitoring Results (Date-09/06/2023)	13
Table-4(i)	D.G. Set-3 Stack Monitoring Results (Date-09/06/2023)	13
Table-4(j)	D.G. Set-1 Stack Monitoring Results (Date-07/07/2023)	13-14
Table-4(k)	D.G. Set-2 Stack Monitoring Results (Date-07/07/2023)	14
Table-4(l)	D.G. Set-3 Stack Monitoring Results (Date-07/07/2023)	14
Table-4(m)	D.G. Set-1 Stack Monitoring Results (Date-05/08/2023)	14
Table-4(n)	D.G. Set-2 Stack Monitoring Results (Date-05/08/2023)	15
Table-4(o)	D.G. Set-3 Stack Monitoring Results (Date-05/08/2023)	15

Table-4(p)	D.G. Set-1 Stack Monitoring Results (Date-27/09/2023)	15
Table-4(q)	D.G. Set-2 Stack Monitoring Results (Date-27/09/2023)	15-16
Table-4(r)	D.G. Set-3 Stack Monitoring Results (Date-27/09/2023)	16
Table-5	Schedule for STP Inlet Water sample collection	16
Table 5(a)	Results of STP Inlet Water Monitoring (Date-15/04/2023)	16
Table 5(b)	Results of STP Inlet Water Monitoring (Date-19/05/2023)	16-17
Table 5(c)	Results of STP Inlet Water Monitoring (Date-09/06/2023)	17
Table 5(d)	Results of STP Inlet Water Monitoring (Date-07/07/2023)	17
Table 5(e)	Results of STP Inlet Water Monitoring (Date-05/08/2023)	17
Table 5(f)	Results of STP Inlet Water Monitoring (Date-26/09/2023)	17
Table-6	Schedule for STP Outlet sample collection	18
Table 6(a)	Results of STP Outlet Water Monitoring (Date-15/04/2022)	18
Table 6(b)	Results of STP Outlet Water Monitoring (Date-19/05/2022)	18
Table 6(c)	Results of STP Outlet Water Monitoring (Date-09/06/2022)	18-19
Table 6(d)	Results of STP Outlet Water Monitoring (Date-07/07/2023)	19
Table 6(e)	Results of STP Outlet Water Monitoring (Date-05/08/2023)	19
Table 6(f)	Results of STP Outlet Water Monitoring (Date-26/09/2023)	19
Table-7	Schedule for Domestic water sample collection	19
Table 7(a)	Results of Domestic Water Monitoring (Date-26/09/2023)	20
Table-8	Schedule for Drinking water sample collection	20
Table 8(a)	Results of Drinking Water Monitoring (Date-09/06/2023)	21
Table 8(b)	Results of Drinking Water Monitoring (Date-26/09/2023)	21-22
Table-9	Schedule for Raw water sample collection	22
Table 9(a)	Results of Raw Water Monitoring (Date-15/04/2023)	22-23
Table 9(b)	Results of Raw Water Monitoring (Date-09/06/2023)	23-24
Table 10	Schedule for Cooling Tower water sample collection	24
Table 10(a)	Results of Cooling Tower Water Monitoring (Date-26/09/2023)	24
Table 11	Schedule for Domestic treated water sample collection	24
Table 11(a)	Results of Domestic Treated Water Monitoring (Date-15/04/2023)	24-25
Table 11(b)	Results of Domestic Treated Water Monitoring (Date-09/06/2023)	25-26
Table 11(c)	Results of Domestic Treated Water Monitoring (Date-07/07/2023)	26
Table 11(d)	Results of Domestic Treated Water Monitoring (Date-05/08/2023)	26-27

LIST OF FIGURES

Figure Nos.	Description	Page No
Figure-1(a)	SO ₂ Concentration at project site	02
Figure-1(b)	NO ₂ Concentration at project site	03
Figure-1(c)	PM ₁₀ Concentration at project site	04
Figure-1(d)	PM _{2.5} Concentration at project site	05
Figure-1(e)	CO Concentration at project site	06
Figure-2(a)	Graph showing day time noise monitoring result	07
Figure-2(b)	Graph showing night time noise monitoring result	08

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

“COMPLIANCE REPORT- DECEMBER 2023”

Compliance of environmental clearance conditions as mentioned in the Environmental clearance letter issued vide letter number SEIAA/HR/2018/713 dated: 13th July, 2018 enclosed as Annexure-I.

S. No.	Environmental Conditions	Compliance
PART – A SPECIFIC CONDITIONS		
Construction Phase		
1.	“Consent for Establish” shall be obtained from Haryana State Pollution Control Board under Air and Water Act and a copy shall be submitted to the SEIAA, Haryana before the start of any construction work at site.	Agreed. Consent to Establish” has been obtained from Haryana State Pollution Control Board under the Air and Water Act. Consent to Establish has been obtained for Tower-C vide letter n. No. HSPCB/Consent/ : 329962322GUSOCTE23048110, dated 20/08/2022 has been attached as Annexure-II.
2.	A first aid room as proposed in the project report shall be provided both during construction and operational phase of the project.	Agreed & Complied. First aid room has been provided during construction phase and operation phase of the project. Photograph of first aid is attached as Annexure-III.
3.	Adequate drinking water and sanitary facilities shall be provided for construction workers at the site. Provision should be made for mobile toilets. Open defecation by the laborers is strictly prohibited. The safe disposal of solid wastes/ waste water generated during the construction phase should be ensured. Efforts shall be made to provide mobile STP for treatment of waste water during the construction phase.	Agreed & Complied. An adequate drinking water facility and community toilet were provided to construction workers at the site. Proper provisions were made for mobile toilets and its usage. Open defecation by the labors was strictly prohibited. The wastewater generated during construction phase was sent to mobile STP for treatment of waste water.
4.	All the topsoil excavated during construction activities shall be stored for use in horticulture/landscape development within the project site.	All the topsoil excavated during construction activities was stored separately & it has been used for horticulture/landscape development within the project site.
5.	The project proponent shall ensure that the building material required during construction phase is properly stored within the project area and disposal of	Building material has been properly stored at construction site, which is not created any adverse effect on the neighboring communities and we have disposed the same after taking

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	construction waste should not create any adverse effect on the neighboring communities and should be disposed of after taking necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority.	necessary precautions for general safety and health aspects of people. Disposal of construction waste has been done as per Construction and Demolition (C&D) Waste Management Rules, 2016.
6.	Construction spoils, including bituminous material and other hazardous materials, must not be allowed to contaminate watercourses and the dump sites for such material must be secured so that they should not leach into the ground water and any hazardous waste generated during construction phase, should be disposed off as per applicable rules and norms with necessary approval of the Haryana State Pollution Control Board.	Construction spoils including bituminous material and other hazardous materials was not allowed to contaminate water courses and the dump sites for such material was secured, so that they were not leached into the ground water. This Project has obtained the Hazardous waste authorization has been obtained from HSPCB vide letter No. HWM/GUSO/2020/7022058 dt.29.06.2020. Copy of the Hazardous waste authorization (HWA) is enclosed at Annexure-IV .
7.	The diesel generator sets to be used during construction phase shall be of ultra low sulphur diesel type and should conform to Environment (Protection) Rules prescribed for air and noise emission standards.	Agreed & Complied. DG sets was used for office lighting and site lighting during construction phase. They were run on low sulphur diesel only with the provision of air and noise emission standards as per EPA Rules, 1986.
8.	The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from Chief Controller of Explosives shall be taken.	Agreed & compiled. For Operational phase, The diesel was found stored in underground tank of capacity 50 KL with permission obtained from PESO vide License No. P/NC/HN/15/1926(P439808) dated 17/09/2019 . Copy of permission obtained from PESO is attached as Annexure-V .
9.	Ambient noise levels shall conform to the residential standards both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase. Adequate measures should be taken to reduce ambient air pollution and noise level during construction phase, so as to conform to	Agreed & Complied. For Operational phase, Ambient noise monitoring are being done at project site; all results are observed within the prescribed standard of CPCB/MOEF. Ambient noise monitoring results are enclosed as Annexure-VI .

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	the stipulated residential standards of CPCB/MoEF.	
10.	Fly ash shall be used as building material in the construction as per the provisions of Fly Ash Notification of September 1999 and as amended on 27th August 2003.	Complied.
11.	Storm water control and its re-use as per CGWB and BIS standards for various applications should be ensured.	Agreed. Storm water control and its re-use as per CGWB and BIS standards for various applications will be followed.
12.	Water demand during construction shall be reduced by use of pre-mixed concrete, curing agents and other best practices.	This condition was compiled during Construction phase.
13.	In view of the severe constrains in water supply augmentation in the region and sustainability of water resources, the developers will submit the NOC from CGWA specifying water extraction quantities and assurance from HUDA/utility provider indicating source of water supply and quantity of water with details of intended use of water potable and non-potable. Assurance is required for both construction and operation stages separately .it shall be submitted to the SEIAA and RO, MOEF, Chandigarh before the start of construction.	Agreed & Complied. Ground water was not extracted for the purpose of construction; only STP treated water was used for the same. In operation phase of the project, water is being supplied by HUDA. Copy of Water bills are attached as Annexure-VII.
14.	Roof must meet prescriptive requirement as per Energy Conservation Building Code by using appropriate thermal insulation material.	Solar panels has been installed on the roof of the towers. Photographs is attached as Annexure VIII.
15.	Opaque wall must meet prescriptive requirement as per Energy Conservation Building Code which is proposed to be mandatory for all air conditioned spaces while it is desirable for non-air-conditioned spaces by use of appropriate thermal insulation material to fulfill requirement.	There is HVAC used in this project. Natural ventilation system has been applied, hence as described in section 2.1 (Applicable Building System) the Energy Conservation Building Code is not applicable to unconditioned space.

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
16.	The approval of the competent authority shall be obtained for structural safety of the building on account of earthquake, adequacy of firefighting equipments, etc. as per National Building Code including protection measures from lightening etc.	Agreed & Complied. The approval of competent authority had been obtained for structural safety of the building due to earthquake, adequacy of fire fighting equipment etc. as per National Building Code including protection measures from lightening etc. Building Structure safety certificate attached as Annexure X.
17.	Overexploited groundwater and impending severe shortage of water supply in the region requires the developer to redraw the water and energy conservation plan. Developer shall reduce the overall footprint of the proposed development. Project proponent shall incorporate water efficiency /savings measures as well as water reuse/recycling within 3 months and before start of construction to the SEIAA, Haryana and RO, MOEF, GOI, Chandigarh.	Agreed. No ground water extraction was taken place. However treated water for construction was supplied by HUDA to reduce the demand. In operation phase, treated water from STP is being used for horticulture, flushing, cooling. As well as efficient fixtures are being used to minimize the water demand for domestic purpose. STP log book attached as Annexure XI.
18.	The Project Proponent as stated in proposal shall construct 12 nos. rain water harvesting pits under expansion for recharging the ground water within the project premises. Rain water harvesting pits shall be designed to make provisions for silting chamber and removal of floating matter before entering harvesting pit. Maintenance budget and persons responsible for maintenance must be provided. Care shall also be taken that contaminated water do not enter any RWH pit.	Agreed & Complied. 12 rain water harvesting pits have been provided for recharging the ground water within the project premises. To remove silt and floating matter, desalting chamber has been proposed with rain water harvesting pits. Rain water harvesting plan has already been submitted with previous compliance report. Photographs of rain water harvesting pits are attached as Annexure-XII.
19.	The project proponent shall provide for adequate fire safety measures and equipments as required by Haryana Fire Service Act, 2009 and instructions issued by the local Authority/Directorate of fire from time to time. Further the project proponent shall take necessary	Agreed & Complied.

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	permission regarding fire safety scheme/NOC from competent Authority as required.	
20.	The Project Proponent shall obtain assurance from the DHBVN for total supply of 8871 KW of power supply before the start of construction. In no case project will be operational solely on generators without any power supply from any external power utility.	Agreed & Complied. The electricity is supplying from DHBVN . Copies of Electric bills are attached as Annexure-XIII.
21.	Detail calculation of power load and ultimate power load of the project shall be submitted to DHBVN under intimation to SEIAA Haryana before the start of construction. Provisions shall be made for electrical infrastructure in the project area.	Agreed. The total power load requirement was 8871KW that has been supplied by DHBVN. Copies of Electric bills are attached as Annexure-XIII.
22.	The Project Proponent shall not raise any construction in the natural land depression / Nallah/water course and shall ensure that the natural flow from the Nallah/water course is not obstructed.	Agreed & Complied. The project site is not fall under any natural land depression Nallah/ water course. Hence, no natural flow is obstructed by the project.
23.	The Project Proponent shall keep the plinth level of the building blocks sufficiently above the level of the approach road to the Project. Levels of the other areas in the Projects shall also be kept suitably so as to avoid flooding.	Agreed & Complied. The plinth level of the building blocks has been kept sufficiently above the level of the approach road.
24.	Construction shall be carried out so that density of population does not exceed norms approved by Director General Town and Country Department Haryana.	Agreed & Complied.
25.	The Project Proponent shall submit an affidavit with the declaration that ground water will not be used for construction and only treated water should be used for construction.	Agreed & Complied. Ground water was not used for the construction activity. An affidavit has already been submitted to SEIAA, Haryana. Treated water was used for construction purpose; permission has been taken from HUDA.
26.	The project proponent shall not cut any existing tree and project landscaping plan should be modified to include those	Agreed & Complied.

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	trees in green area.	
27.	The project proponent shall ensure that ECBC norms for composite climate zone are met. In particular building envelope, HVAC service, water heating, pumping, lighting and electrical infrastructure must meet ECBC norms.	Agreed. ECBC norms for composite climate zone, water heating, pumping, lighting and electrical infrastructure is being followed.
28.	The Project Proponent shall provide 3 meter high barricade around the project area, dust screen for every floor above the ground, proper sprinkling and covering of stored material to restrict dust and air pollution during construction.	Complied during Construction phase.
29.	The project proponent shall construct a sedimentation basin in the lower level of the project site to trap pollutant and other wastes during rains.	Agreed & Complied. Sedimentation basin has been constructed to trap the pollutants and other wastes during rainy sessions.
30.	The project proponent shall provide proper rasta of proper width and proper strength for the project before the start of construction.	Agreed & Complied. Proper Rasta and proper width has been constructed in the project for movement of vehicle within the project site.
31.	The project proponent shall ensure that the U-value of the glass is less than 3.177 and maximum solar heat gain co-efficient is 0.25 for vertical fenestration.	Agreed & Complied. It has been ensured U-value of the glass is less than 3.177 and maximum solar heat gain co-efficient is 0.25 for vertical fenestration.
32.	The project proponent shall adequately control construction dusts like silica dust, non-silica dust and wood dust. Such dusts shall not spread outside project premises. Project Proponent shall provide respiratory protective equipment to all construction workers.	This condition was compiled during Construction phase.
33.	The project proponent shall provide fire control room and fire officer for building above 30 meter as per National Building Code.	Agreed & Complied.
34.	The project proponent shall obtain permission of Mines and Geology Department for excavation of soil before the start of construction.	Agreed & already Complied. Mines and Geology permission has been taken for excavation of soil.

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
35.	The project proponent shall provide one refuge area till 24 meter and one till 39 meter each as per National Building Code. The project proponent shall not convert any refuse area in the habitable space and it should not be sold out/commercialized.	Agreed & Complied.
36.	The project proponent shall seek specific prior approval from concerned local Authority/HUDA regarding provision of storm drainage and sewerage system including their integration with external services of HUDA/ Local authorities beside other required services before taking up any construction activity.	Agreed & Complied. Prior approval was taken from HUDA regarding for external sewerage discharge services before taking up of construction activity.
37.	The project proponent shall discharge excess of treated waste water/storm water in the public drainage system and shall seek permission of HUDA before the start of construction.	Agreed & Complied. Permission was taken from HUDA for discharge of excess treated waste water/storm water in the public drainage system before start of construction.
38.	The project proponent shall maintain the distance between STP and water supply line.	Agreed & Complied. Distance has been maintained between STP and water supply line.
39.	The project proponent shall ensure that the stack height is 6 meter more than the highest tower.	Agreed & Complied. Stack height has been provided as per CPCB norms.
40.	The project proponent shall ensure that structural stability to withstand earthquake of magnitude 8.5 on Richter scale.	Agreed & Complied. It has been ensured that structural stability to with stand earthquake of magnitude 8.5 on Richter scale. Copy of structural stability is attached as Annexure-IX.
41.	Vertical fenestration shall not exceed 60% of total wall area.	Agreed & complied. Vertical fenestration has not been exceeded 60% of total wall area.
Operational Phase		
(a)	“Consent to Operate” shall be obtained from Haryana State Pollution Control Board under Air and Water Act and a copy shall be submitted to the SEIAA, Haryana.	Consent to Operate (CTO) has been obtained vide letter no-329962319GUSOCT06897008 dated 31.10.2019 and further amended consent has been obtained vide letter no-329962320GUSOCT07636129 dt.23.05.2020. Copy of the above CTO is enclosed at Annexure-XIV.

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
(b)	<p>The Sewage Treatment Plant (STP) shall be installed for the treatment of the sewage to the prescribed standards including odour and treated effluent will be recycled to achieve zero exit discharge. The installation of STP shall be certified by an independent expert and a report in this regard shall be submitted to the SEIAA, Haryana before the project is commissioned for operation. Tertiary treatment of waste water is mandatory. The project proponent shall remove not only Ortho-Phosphorus but total Phosphorus to the extent of less than 2mg/liter. Similarly total Nitrogen level shall be less than 2mg/liter in tertiary treated waste water. Discharge of treated sewage shall conform to the norms and standards of CPCB/ HSPCB, whichever is environmentally better. Project Proponent shall implement such STP technology which does not require filter backwash. The project proponent shall essentially provide two numbers of STPs preferably equivalent to 50% of total capacity or as per the initial occupancy as the case may be.</p>	<p>Agreed. The Sewage Treatment Plant has been installed for the treatment of the sewage to the prescribed standards including odour and treated effluent is being recycled and used for flushing, cooling, and rest is being used in nearby construction site. Lab analysis Report of STP are attached herewith Discharge of effluent are conforming to the norms and standards of CPCB/HSPCB.</p> <p>Monthly monitoring of treated effluent is being done.</p> <p>Copy of the Lab analysis report of STP water is enclosed as Annexure- VI.</p> <p>Photographs of STP & Copy of Logbook are attached as Annexure-XI.</p>
(c)	<p>Separation of the grey and black water should be done by the use of dual plumbing line. Treatment of 100% grey water by decentralized treatment should be done ensuring that the re-circulated water should have BOD level less than 5 mg/litre and the recycled water will be used for flushing, gardening and DG set</p>	<p>Same is being complied. Provisional of dual plumbing has been made for separation of black and grey water. Treated water is being used for flushing, gardening and DG set cooling.</p>

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	cooling etc.	
(d)	For disinfection of the treated wastewater ultra-violet radiation or ozonization process should be used.	Agreed. Proper techniques are being followed for treated waste water for disinfection.
(e)	Diesel power generating sets proposed as source of back-up power for lifts, common area illumination and for domestic use should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The location of the DG sets shall be in the basement as promised by the project proponent with appropriate stack height above the highest roof level of the project as per the CPCB norms. The diesel used for DG sets shall be ultra low sulphur diesel (35 ppm sulphur), instead of low sulphur diesel.	Agreed. DG Sets of “Enclosed” type has been installed at the site for power backup. High speed diesel is being used as fuel for the operation of the DG Sets. Copy of High Speed Diesel Bills is attached as Annexure XV . Stack height of the DG sets as per CPCB standards for proper dispersion of the pollutants. Photographs of DG sets are attached as Annexure- XVI . DG Stack and Noise Monitoring reports have been attached as Annexure-VI .
(f)	Ambient Noise level should be controlled to ensure that it does not exceed the prescribed standards both within and at the boundary of the Proposed Multilevel Car parking project.	Ambient Noise quality monitoring had been carried out at the project site and the noise levels were found within the prescribed norms of CPCB. Ambient Noise monitoring report has been attached as Annexure- VI .
(g)	The project proponent as stated in the proposal shall maintain at least 21.5% as green cover area for tree plantation especially all around the periphery of the project and on the road sides preferably with local species which can provide protection against noise and suspended particulate matter. The open spaces inside the project shall be preferably landscaped and covered with vegetation/grass, herbs & shrubs. Only locally available plant species shall be used.	Agreed. We are maintaining 25% (7993.08 SQM) as green area under tree plantation especially all around the periphery of the project and on the road sides preferably with local species so as to provide protection against particulates and noise and it will also help as a carbon sink. The open spaces (paved area) have been preferably landscaped and covered with grass (grass pavers).
(h)	The project proponent shall strive to minimize water in irrigation of	Adaptive local species as per CPCB Guidelines have been preferred for landscaping to reduce

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	landscape by minimizing grass area, using native variety, xeriscaping and mulching, utilizing efficient irrigation system, scheduling irrigation only after checking evapo-transpiration data.	water requirement for landscaping. Treated water from the STP is being used for the meeting the landscape water requirement. Water sprinkling system is being used for watering lawns and other green area being developed. Plants with similar water requirements are being grouped on common zones to match precipitation heads and emitters, use of low-angle sprinklers for lawn areas as a measure to reduce water requirement for landscaping.
(i)	Rain water harvesting for roof run-off and surface run-off, as per plan submitted should be implemented. Before recharging the surface run off, pre-treatment through sedimentation tanks must be done to remove suspended matter, oil and grease. The bore well for rainwater recharging shall be kept at least 5 mts. above the highest ground water table. Care shall be taken that contaminated water do not enter any RWH pit. The project proponent shall avoid Rain Water Harvesting of first 10 minutes of rain fall. Roof top of the building shall be without any toxic material or paint which can contaminate rain water. Wire mess and filters should be used wherever required.	Agreed. Rainwater harvesting as per plan for roof run-off and surface run-off is being implemented. The bore well for recharge has been kept at least 5 mts. above the highest ground water table. Care is being taken that contaminated water do not enter any RWH pit. Roof top of the building is being kept without any toxic material or paint which can contaminate rain water. Wire mess and filters are being used wherever required.
(j)	The ground water level and its quality should be monitored regularly in consultation with Central Ground Water Authority.	There is no any abstraction of ground water during construction and operation phase as well.
(k)	A report on the energy conservation measures conforming to energy conservation norms finalized by Bureau of Energy Efficiency should be prepared incorporating details about building materials & technology, R & U Factors etc and submitted to the SEIAA,	Complied.

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	Haryana in three months time.	
(l)	Energy conservation measures like installation of LED only for lighting the areas outside the building and inside the building should be integral part of the project design and should be in place before project commissioning. Use of solar panels must be adapted to the maximum energy conservation.	Agreed. LED light are being used in common areas like lift, corridors, and staircase and service areas. LEDs are being properly collected and disposed off/sent for recycling as per the prevailing guidelines/rules of the regulatory authority to avoid mercury contamination. Use of solar panels are being adapting to the maximum energy conservation. LED purchased bill attached as Annexure XVII . Photographs of solar panel installed on roof top are attached as Annexure-VIII .
(m)	The Project Proponent shall use zero ozone depleting potential material in insulation, refrigeration, air-conditioning and adhesive. Project Proponent shall also provide halon free fire suppression system.	Yes, we are using zero ozone depleting potential material in the insulation, refrigeration, air conditioning and adhesive; also provide Halon free fire suppression system in construction as well as operational phase.
(n)	The solid waste generated should be properly collected and segregated as per the requirement of the MSW Rules, 2000 and as amended from time to time. The bio-degradable waste should be treated by appropriate technology (proposed OWC) at the site ear-marked within the project area and dry/inert solid waste should be disposed off to the approved sites for land filling after recovering recyclable material.	Agreed. The solid waste is being generated 713 kg/day & same is being collected and segregated as per the requirement of the MSW Rules, 2000 & its amendments. Copy of MSW Agreement with authorized recycler is enclosed at Annexure- XVIII . The bio-degradable waste is being composted by OWC at the site earmarked within the project area and dry/inert solid waste is being disposed off through authorized vendor. Photographs of OWC are attached as Annexure-XIX & Logbook of OWC is attached as Annexure-XX . Photographs of waste collection bins are attached as Annexure-XXI .
(o)	The provision of the solar water heating system shall be as per norms specified by HAREDA and shall be made operational in each building block.	Agreed & Noted the condition. Solar water heater installation will be explored based on need, cost benefit analysis and feasibility.
(p)	The traffic plan and the parking plan	The traffic and parking plan has been proposed

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	proposed by the Project Proponent should be meticulously adhered to with further scope of additional parking for future requirement. There should be no traffic congestion near the entry and exit points from the roads adjoining the proposed project site. Parking should be fully internalized and no public space should be used.	as per the bylaws of the region. MoEF norms, norms of National Building Code and TCP, Haryana laws have been strictly adhered to while preparation of the plans.
(q)	The Project shall be operationalized only when HUDA/local authority will provide domestic water supply system in the area.	Agreed. The project has been taken Domestic water supply assurance for operational phase.
(r)	Operation and maintenance of STP, solid waste management and electrical Infrastructure, pollution control measures shall be ensured even after the completion of project.	Operation and maintenance of STP, solid waste management and electrical infrastructure, pollution control measure ensured.
(s)	Different type of wastes should be disposed off as per provisions of municipal solid waste, biomedical waste, hazardous waste, e-waste, batteries & plastic rules made under Environment Protection Act, 1986. Particularly E-waste and Battery waste shall be disposed of as per existing E-waste Management Rules 2011 and Batteries Management Rules 2001. The project proponent shall maintain a collection center for E-waste and it shall be disposed of to only registered and authorized dismantler as per existing E-waste Management Rules 2011.	Agreed. Municipal solid waste is being disposed as per the Municipal Solid Wastes (Management and Handling) Rules, 2016 & its amendments. Biomedical waste will not be generated from the project as it is a mixed use development project. Hazardous wastes are being handled as per the Hazardous Waste (Management and Handling) Rules 2000 & its amendments. E-waste is being managed as per E-waste (management and Handling) rules 2016 and Plastic waste is being handled as per the Plastic waste (Management and Handling) Rules 2016 & its amendments. Copy of e-waste management agreement is enclosed at Annexure- XXII . Copy of Municipal waste management agreement is enclosed at Annexure- XVIII . Copy of Battery waste management agreement is enclosed at Annexure- XXIII . Copy of Hazardous waste (used lube oil) management agreement is enclosed at Annexure-XXIV .

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
(t)	Standards for discharge of environmental pollutants as enshrined in various schedules of rule 3 of Environment Protection Rule 1986 shall be strictly complied with.	Standards prescribed in EP rules are being complied.
(u)	The project proponent shall make provision for guard pond and other provisions for safety against failure in the operation of wastewater treatment facilities. The project proponent shall also identify acceptable outfall for treated effluent.	Agreed. The provision for guard pond and other provisions for safety are being given.
(v)	The project proponent shall ensure that the stack height of DG sets is as per the CPCB guide lines and also ensure that the emission standards of noise and air are within the CPCB latest prescribed limits. Noise and Emission level of DG sets greater than 800 KVA shall be as per CPCB latest standards for high capacity DG sets.	The stack height of DG sets is as per the CPCB guidelines and also ensured that the emission standards of noise and air are within the CPCB prescribed limits for more than 800 KVA DG sets. Noise Monitoring and Stack emission report of DG Sets is attached for your reference as Annexure-VI . Photographs of DG sets are attached as Annexure-XVI
(w)	All electric supply exceeding 100 amp, 3 phase shall maintain the power factor between 0.98 lag to 1 at the point of connection.	It is ensured that all electric supply exceeding 100 amp, 3 phases would be maintained the power factor between 0.98 lag to 1 at the point of connection. Copies of Electric bills are attached as Annexure-XIII .
(x)	The project proponent shall minimize heat island effect through shading and reflective or pervious surface instead of hard surface.	Shading has been used to increase cooling effects in the project building. Energy efficient and environmental friendly measures have been incorporated in building design in order to control heat island effect.
(y)	The project proponent shall not use fresh water for HVAC and DG cooling. Air based HVAC system should be adopted and only treated water shall be used by project proponent for cooling, if it is at all needed. The Project Proponent shall also use evaporative cooling technology	Agreed. Fresh water is not being used for HVAC and DG cooling. Air based HVAC system has been adopted and only treated water is being used for cooling. Evaporative cooling technology is also be used and double stage cooling system for HVAC in order to reduce water consumption. Further temperature, relative humidity during summer and winter

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	and double stage cooling system for HVAC in order to reduce water consumption. Further temperature, relative humidity during summer and winter seasons should be kept at optimal level. Variable speed drive, best Coefficient of Performance (CoP), as well as optimal Integrated Point Load Value and minimum outside fresh air supply may be resorted for conservation of power and water. Coil type cooling DG Sets shall be used for saving cooling water consumption for water cooled DG Sets.	seasons is being kept at optimal level. Variable speed drive, best Coefficient of Performance (CoP), as well as optimal Integrated Point Load Value and minimum outside fresh air supply has been resorted for conservation of power and water. Air cooled DG Sets are being used.
(z)	The project proponent shall ensure that the transformer is constructed with high quality grain oriented, low loss silicon steel and virgin electrolyte grade copper. The project proponent shall obtain manufacturer’s certificate also for that.	The condition has been complied.
(aa)	Water supply shall be metered among different users and different utilities.	We are complying this condition.
(ab)	The project proponent shall ensure that exit velocity from the stack should be sufficiently high. Stack shall be designed in such a way that there is no stack down-wash under any meteorological conditions.	Agreed. It has been ensured that exit velocity from the stack was sufficiently high. Stack has been designed in such a way that there is no stack down-wash under any meteorological conditions.
(ac)	The project proponent shall provide water sprinkling system in the project area to suppress the dust in addition to the already suggested mitigation measures in the Air Environment Chapter of EMP.	Agreed. Water sprinkling system is being provided in the project area to suppress the dust in addition to the already suggested mitigation measures in the Air Environment Chapter of EMP.
(ad)	The project proponent shall provide additional green area on terrace and roof top.	Noted the condition.

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
(ae)	The project proponent shall ensure proper Air Ventilation and light system in the basements area for comfortable living of human being and shall ensure that number of Air Changes per hour/(ACH) in basement never falls below 15. In case of emergency capacity for increasing ACH to the extent of 30 must be provided by the project proponent.	Agreed and understood. Basements areas are designed with proper air ventilation and light system.
(af)	The project proponent shall install solar panel for energy conservation.	Agreed. Solar panels has been installed at rooftop of building and are source of energy for external lighting within the premises. The layout of project has been designed in such a way which ensures maximum potential of solar energy devices. Solar panel pics is attached as Annexure VIII.
PART- B GENERAL CONDITIONS		
i.	The Project Proponent shall ensure the commitments made in Form-1, Form-1A, EIA/EMP and other documents submitted to the SEIAA for the protection of environment and proposed environmental safeguards are complied with in letter and spirit. In case of contradiction between two or more documents on any point, the most environmentally friendly commitment on the point shall be taken as commitment by project proponent.	Environmental Safeguards as prescribed by the Ministry of Environment and Forests in the clearance document is being implemented in true spirit.
ii.	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well as by e-mail) to the northern Regional Office of MoEF, HSPCB and	Agreed. Six monthly compliance reports are being regularly submitted to the Haryana State Pollution Control Board and Regional Office, MoEF, GOI, Northern Region, Chandigarh, Haryana. Copy of receiving of submission of June 2023 compliance report is attached as Annexure-XXV.

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	SEIAA Haryana.	
iii	STP outlet after stabilization and stack emission shall be monitored monthly. Other environmental parameters and green belt shall be monitored on quarterly basis. After every 3 (three) months, the project proponent shall conduct environmental audit and shall take corrective measure, if required, without delay.	The environmental parameters are being regularly monitored as per the guidelines. Environmental Monitoring report is attached as Annexure-VI .
iv	The SEIAA, Haryana reserves the right to add additional safeguard measures subsequently, if found necessary. Environmental Clearance granted will be revoked if it is found that false information has been given for getting approval of this project. SEIAA reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of SEIAA/MoEF.	All the additional safeguard measures will be accepted added by SEIAA Haryana.
v.	The Project proponent shall not violate any judicial orders/pronouncements issued by any Court/Tribunal.	Any judicial orders/pronouncements issued by any court / Tribunal will not violated.
vi.	All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, Fire Department, Civil Aviation Department, Forest Conservation Act, 1980 and Wildlife (Protection) Act, 1972, Forest Act, 1927, PLPA 1900, etc. shall be obtained, as applicable by project proponents from the respective authorities prior to construction of the project.	Agreed & Complied. All the required applicable clearances have been taken from the respective authority. The diesel was found stored in underground tank of capacity 50 KL with permission obtained from PESO vide License No. P/NC/HN/15/1926(P439808) dated 17/09/2019. Copy of permission obtained from PESO is attached as Annexure-V .
vii	The Project proponent should inform the public that the project has been accorded	Agreed and complied. Environmental clearance letter information has been advertised in local newspapers from the date issue of

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	Environment Clearance by the SEIAA and copies of the clearance letter are available with the Haryana State Pollution Control Board & SEIAA. This should be advertised within 7 days from the date of issue of the clearance letter at least in two local newspapers that are widely circulated in the region and the copy of the same should be forwarded to SEIAA Haryana. A copy of Environment Clearance conditions shall also be put on project proponent’s web site for public awareness.	environmental clearance letter.
viii.	Under the provisions of Environment (Protection) Act, 1986, legal action shall be initiated against the Project Proponent if it was found that construction of the expansion project has been started before obtaining prior Environmental Clearance.	Agreed. Environmental clearance has been obtained under environmental protection act 1986 before start of construction. SEIAA has granted Environmental clearance vide letter number SEIAA/HR/2018/713 dated: 13th July, 2018 enclosed as Annexure-I .
ix.	Any appeal against the this Environmental Clearance shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.	Agreed. There is no any appeal against this environmental clearance in NGT.
x.	Corporate Environment and Social Responsibility (CSER) shall be laid down by the project proponent (2% shall be earmarked) as per guidelines of MoEF, GoI Office Memorandum No. J-11013/41/2006-IA.II(I) dated 18.05.2012 and Ministry of Corporate Affairs, GoI Notification Dated 27.02.2014. A separate audit statement shall be submitted in the compliance. Environment related work proposed to	An amount of Rs.1.60 Crores has been spent under CSER to development of Badshapur drain near Primanti Project and beautification of green corridor. Copy of CSR fund approval for Badshapur corridor development is attached as Annexure-XXVI .

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	be executed under this responsibility shall be undertaken simultaneously. The project proponent shall select and prepare the list of the work for implementation of CSER of its own choice and shall submit the same before the start of construction.	
xi.	The fund ear-marked for environment protection measures should be kept in separate account and should not be diverted for other purposes and year wise expenditure shall be reported to the SEIAA/RO MoEF, GoI under rules prescribed for Environment Audit.	Agreed. The fund ear-marked for environment protection measures are kept in separate account and will not be diverted for other purpose.
xii.	The project proponent shall ensure the compliance of Forest Department, Haryana Notification no. S.O.121/PA2/1900/S.4/97 dated 28.11.1997.	Agreed.
xiii.	The Project Proponent shall ensure that no vehicle during construction/operation phase enter the project premises without valid ‘Pollution Under Control’ certificate from competent Authority.	Agreed. It is being ensured that Vehicles used for transportation during construction/operational phase are with valid PUC certificates from competent authority.
xiv.	Besides the developer/applicant, the responsibility to ensure the compliance of Environmental Safeguards/ conditions imposed in the Environmental Clearance letter shall also lie on the licensee/licensees in whose name/names the license/CLU has been granted by the Town & Country Planning Department, Haryana.	Environmental safeguards /conditions imposed in the environmental clearance letter will be complied by license/licensees in whose name/names the license/CLU has been granted by the Town and Country Planning Department, Haryana.
xv.	The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and	Noted the condition. The display board is installed to display the monitored parameters near main gate of the company in the public domain. EC compliance report was submitted for June 2023, Receiving

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; PM _{2.5} , PM ₁₀ , SO _x , NO _x , Ozone, Lead, CO, Benzene, Ammonia, Benzopyrine, arsenic and Nickel. (Ambient levels as well as stack emissions) or critical sectoral parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain.	is attached as Annexure XXV.
xvi	The environmental statement for each financial year ending 31st March in Form-V as is mandated to be submitted by the project proponent to the HSPCB Panchkula as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of the EC conditions and shall also be sent to the respective Regional Offices of MoEF by e-mail.	Agreed. The environmental statement for each financial year ending 31st March in Form-V has been submitted to HSPCB Panchkula as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, will also be put on the website of the company along with the status of compliance of the EC conditions and will also be sent to the respective Regional Offices of MoEF by mail. Form V is attached as Annexure XXVII.
xvi	The project proponent shall conduct environment audit at every three months interval and thereafter corrected measures shall be taken without any delay. Details of environmental audit and corrective measures shall be submitted in the monitoring report.	Agreed. Environment audit has been conducted at every three months interval and thereafter corrected measures were taken without any delay. Details of environmental audit and corrective measures are enclosed as Annexure-XXVIII.
xvi	The project proponent shall seek fresh environmental clearance in case any modification /revision is required at a later stage due to exchange of revenue	Agreed. In case any modification /revision in project area or change in any plan for project. We will be sought fresh environmental clearance.

“Revision & expansion of mixed use Development Project” located at Sector-72, Gurgaon, Haryana by M/s Tata Realty and Infrastructure Ltd.

S. No.	Environmental Conditions	Compliance
	rasta existing in the project area or change in any plan due to combined zoning plan.	
xix	The validity of this environmental clearance letter is valid up to 7 years from the date of issuance of EC letter. The environmental clearance conditions applicable till life space project in case of Residential project will continue to apply. The resident welfare association/Housing co-operative societies shall responsible to comply conditions laid down in EC. In case of violation the action would be taken as per the laid down law of land. Compliance report should be sent to this office till life of the project.	Agreed. The environment clearance letter validity up to 7 years from the date of issuance of EC letter. The resident welfare association/Housing co-operative societies will be responsible to comply conditions laid down in EC. Compliance report will be sent to this office till life of the project.
xx	If project is not completed within the validity period then the project proponent shall submit the application for extension of validity within one month before the lapse of validity period of Environmental clearance.	Agreed & Complied.

Annexure- I

....."GE 'igwgt'"

STATE ENVIRONMENT IMPACT ASSESSMENT AUTHORITY HARYANA
Bay No. 55-58, Prayatan Bhawan, Sector-2, PANCHKULA.

No. SEIAA/HR/2018/713

Dated: 13-07-2018

To

M/s Tata Realty and Infrastructure Ltd.,
 10th floor, Jeevan Bharti Building,
 Connaught Place, New Delhi.

Subject: Environment Clearance for Revision & expansion of "mixed use development project" at Sector-72, Gurgaon, Haryana.

Dear Sir,

This letter is in reference to your application no. nil dated 31.05.2016 addressed to M.S. SEIAA, Haryana received on 17.06.2016 and subsequent letters dated 04.09.2017 and 02.04.2018 seeking prior Environmental Clearance for the above project under the EIA Notification, 2006. The proposal has been appraised as per prescribed procedure in the light of provisions under the EIA Notification, 2006 on the basis of the mandatory documents enclosed with the application viz., Form-1, Form1-A, Conceptual Plan, EIA/EMP on the basis of approved TOR and additional clarifications furnished in response to the observations of the State Expert Appraisal Committee (SEAC) constituted by MOEF & CC, GOI vide their Notification 21.08.2015, in its meeting held on 29.07.2016, 27.09.2017 and 06.06.2018 awarded "Gold" grading to the project.

[2] It is inter-alia, noted that the project involves the Revision & expansion of "mixed use development project" at Sector-72, Gurgaon, Haryana on a total plot area is 31970.11 sqm (7.90 Acre). The total built up area shall be 174524 sqm. The proposed project shall comprise of 3 Towers + 3 Basements + GF + maximum 18 floors. The proposed project shall have offices, retail, fine dining, food court & gym facilities. The maximum height of the building shall be 82.35 meter. The total water requirement shall be 676 KLD. The fresh water requirement shall be 340 KLD. The waste water generation shall be 527 KLD which will be treated in the STP of 735 KLD capacity. The total power requirement shall be 8871 KW which will be supplied by DHBVN. The Project Proponent has proposed to develop green belt on 7993.08 sqm (25%) of project area (Green belt plantation 6515.08 sqm + Peripheral plantation 200 sqm + Avenue Plantation 165 sqm + Lawn Area 1113 sqmt). The Project Proponent proposed to construct 12 rain water harvesting pits. The solid waste generation will be 7136 kg/day. The bio-degradable waste will be treated in the project area by adopting appropriate technology. The total parking spaces proposed are 2110 ECS.

[3] The State Expert Appraisal Committee, Haryana after due consideration of the relevant documents submitted by the project proponent and additional clarification furnished in response to its observations, have recommended the grant of environmental

clearance for the project mentioned above, subject to compliance with the stipulated conditions. Accordingly, the State Environment Impact Assessment Authority in its meeting held on 25.06.2018 decided to agree with the recommendations of SEAC to accord necessary environmental clearance for the project under Category 8(a) of EIA Notification 2006 subject to the strict compliance with the specific and general conditions mentioned below:-

PART A-
SPECIFIC CONDITIONS:-
Construction Phase:-

- [1] "Consent for Establish" shall be obtained from Haryana State Pollution Control Board under Air and Water Act and a copy shall be submitted to the SEIAA, Haryana before the start of any construction work at site.
- [2] A first aid room as proposed in the project report shall be provided both during construction and operational phase of the project.
- [3] Adequate drinking water and sanitary facilities shall be provided for construction workers at the site. Provision should be made for mobile toilets. Open defecation by the labourers is strictly prohibited. The safe disposal of solid wastes/ waste water generated during the construction phase should be ensured. Efforts shall be made to provide mobile STP for treatment of waste water during the construction phase.
- [4] All the topsoil excavated during construction activities shall be stored for use in horticulture/landscape development within the project site.
- [5] The project proponent shall ensure that the building material required during construction phase is properly stored within the project area and disposal of construction waste should not create any adverse effect on the neighboring communities and should be disposed of after taking necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority.
- [6] Construction spoils, including bituminous material and other hazardous materials, must not be allowed to contaminate watercourses and the dump sites for such material must be secured so that they should not leach into the ground water and any hazardous waste generated during construction phase, should be disposed off as per applicable rules and norms with necessary approval of the Haryana State Pollution Control Board.
- [7] The diesel generator sets to be used during construction phase shall be of ultra low sulphur diesel type and should conform to Environment (Protection) Rules prescribed for air and noise emission standards.
- [8] The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from Chief Controller of Explosives shall be taken.

- [9] Ambient noise levels shall conform to the Commercial/Industrial standards both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase. Adequate measures should be taken to reduce ambient air pollution and noise level during construction phase, so as to conform to the stipulated Commercial/Industrial standards of CPCB/MoEF.
- [10] Fly ash shall be used as building material in the construction as per the provisions of Fly Ash Notification of September 1999 and as amended on 27th August 2003.
- [11] Storm water control and its re-use as per CGWB and BIS standards for various applications should be ensured.
- [12] Water demand during construction shall be reduced by use of pre-mixed concrete, curing agents and other best practices.
- [13] In view of the severe constrains in water supply augmentation in the region and sustainability of water resources, the developer will submit the NOC from CGWA specifying water extraction quantities and assurance from HUDA/ utility provider indicating source of water supply and quantity of water with details of intended use of water – potable and non-potable. Assurance is required for both construction and operation stages separately. It shall be submitted to the SEIAA and RO, MOEF, Chandigarh before the start of construction.
- [14] Roof must meet prescriptive requirement as per Energy Conservation Building Code by using appropriate thermal insulation material.
- [15] Opaque wall must meet prescriptive requirement as per Energy Conservation Building Code which is proposed to be mandatory for all air conditioned spaces while it is desirable for non-air-conditioned spaces by use of appropriate thermal insulation material to fulfill requirement.
- [16] The approval of the competent authority shall be obtained for structural safety of the building on account of earthquake, adequacy of fire fighting equipments, etc. as per National Building Code including protection measures from lightening etc.
- [17] Overexploited groundwater and impending severe shortage of water supply in the region requires the developer to redraw the water and energy conservation plan. Developer shall reduce the overall footprint of the proposed development. Project proponent shall incorporate water efficiency /savings measures as well as water reuse/recycling within 3 months and before start of construction to the SEIAA, Haryana and RO, MOEF, GOI, Chandigarh.
- [18] The Project Proponent as stated in proposal shall construct 12 nos. rain water harvesting structure for recharging the ground water within the project premises. Rain water harvesting pits shall be designed to make provisions for silting chamber and removal of floating matter before entering harvesting pit.

Maintenance budget and persons responsible for maintenance must be provided. Care shall also be taken that contaminated water do not enter any RWH pit.

- [19] The project proponent shall provide for adequate fire safety measures and equipments as required by Haryana Fire Service Act, 2009 and instructions issued by the local Authority/Directorate of fire from time to time. Further the project proponent shall take necessary permission regarding fire safety scheme/NOC from competent Authority as required.
- [20] The Project Proponent shall obtain assurance from the DHBVN for total supply of 8871 K.W of power supply before the start of construction. In no case project will be operational solely on generators without any power supply from any external power utility.
- [21] Detail calculation of power load and ultimate power load of the project shall be submitted to DHBVN under intimation to SEIAA Haryana before the start of construction. Provisions shall be made for electrical infrastructure in the project area.
- [22] The Project Proponent shall not raise any construction in the natural land depression / Nallah/water course and shall ensure that the natural flow from the Nallah/water course is not obstructed.
- [23] The Project Proponent shall keep the plinth level of the building blocks sufficiently above the level of the approach road to the Project. Levels of the other areas in the Projects shall also be kept suitably so as to avoid flooding.
- [24] Construction shall be carried out so that density of population does not exceed norms approved by Director General Town and Country Department Haryana.
- [25] The Project Proponent shall submit an affidavit with the declaration that ground water will not be used for construction and only treated water should be used for construction.
- [26] The project proponent shall not cut any existing tree and project landscaping plan should be modified to include those trees in green area.
- [27] The project proponent shall ensure that ECBC norms for composite climate zone are met. In particular building envelope, HVAC service, water heating, pumping, lighting and electrical infrastructure must meet ECBC norms.
- [28] The Project Proponent shall provide 3 meter high barricade around the project area, dust screen for every floor above the ground, proper sprinkling and covering of stored material to restrict dust and air pollution during construction.
- [29] The project proponent shall construct a sedimentation basin in the lower level of the project site to trap pollutant and other wastes during rains.
- [30] The project proponent shall provide proper rasta of proper width and proper strength for the project before the start of construction.

- [31] The project proponent shall ensure that the U-value of the glass is less than 3.177 and maximum solar heat gain co-efficient is 0.25 for vertical fenestration.
- [32] The project proponent shall adequately control construction dusts like silica dust, non-silica dust and wood dust. Such dusts shall not spread outside project premises. Project Proponent shall provide respiratory protective equipment to all construction workers.
- [33] The project proponent shall provide fire control room and fire officer for building above 30 meter as per National Building Code.
- [34] The project proponent shall obtain permission of Mines and Geology Department for excavation of soil before the start of construction.
- [35] The project proponent shall provide one refuge area till 24 meter, one till 39 meter and one after 15 meter each, as per National Building Code. The project proponent shall not convert any refuse area in the habitable space and it should not be sold out/commercialized.
- [36] The project proponent shall seek specific prior approval from concerned local Authority/HUDA regarding provision of storm drainage and sewerage system including their integration with external services of HUDA/ Local authorities beside other required services before taking up any construction activity.
- [37] The project proponent shall discharge excess of treated waste water/storm water in the public drainage system and shall seek permission of HUDA before the start of construction.
- [38] The project proponent shall maintain the distance between STP and water supply line.
- [39] The project proponent shall ensure that the stack height is 6 meter more than the highest tower.
- [40] The project proponent shall ensure that structural stability to withstand earthquake of magnitude 8.5 on Richter scale.
- [41] Vertical fenestration shall not exceed 60% of total wall area.

Operational Phase:

- [a] "Consent to Operate" shall be obtained from Haryana State Pollution Control Board under Air and Water Act and a copy shall be submitted to the SEIAA, Haryana.
- [b] The Sewage Treatment Plant (STP) shall be installed for the treatment of the sewage to the prescribed standards including odour and treated effluent will be recycled to achieve zero exit discharge. The installation of STP shall be certified by an independent expert and a report in this regard shall be submitted to the SEIAA, Haryana before the project is commissioned for operation. Tertiary treatment of waste water is mandatory. The project proponent shall remove not only Ortho-Phosphorus but total Phosphorus to the extent of less than 2mg/liter.

Similarly total Nitrogen level shall be less than 2mg/liter in tertiary treated waste water. Discharge of treated sewage shall conform to the norms and standards of CPCB/ HSPCB, whichever is environmentally better. Project Proponent shall implement such STP technology which does not require filter backwash. The project proponent shall essentially provide STP preferably equivalent to 50% of total capacity or as per the initial occupancy as the case may be.

- [c] Separation of the grey and black water should be done by the use of dual plumbing line. Treatment of 100% grey water by decentralized treatment should be done ensuring that the re-circulated water should have BOD level less than 5 mg/litre and the recycled water will be used for flushing, gardening and DG set cooling etc.
- [d] For disinfection of the treated wastewater ultra-violet radiation or ozonization process should be used.
- [e] Diesel power generating sets proposed as source of back-up power for lifts, common area illumination and for domestic use should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The location of the DG sets shall be in the basement as promised by the project proponent with appropriate stack height above the highest roof level of the project as per the CPCB norms. The diesel used for DG sets shall be ultra low sulphur diesel (35 ppm sulphur), instead of low sulphur diesel.
- [f] Ambient Noise level should be controlled to ensure that it does not exceed the prescribed standards both within and at the boundary of the proposed "mixed use development project".
- [g] The project proponent as stated in the proposal shall maintain at least 25% as green cover area for tree plantation especially all around the periphery of the project and on the road sides preferably with local species which can provide protection against noise and suspended particulate matter. The open spaces inside the project shall be preferably landscaped and covered with vegetation/grass, herbs & shrubs. Only locally available plant species shall be used.
- [h] The project proponent shall strive to minimize water in irrigation of landscape by minimizing grass area, using native variety, xeriscaping and mulching, utilizing efficient irrigation system, scheduling irrigation only after checking evapotranspiration data.
- [i] Rain water harvesting for roof run-off and surface run-off, as per plan submitted should be implemented. Before recharging the surface run off, pre-treatment through sedimentation tanks must be done to remove suspended matter, oil and grease. The bore well for rainwater recharging shall be kept at least 5 mts. above the highest ground water table. Care shall be taken that contaminated water do not enter any RWH pit. The project proponent shall avoid Rain Water Harvesting of first 10 minutes of rain fall. Roof top of the building shall be without any toxic

material or paint which can contaminate rain water. Wire mesh and filters should be used wherever required.

- [j] The ground water level and its quality should be monitored regularly in consultation with Central Ground Water Authority.
- [k] A report on the energy conservation measures conforming to energy conservation norms finalized by Bureau of Energy Efficiency should be prepared incorporating details about building materials & technology, R & U Factors etc and submitted to the SEIAA, Haryana in three months time.
- [l] Energy conservation measures like installation of LED only for lighting the areas outside the building and inside the building should be integral part of the project design and should be in place before project commissioning. Use of solar panels must be adapted to the maximum energy conservation.
- [m] The Project Proponent shall use zero ozone depleting potential material in insulation, refrigeration, air-conditioning and adhesive. Project Proponent shall also provide halon free fire suppression system.
- [n] The solid waste generated should be properly collected and segregated as per the requirement of the MSW Rules, 2000 and as amended from time to time. The bio-degradable waste should be treated by appropriate technology (proposed OWC) at the site ear-marked within the project area and dry/inert solid waste should be disposed off to the approved sites for land filling after recovering recyclable material.
- [o] The provision of the solar water heating system shall be as per norms specified by HAREDA and shall be made operational in each building block.
- [p] The traffic plan and the parking plan proposed by the Project Proponent should be meticulously adhered to with further scope of additional parking for future requirement. There should be no traffic congestion near the entry and exit points from the roads adjoining the proposed project site. Parking should be fully internalized and no public space should be used.
- [q] The Project shall be operationalized only when HUDA/local authority will provide domestic water supply system in the area.
- [r] Operation and maintenance of STP, solid waste management and electrical Infrastructure, pollution control measures shall be ensured even after the completion of project.
- [s] Different type of wastes should be disposed off as per provisions of municipal solid waste, biomedical waste, hazardous waste, e-waste, batteries & plastic rules made under Environment Protection Act, 1986. Particularly E-waste and Battery waste shall be disposed of as per existing E-waste Management Rules 2011 and Batteries Management Rules 2001. The project proponent shall maintain a

collection center for E-waste and it shall be disposed of to only registered and authorized dismantler as per existing E-waste Management Rules 2011.

- [t] Standards for discharge of environmental pollutants as enshrined in various schedules of rule 3 of Environment Protection Rule 1986 shall be strictly complied with.
- [u] The project proponent shall make provision for guard pond and other provisions for safety against failure in the operation of wastewater treatment facilities. The project proponent shall also identify acceptable outfall for treated effluent.
- [v] The project proponent shall ensure that the stack height of DG sets is as per the CPCB guide lines and also ensure that the emission standards of noise and air are within the CPCB latest prescribed limits. Noise and Emission level of DG sets greater than 800 KVA shall be as per CPCB latest standards for high capacity DG sets.
- [w] All electric supply exceeding 100 amp, 3 phase shall maintain the power factor between 0.98 lag to 1 at the point of connection.
- [x] The project proponent shall minimize heat island effect through shading and reflective or pervious surface instead of hard surface.
- [y] The project proponent shall not use fresh water for HVAC and DG cooling. Air based HVAC system should be adopted and only treated water shall be used by project proponent for cooling, if it is at all needed. The Project Proponent shall also use evaporative cooling technology and double stage cooling system for HVAC in order to reduce water consumption. Further temperature, relative humidity during summer and winter seasons should be kept at optimal level. Variable speed drive, best Co-efficient of Performance (CoP), as well as optimal Integrated Point Load Value and minimum outside fresh air supply may be resorted for conservation of power and water. Coil type cooling DG Sets shall be used for saving cooling water consumption for water cooled DG Sets.
- [z] The project proponent shall ensure that the transformer is constructed with high quality grain oriented, low loss silicon steel and virgin electrolyte grade copper. The project proponent shall obtain manufacturer's certificate also for that.
- [aa] Water supply shall be metered among different users and different utilities.
- [ab] The project proponent shall ensure that exit velocity from the stack should be sufficiently high. Stack shall be designed in such a way that there is no stack down-wash under any meteorological conditions.
- [ac] The project proponent shall provide water sprinkling system in the project area to suppress the dust in addition to the already suggested mitigation measures in the Air Environment Chapter of EMP.
- [ad] The project proponent shall provide additional green area on terrace and roof top.

- [ae] The project proponent shall ensure proper Air Ventilation and light system in the basements area for comfortable living of human being and shall ensure that number of Air Changes per hour/(ACH) in basement never falls below 15. In case of emergency capacity for increasing ACH to the extent of 30 must be provided by the project proponent.
- [af] The project proponent shall install solar panel for energy conservation.

PART-B. GENERAL CONDITIONS:


- [i] The Project Proponent shall ensure the commitments made in Form-1, Form-1A, EIA/EMP and other documents submitted to the SEIAA for the protection of environment and proposed environmental safeguards are complied with in letter and spirit. In case of contradiction between two or more documents on any point, the most environmentally friendly commitment on the point shall be taken as commitment by project proponent.
- [ii] The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well as by e-mail) to the northern Regional Office of MoEF, HSPCB and SEIAA Haryana.
- [iii] STP outlet after stabilization and stack emission shall be monitored monthly. Other environmental parameters and green belt shall be monitored on quarterly basis. After every 3 (three) months, the project proponent shall conduct environmental audit and shall take corrective measure, if required, without delay.
- [iv] The SEIAA, Haryana reserves the right to add additional safeguard measures subsequently, if found necessary. Environmental Clearance granted will be revoked if it is found that false information has been given for getting approval of this project. SEIAA reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of SEIAA/MoEF.
- [v] The Project proponent shall not violate any judicial orders/pronouncements issued by any Court/Tribunal.
- [vi] All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, Fire Department, Civil Aviation Department, Forest Conservation Act, 1980 and Wildlife (Protection) Act, 1972, Forest Act, 1927, PLPA 1900, etc. shall be obtained, as applicable by project proponents from the respective authorities prior to construction of the project.
- [vii] The Project proponent should inform the public that the project has been accorded Environment Clearance by the SEIAA and copies of the clearance letter are available with the Haryana State Pollution Control Board & SEIAA. This should be advertised within 7 days from the date of issue of the clearance letter at least in two local newspapers that are widely circulated in the region and the copy of the

same should be forwarded to SEIAA Haryana. A copy of Environment Clearance conditions shall also be put on project proponent's web site for public awareness.

- [viii] Under the provisions of Environment (Protection) Act, 1986, legal action shall be initiated against the Project Proponent if it was found that construction of the expansion project has been started before obtaining prior Environmental Clearance.
- [ix] Any appeal against the this Environmental Clearance shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.
- [x] Corporate Environment and Social Responsibility (CSER) shall be laid down by the project proponent (2% shall be earmarked) as per guidelines of MoEF, GoI Office Memorandum No. J-11013/41/2006-IA.II(I) dated 18.05.2012 and Ministry of Corporate Affairs, GoI Notification Dated 27.02.2014. A separate audit statement shall be submitted in the compliance. Environment related work proposed to be executed under this responsibility shall be undertaken simultaneously. The project proponent shall select and prepare the list of the work for implementation of CSER of its own choice and shall submit the same before the start of construction.
- [xi] The fund ear-marked for environment protection measures should be kept in separate account and should not be diverted for other purposes and year wise expenditure shall be reported to the SEIAA/RO MoEF, GoI under rules prescribed for Environment Audit.
- [xii] The project proponent shall ensure the compliance of Forest Department, Haryana Notification no. S.O.121/PA2/1900/S.4/97 dated 28.11.1997.
- [xiii] The Project Proponent shall ensure that no vehicle during construction/operation phase enter the project premises without valid 'Pollution Under Control' certificate from competent Authority.
- [xiv] Besides the developer/applicant, the responsibility to ensure the compliance of Environmental Safeguards/ conditions imposed in the Environmental Clearance letter shall also lie on the licensee/licensees in whose name/names the license/CLU has been granted by the Town & Country Planning Department, Haryana.
- [xv] The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; PM_{2.5}, PM₁₀, SO_x NO_x, Ozone, Lead, CO, Benzene, Ammonia, Benzopyrine, arsenic and Nickel. (Ambient levels as well as stack emissions) or critical sectoral parameters, indicated for the project shall be monitored and

displayed at a convenient location near the main gate of the company in the public domain.

- [xvi] The environmental statement for each financial year ending 31st March in Form-V as is mandated to be submitted by the project proponent to the HSPCB Panchkula as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of the EC conditions and shall also be sent to the respective Regional Offices of MoEF by e-mail.
- [xvii] The project proponent shall conduct environment audit at every three months interval and thereafter corrected measures shall be taken without any delay. Details of environmental audit and corrective measures shall be submitted in the monitoring report.
- [xviii] The project proponent shall seek fresh environmental clearance in case any modification /revision is required at a later stage due to exchange of revenue rasta existing in the project area or change in any plan due to combined zoning plan.
- [xix] The validity of this environment clearance letter is valid up to 7 years from the date of issuance of EC letter. The environment clearance conditions applicable till life space project in case of Residential project will continue to apply. The resident welfare association/Housing co-operative societies shall responsible to comply conditions laid down in EC. In case of violation the action would be taken as per the laid down law of land. Compliance report should be sent to this office till life of the project.
- [xx] If project is not completed within the validity period then the project proponent shall submit the application for extension of validity within one month before the lapse of validity period of Environment Clearance i.e. 7 years.


Member Secretary,
State Level Environment Impact
Assessment Authority, Haryana, Panchkula.


Ru

Endst. No. SEIAA/HR/2018/

Dated:.....

A copy of the above is forwarded to the following:

1. The Additional Director (IA Division), MoEF&CC, GoI, Indra Paryavaran Bhavan, Zor bagh Road-New Delhi.
2. The Regional office, Ministry of Environment, Forests & Climate Change, Govt. of India, Bay's no. 24-25, Sector 31-A, Dakshin Marg, Chandigarh.
3. The Chairman, Haryana State Pollution Control Board, C-11, Sector-6, Pkl.


Member Secretary,
State Level Environment Impact
Assessment Authority, Haryana, Panchkula.

Annexure- II

Copy of Consent to Establish for Tower- C



HARYANA STATE POLLUTION CONTROL BOARD



**Haryana State Pollution Control Board, 3rd Floor,
HSIDC Office Complex, IMT Manesar, Gurugram
Email:- hspcbrogrs@gmail.com**

Website: www.hrocmmms.nic.in E-Mail - hspcbho@gmail.com

Telephone No.: 0172-2577870-73

No. HSPCB/Consent/ : 329962322GUSOCTE23048110

Dated:20/08/2022

To.

**M/s : Gurgaon Realtech Limited C/o M/s Tata Realty and Infrastructure Ltd.
TRIL Commercial Centre Killa No. 12/2 13/1 13/2 14/1 Village Fazirpur, Jharsa, Sector
72, Gurugram, Haryana
GURGAON
122004**

**Sub. : Grant of consent to Establish to M/s Gurgaon Realtech Limited C/o
M/s Tata Realty and Infrastructure Ltd.**

Please refer to your application no. 23048110 received on dated 2022-07-05 in regional office Gurgaon South.

With reference to your above application for consent to establish, M/s Gurgaon Realtech Limited C/o M/s Tata Realty and Infrastructure Ltd. is here by granted consent as per following specification/Terms and conditions.

Consent Under	AIR/WATER
Period of consent	20/08/2022 - 13/07/2027
Industry Type	Building and Construction projects having waste water generation more than 100 KLD in respective of their built-up area
Category	RED
Investment(In Lakh)	90020.531
Total Land Area (Sq. meter)	31970.11
Total Builtup Area (Sq. meter)	174524.0
Quantity of effluent	
1. Trade	0.0 KL/Day
2. Domestic	527.0 KL/Day
Number of outlets	1.0
Mode of discharge	
1. Domestic	Flushing and horticulture after treatment
2. Trade	
Permissible Domestic Effluent Parameters	
1. BOD	30 mg/l
2. COD	250 mg/l

3. TSS	100 mg/l
4. Oil&Grease	10 mg/l
5. pH	5.5-9.0
Permissible Trade Effluent Parameters	
1. NA	mg/l
Number of stacks	5
Height of stack	
1. Attached to DG Set of 2000 KVA	30 Meter
2. Attached to DG Set of 2000 KVA	30 Meter
3. Attached to DG Set of 2000 KVA	30 Meter
4. Attached to DG Set of 2000 KVA	30 Meter
5. Attached to DG Set of 2000 KVA	30 Meter
Permissible Emission parameters	
1. NA	
Capacity of boiler	
1. NA	Ton/hr
Type of Furnace	
1. NA	
Type of Fuel	
1. Diesel	2.5 KL/day

Regional Officer, Gurgaon South
Haryana State Pollution Control Board.

Terms and conditions

1. The industry has declared that the quantity of effluent shall be 527 KL/Day i.e 0KL/Day for Trade Effluent, 0 KL/Day for Cooling, 527 KL/Day for Domestic and the same should not exceed .
2. The above 'Consent to Establish' is valid for 60 months from the date of its issue to be extended for another one year at the discretion of the Board or till the time the unit starts its trial production whichever is earlier. The unit will have to set up the plant and obtain consent during this period.
3. The officer/official of the Board shall have the right to access and inspection of the industry in connection with the various processes and the treatment facilities being provided simultaneously with the construction of building/machinery. The effluent should conform the effluent standards as applicable
4. That necessary arrangement shall be made by the industry for the control of Air Pollution before commissioning the plant. The emitted pollutants will meet the emission and other standards as laid/will be prescribed by the Board from time to time.
5. The applicant will obtain consent under section 25/26 of the Water (Prevention & Control of Pollution) Act, 1974 and under section 21/22 of the Air (Prevention & Control of Pollution) Act,1981 as amended to-date-even before starting trial production

6. The above Consent to Establish is further subject to the conditions that the unit complies with all the laws/rules/decisions and competent directions of the Board/Government and its functionaries in all respects before commissioning of the operation and during its actual working strictly.
7. No in-process or post-process objectionable emission or the effluent will be allowed, if the scheme furnished by the unit turns out to be defective in any actual experience
8. The Electricity Department will give only temporary connection and permanent connection to the unit will be given after verifying the consent granted by the Board, both under Water Act and Air Act.
9. Unit will raise the stack height of DG Set/Boiler as per Board's norms.
10. Unit will maintain proper logbook of Water meter/sub meter before/after commissioning.
11. That in the case of an industry or any other process the activity is located in an area approved and that in case the activity is sited in an residential or institutional or commercial or agricultural area, the necessary permission for siting such industry and process in an residential or institutional or commercial or agricultural area or controlled area under Town and Country Planning laws CLU or Municipal laws has to be obtained from the competent Authority in law permitting this deviation and be submitted in original with the request for consent to operate.
12. That there is no discharge directly or indirectly from the unit or the process into any interstate river or Yamuna River or River Ghaggar.
13. That the industry or the unit concerned is not sited within any prohibited distances according to the Environmental Laws and Rules, Notification, Orders and Policies of Central Pollution control Board and Haryana State Pollution Control Board.
14. That of the unit is discharging its sewage or trade effluent into the public sewer meant to receive trade effluent from industries etc. then the permission of the Competent Authority owing and operating such public sewer giving permission letter to his unit shall be submitted at time of consent to operate.
15. That if at any time, there is adverse report from any adjoining neighbor or any other aggrieved party or Municipal Committee or Zila Parishad or any other public body against the unit's pollution; the Consent to Establish so granted shall be revoked.
16. That all the financial dues required under the rules and policies of the Board have been deposited in full by the unit for this Consent to Establish.
17. In case of change of name from previous Consent to Establish granted, fresh Consent to Establish fee shall be levied.
18. Industry should adopt water conservation measures to ensure minimum consumption of water in their Process. Ground water based proposals of new industries should get clearance from Central Ground Water Authority for scientific development of previous resource.
19. That the unit will take all other clearances from concerned agencies, whenever required.
20. That the unit will not change its process without the prior permission of the Board.
21. That the Consent to Establish so granted will be invalid, if the unit falls in Aravali Area or non conforming area.
22. That the unit will comply with the Hazardous Waste Management Rules and will also make the non-leachate pit for storage of Hazardous waste and will undertake not to dispose off the same except for pit in their own premises or with the authorized disposal authority.

23. That the unit will submit an undertaking that it will comply with all the specific and general conditions as imposed in the above Consent to Establish within 30 days failing which Consent to Establish will be revoked.
24. That unit will obtain EIA from MoEF, if required at any stage.
25. In case of unit does not comply with the above conditions within the stipulated period, Consent to Establish will be revoked.
26. That unit will obtain consent to operate from the board before the start of product activity.

Specific Conditions

Other Conditions :

1. Unit will take Consent to Operate before starting the occupation/ operation of the project. 2. The unit will install the project only on the plot for which unit has applied for NOC. 3. The unit will install adequate acoustic enclosures/ chambers on their D.G. sets with proper stack height as per prescribed norms to meet the prescribed standards under EP Rules, 1986. 4. Unit will register on dust management app and install anti smog gun at site.

*Regional Officer, Gurgaon South
Haryana State Pollution Control Board.*

HARYANA STATE



Annexure- I

हलुव'कल 'हकलुगु'

TWO WAY COMMUNICATION CONTROL PANEL

12.29

ZONE MONITOR

INSTRUCTION

- System installation should be carried out by an authorized and trained technician.
- The system is only to be used in the event of an emergency. It is not to be used for any other purpose.
- The location of the alarm should be clearly marked and signposted. It should be clearly visible to all staff and visitors.
- Emergency services should be alerted immediately.

CE 2182

401-871211007

FIRST AID

FIRST AID

FIRE EXTINGUISHER

↓



12.29



+ FIRST AID +



FIRST AID



Annexure-IV
Hazardous Waste Authorization
(HWA)



Haryana State Pollution Control Board
Haryana State Pollution Control Board, 3rd Floor, HSIIDC Office Complex,
IMT Manesar, Gurugram Email:- hspcbrogrs@gmail.com



No. :HWM/GUSO/2020/7022058

DT: 29/06/2020

To

M/s Gurgaon Realtech Limited C/o M/s Tata Realty and Infrastructure Ltd.
Tower A, 3 Basement & Tower B (Expansion)- TRIL Commercial Centre Killa No. 12/2 13/1
13/2 14/1 Village Fazirpur, Jharsa, Sector 72, Gurugram, Haryana
Gurgaon south

Sub: Grant of Authorization under Hazardous and Other Wastes(Management & Transboundry Movement) Rules, 2016

1. Reference of application:7022058 dated: 29/06/2020
2. Karun Singh of Gurgaon Realtech Limited C/o M/s Tata Realty and Infrastructure Ltd. is hereby granted an authorization for generation, collection, storage, disposal on the premises situated at Tower A, 3 Basement & Tower B (Expansion)- TRIL Commercial Centre Killa No. 12/2 13/1 13/2 14/1 Village Fazirpur, Jharsa, Sector 72, Gurugram, Haryana

Details of Authorization

S.No.	Name of process and Category of Hazardous Waste as per the Schedules I, II and III of these rules	Authorized mode of disposal or recycling or utilisation or co-processing, etc.	Quantity
1	Industrial operations using mineral/synthetic oil as lubricant in hydraulic systems or other applications, Used/spent oil	Authorized used oil recycler	3.5 KL/Annu m

1. The authorization shall be valid for a period of 10/06/2020 to 30/09/2024
2. The authorization is subject to the following general and specific conditions :-
 1. Unit will submit the Annual Return on form-IV regularly.
 2. Unit will revalidate the Agreement with GEPIL/waste oil recycler before Expiry of Agreement.
 3. Unit will submit copy of manifest for transfer of HW regularly.

Regional Officer Gurgaon South
For Haryana State Pollution Control Board

Conditions of Authorization:

1. The authorised person shall comply with the provisions of the Environment (Protection) Act, 1986, and the rules made there under.
2. The authorization or its renewal shall be produced for inspection at the request of an officer authorised by the State Pollution Control Board.
3. The person authorised shall not rent, lend, sell, transfer or otherwise transport the hazardous and other wastes except what is permitted through this authorization.
4. Any unauthorised change in personnel equipment or working conditions as mentioned in the application by the person authorised shall constitute a breach of this authorization.
5. The person authorised shall implement Emergency Response Procedure (ERP) for which this authorization is being granted considering all site specific possible scenarios such as spillages, leakages, fire etc. and their possible impacts and also carry out mock drill in this regard at regular interval of time.
6. The person authorised shall comply with the provisions outlined in the Central Pollution Control Board guidelines on "Implementing Liabilities for Environmental Damages due to Handling and Disposal of Hazardous Waste and Penalty".
7. An application for the renewal of an authorization shall be made as laid down under these Rules.
8. Any other conditions for compliance as per the guidelines issued by the Ministry of Environment, Forest and Climate Changes or Central Pollution Control Board from time to time.
9. Annual return shall be filed by June 30th for the period ensuring 31st March of the year.

HARYANA STATE Regional Officer Gurgaon South
For Haryana State Pollution Control Board



प्ररूप XV
(प्रथम अनुसूची का अनुच्छेद 6 देखिए)
FORM XV
(see Article 6 of the First Schedule)

अधिष्ठापनों में पेट्रोलियम के आयात और भंडारकरण के लिए अनुज्ञप्ति
LICENCE TO IMPORT AND STORE PETROLEUM IN AN INSTALLATION

अनुज्ञप्ति सं. (Licence No.): P/NC/HN/15/1926(P439808)

फीस रूपए (Fee Rs.) 5000/- per year

M/s. GURGAON REALTECH LIMITED, C/O- TATA SERVICES LTD, JEEVAN BHARTI BUILDING, TOWER NO-1, 10Th Floor ,124 Connaught Circus New, Taluka: Connaught Place, District: DELHI, State: Delhi, PIN: 110001 को केवल इसमें यथा विनिर्दिष्ट वर्ग और मात्राओं में पेट्रोलियम 50.00 KL आयात करने के लिए और उसका, नीचे वर्णित और अनुमोदित नक्शा संख्या P/NC/HN/15/1926(P439808) तारीख 22/10/2021 जो कि इससे उपाबद्ध है, में दिखाए गए स्थान पर भण्डारकरण के लिए पेट्रोलियम अधिनियम, 1934 के उपबंधों या उसके अधीन बनाए गए नियमों तथा इस अनुज्ञप्ति की अतिरिक्त शर्तों के अधीन रहते हुए, यह अनुज्ञप्ति अनुदत्त की जाती है।

Licence is hereby granted to M/s. GURGAON REALTECH LIMITED, C/O- TATA SERVICES LTD, JEEVAN BHARTI BUILDING, TOWER NO-1, 10Th Floor ,124 Connaught Circus New, Taluka: Connaught Place, District: DELHI, State: Delhi, PIN: 110001 valid only for the importation and storage of 50.00 KL Petroleum of the class and quantities as herein specified and storage thereof in the place described below and shown on the approved plan No P/NC/HN/15/1926(P439808) dated 22/10/2021 attached hereto subject to the provisions of the Petroleum Act, 1934 and the rule made thereunder and to the further conditions of this Licence.

यह अनुज्ञप्ति 31st day of December 2026 तक प्रवृत्त रहेगी।

The Licence shall remain in force till the 31st day of December 2026

पेट्रोलियम का विवरण /Description of Petroleum	अनुज्ञप्त मात्रा (किलोलीटरों में) /Quantity licenced in KL
वर्ग क प्रपुंज पेट्रोलियम /Petroleum Class A in bulk	NIL
वर्ग क प्रपुंज पेट्रोलियम से भिन्न /Petroleum Class A, otherwise than in bulk	NIL
वर्ग ख प्रपुंज पेट्रोलियम /Petroleum Class B in bulk	50.00 KL
वर्ग ख प्रपुंज पेट्रोलियम से भिन्न /Petroleum Class B, otherwise than in bulk	NIL
वर्ग ग प्रपुंज पेट्रोलियम /Petroleum Class C in bulk	NIL
वर्ग ग प्रपुंज पेट्रोलियम से भिन्न /Petroleum Class C, otherwise than in bulk	NIL
कुल क्षमता /Total Capacity	50.00 KL

September 17, 2019

Jt. Chief Controller of Explosives
NC, Faridabad

अनुज्ञप्त परिसरों का विवरण और अवस्थान
DESCRIPTION AND LOCATION OF THE LICENSED PREMISES

अनुज्ञप्त परिसर जिसकी विन्यास सीमाएं अन्य विशिष्टयां संलग्न अनुमोदित नक्शों में दिखाई गई हैं Plot No: MEASURING- 7.90 ACRES, SECTOR-72 GURGAON, SECTOR-72 FAZALPUR JHARSA, Manesar, Taluka: Manesar, District: GURGAON, State: Haryana, PIN: 122001 स्थान पर अवस्थित है तथा उसमें निम्नलिखित 1 Under Ground tank(s) for CLASS B सम्मिलित हैं।

The licensed premises, the layout , boundaries and other particulars of which are shown in the attached approved plan are situated at Plot No: MEASURING- 7.90 ACRES, SECTOR-72 GURGAON, SECTOR-72 FAZALPUR JHARSA, Manesar, Taluka: Manesar, District: GURGAON, State: Haryana, PIN: 122001 and consists of 1 Under Ground tank(s) for CLASS B together with connected facilities.

Note:-This is system generated document does not require signature.

"Annexure- XK

Gpxk qpo gpvcn'O qpkwt kpi 'Tgr qt v

TEST REPORT

Issued to
 M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No. ELPL/IV/QF/20
 Lab Reference No. : 230415014 W
 Issue Date : 24/04/2023
 Your Reference : Email
 Amend. No. & Amend. Date : 02 & 17.02.2018

Sample Particulars: Raw water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 15/04/2023.

Type of sample	: Raw Water	Sample Registration Date	: 15/04/2023
Sampling Date	: 15/04/2023	Analysis Starting Date	: 15/04/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 22/04/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement-03 WTP Plant Tower A	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No	Test Parameters	Units	Results	IS 10500 : 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.21	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	240	500	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	36	75	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	24.6	250	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.34	1.0	1.5	APHA 23 rd Ed 4500F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	0.2	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	86.1	200	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	90	200	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	180	200	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL:0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	21.8	30	100	APHA 23 rd Ed.3500 B

*****END OF REPORT*****

BDL – Below Detection Limit
 DL- Detection Limit

Sneh Smita
 Checked By
 (SNEH SMITA)

Purushottam Sharma
 Authorized Signatory
 (PURUSHOTTAM SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.
 Date : 02 & 17.02.2018

: 230415015 W

: 24/04/2023

: Email

Sample Particulars: Domestic Treated water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 15/04/2023.

Type of sample	: Domestic Treated water	Sample Registration Date	: 15/04/2023
Sampling Date	: 15/04/2023	Analysis Starting Date	: 15/04/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 22/04/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Plant Room, Basement-3	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No	Test Parameters	Units	Results	IS 10500 : 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.11	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	218	500	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	30	75	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	19.7	250	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.12	1.0	1.5	APHA 23 rd Ed 4500F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	0.2	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	78.6	200	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	90	200	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	155	200	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL:0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	19.4	30	100	APHA 23 rd Ed.3500 B

*****END OF REPORT*****

BDL – Below Detection Limit
 DL- Detection Limit

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230415016 W

: 24/04/2023

: Email

Sample Particulars: STP Inlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 15/04/2023.


Type of sample	: STP Inlet	Sample Registration Date	: 15/04/2023
Sampling Date	: 15/04/2023	Analysis Starting Date	: 15/04/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 22/04/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: STP Plant	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	7.26	IS 3025 (P-11)
2	Oil and grease	mg/l	22	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	265	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	616	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	86	IS 3025 (P-17)

*****END OF REPORT*****


Checked By
(SNEH SMITA)


Authorized Signatory
(PURUSHOTTAM SHARMA)

TEST REPORT

Issued to
 M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230415017 W
Issue Date : 24/04/2023
Your Reference : Email

Sample Particulars: STP Outlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 15/04/2023.

Type of sample	: STP Outlet	Sample Registration Date	: 15/04/2023
Sampling Date	: 15/04/2023	Analysis Starting Date	: 15/04/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 22/04/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: STP Plant	Sampling Method	: ELPL/III/SOP/20

Test Result				Page 1 of 1	
S.No.	Test Parameters	Units	Results	HSPCB Norm July 2020	Test Method
1	pH	-	7.92	5.0-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	BDL(DL:2.0)	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	7.0	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	40	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	10	20	IS 3025 (P-17)

*****END OF REPORT*****

BDL – Below Detection Limit
 DL- Detection Limit
 N.S- Not Specified

Sneh Smिता
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)

TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230415018 E
Sec-72, Gurgaon, Haryana	Issue Date	: 24/04/2023
	Your Reference	: Email
		(Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 15/04/2023.

Type of sample	: DG Stack	Sample Registration Date	: 15/04/2023
Sampling Date	: 15/04/2023	Testing Starting Date	: 15/04/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 22/04/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: Project Site (DG-2)	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 2
DG Engine No	: 85004238
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 48
Ambient Temperature (k)	: 307
Stack Temperature (k)	: 610
Average velocity of flue emission (m/s)	: 10.33
Isokinetic flow rate (l/m)	: 20.66
Flue gas flow rate (Nm ³ /hr.)	: 618.6
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	72.1	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	75.4	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	276	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	29	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	35.1	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230415019 E
Sec-72, Gurgaon, Haryana	Issue Date	: 24/04/2023
	Your Reference	: Email
		(Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 15/04/2023.

Type of sample	: DG Stack	Sample Registration Date	: 15/04/2023
Sampling Date	: 15/04/2023	Testing Starting Date	: 15/04/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 22/04/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: Project Site (DG-1)	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 1
DG Engine No	: 85004316
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 49
Ambient Temperature (k)	: 307
Stack Temperature (k)	: 624
Average velocity of flue emission (m/s)	: 10.33
Isokinetic flow rate (l/m)	: 20.2
Flue gas flow rate (Nm ³ /hr.)	: 618.6
Control Measures (if any)	: Nil
Remark (if any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	71.4	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	74.6	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	268	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	27	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	34.2	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smिता
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to
M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
 Amend. No. & Amend. Date : 02 & 17.02.2018
 Lab Reference No. : 230415020 E
 Issue Date : 24/04/2023
 Your Reference : Email
 (Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 15/04/2023.

Type of sample	: DG Stack	Sample Registration Date	: 15/04/2023
Sampling Date	: 15/04/2023	Testing Starting Date	: 15/04/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 22/04/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: Project Site (DG-3)	Sampling Method	: ELPL/III/SOP/32


DG Capacity : 1600 KW (2000 KVA)
 Source of Emission : Stack attached to DG Set 3
 DG Engine No : 85004782
 DG Make & Model : Cummins & QSK-60-G4
 Type of fuel used : HSD
 Type of Stack : Round
 Operating Schedule : As per requirement
 Diameter of Stack (m) : 0.15
 Height of Stack from Ground level (m) : 35
 Height of Stack from roof level (m) : -
 Time of sampling (minutes) : 48
 Ambient Temperature (k) : 307
 Stack Temperature (k) : 590
 Average velocity of flue emission (m/s) : 10.05
 Isokinetic flow rate (l/m) : 20.79
 Flue gas flow rate (Nm³/hr.) : 601.8
 Control Measures (if any) : Nil
 Remark (If any) : Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	73.2	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	79.3	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	274	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	36	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	38.4	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230519011 W

: 25/05/2023

: Email

Sample Particulars: STP Inlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 19/05/2023.


Type of sample	: STP Inlet	Sample Registration Date	: 19/05/2023
Sampling Date	: 19/05/2023	Analysis Starting Date	: 19/05/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 25/05/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: STP Plant Room	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	6.14	IS 3025 (P-11)
2	Oil and grease	mg/l	20	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	195	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	452	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	110	IS 3025 (P-17)

*****END OF REPORT*****


Checked By
(SNEH SMITA)


Authorized Signatory
(PURUSHOTTAM SHARMA)


TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230519012 W

: 25/05/2023

: Email

Sample Particulars: STP Outlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 19/05/2023.

Type of sample	: STP Outlet	Sample Registration Date	: 19/05/2023
Sampling Date	: 19/05/2023	Analysis Starting Date	: 19/05/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 25/05/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: STP Plant Room	Sampling Method	: ELPL/III/SOP/20

Test Result

Page 1 of 1

S.No.	Test Parameters	Units	Results	HSPCB Norm July 2020	Test Method
1	pH	-	7.27	5.0-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	BDL(DL:2.0)	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	5.0	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	36	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	12	20	IS 3025 (P-17)

*****END OF REPORT*****

BDL – Below Detection Limit
DL- Detection Limit
N.S- Not Specified

Sneha Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)

TEST REPORT

Issued to
M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230519013 E
Issue Date : 25/05/2023
Your Reference : Email
 (Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 19/05/2023.

Type of sample	: DG Stack	Sample Registration Date	: 19/05/2023
Sampling Date	: 19/05/2023	Testing Starting Date	: 19/05/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 25/05/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: Project Site (DG-1)	Sampling Method	: ELPL/III/SOP/32

DG Capacity : 1600 KW (2000 KVA)
 Source of Emission : Stack attached to DG Set 1
 DG Engine No : 85004316
 DG Make & Model : Cummins & QSK-60-G4
 Type of fuel used : HSD
 Type of Stack : Round
 Operating Schedule : As per requirement
 Diameter of Stack (m) : 0.15
 Height of Stack from Ground level (m) : 35
 Height of Stack from roof level (m) : -
 Time of sampling (minutes) : 48
 Ambient Temperature (k) : 311
 Stack Temperature (k) : 598
 Average velocity of flue emission (m/s) : 10.34
 Isokinetic flow rate (l/m) : 21.10
 Flue gas flow rate (Nm³/hr.) : 611.2
 Control Measures (if any) : Nil
 Remark (If any) : Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	72.5	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	77.4	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	274	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	30	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	36.9	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230519014 E
Sec-72, Gurgaon, Haryana	Issue Date	: 25/05/2023
	Your Reference	: Email (Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 19/05/2023.

Type of sample	: DG Stack	Sample Registration Date	: 19/05/2023
Sampling Date	: 19/05/2023	Testing Starting Date	: 19/05/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 25/05/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: Project Site (DG-2)	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 2
DG Engine No	: 85004238
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 48
Ambient Temperature (k)	: 311
Stack Temperature (k)	: 606
Average velocity of flue emission (m/s)	: 10.29
Isokinetic flow rate (l/m)	: 20.73
Flue gas flow rate (Nm ³ /hr.)	: 608.3
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	73.4	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	72.9	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	284	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	31	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	38.1	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230519015 E
Sec-72, Gurgaon, Haryana	Issue Date	: 25/05/2023
	Your Reference	: Email
		(Page 1 of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 19/05/2023.

Type of sample	: DG Stack	Sample Registration Date	: 19/05/2023
Sampling Date	: 19/05/2023	Testing Starting Date	: 19/05/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 25/05/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: Project Site (DG-3)	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 3
DG Engine No	: 85004782
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 49
Ambient Temperature (k)	: 311
Stack Temperature (k)	: 612
Average velocity of flue emission (m/s)	: 10.22
Isokinetic flow rate (l/m)	: 20.38
Flue gas flow rate (Nm ³ /hr.)	: 604.1
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	73.9	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	81.4	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	282	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	34	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	39.9	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No. : Amend. No. & Amend. Date
 ELPL/IV/QF/20 : 02 & 17.02.2018
 Lab Reference No. : 230609006 W
 Issue Date : 16/06/2023
 Your Reference : Email

Sample Particulars: Drinking water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: Drinking Water	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 15/06/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement - 1	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No	Test Parameters	Units	Results	IS 10500 : 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.69	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	158	500	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	28	75	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	27.1	250	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.16	1.0	1.5	APHA 23 rd Ed 4500F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	0.2	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	33.5	200	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	70	200	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	105	200	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL:0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	8.50	30	100	APHA 23 rd Ed.3500 B

*****END OF REPORT*****

BDL – Below Detection Limit
 DL- Detection Limit


 Checked By
 (SNEH SMITA)


 Authorized Signatory
 (PURUSHOTTAM SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230609007 W

: 16/06/2023

: Email

Sample Particulars: Raw water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: Raw Water	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 15/06/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement-03 Plant Room	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No	Test Parameters	Units	Results	IS 10500 : 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.49	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	196	500	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	34	75	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	22.2	250	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.20	1.0	1.5	APHA 23 rd Ed 4500F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	0.2	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	58	200	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	85	200	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	130	200	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL:0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	10.93	30	100	APHA 23 rd Ed.3500 B

*****END OF REPORT*****

BDL – Below Detection Limit
 DL- Detection Limit


 Checked By
 (SNEH SMITA)


 Authorized Signatory
 (PURUSHOTTAM SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230609008 W

: 16/06/2023

: Email

Sample Particulars: Domestic Treated water sample was collected at Mixed Use Development Project, Sector 72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: Domestic Treated Water	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 15/06/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement- Plant Room	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No	Test Parameters	Units	Results	IS 10500 : 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.64	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	178	500	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	36	75	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	19.7	250	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.15	1.0	1.5	APHA 23 rd Ed 4500F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	0.2	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	55.6	200	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	75	200	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	125	200	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL:0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	8.50	30	100	APHA 23 rd Ed.3500 B

*****END OF REPORT*****

BDL – Below Detection Limit
DL- Detection Limit

Sneh Smita
Checked By
(SNEH SMITA)

Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.
Date : 02 & 17.02.2018

: 230609009 W

: 16/06/2023

: Email

Sample Particulars: STP Inlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: STP Inlet	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 15/06/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement-3 STP Plant Room	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	7.26	IS 3025 (P-11)
2	Oil and grease	mg/l	18	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	248	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	644	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	66	IS 3025 (P-17)

*****END OF REPORT*****

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.
Date : 02 & 17.02.2018

: 230609010 W

: 16/06/2023

: Email

Sample Particulars: STP Outlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: STP Outlet	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 15/06/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement-3 STP Plant Room	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No.	Test Parameters	Units	Results	HSPCB Norm July 2020	Test Method
1	pH	-	7.35	5.0-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	2.5	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	8	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	44	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	18	20	IS 3025 (P-17)

*****END OF REPORT*****

BDL – Below Detection Limit

DL- Detection Limit

N.S- Not Specified

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230609011 E
Sec-72, Gurgaon, Haryana	Issue Date	: 16/06/2023
	Your Reference	: Email
		(Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: DG Stack	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Testing Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 15/06/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard (DG-3)	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 3
DG Engine No	: 85004782
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 44
Ambient Temperature (k)	: 311
Stack Temperature (k)	: 526
Average velocity of flue emission (m/s)	: 9.93
Isokinetic flow rate (l/m)	: 22.9
Flue gas flow rate (Nm ³ /hr.)	: 590.3
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	67.6	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	70.2	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	328.4	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	26.1	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	56.6	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
 Checked By
 (SNEH SMITA)

Purushottam Sharma
 Authorized Signatory
 (PURUSHOTTAM SHARMA)

TEST REPORT

Issued to
 M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
 Amend. No. & Amend. Date : 02 & 17.02.2018
 Lab Reference No. : 230609012 DN
 Issue Date : 16/06/2023
 Your Reference : Email
 (Page 1 of 1)

Sample Particulars: DG Noise monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: DG Noise	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 12/06/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard (DG-3)	Sampling Method	: ELPL/III/SOP/37
Details of DG Set	: Capacity- 2000 KVA DG Engine No- 85004782 DG Make & Model- Cummins & QSK-60-G4		

Test Results

S.no.	Description	Unit	Result	Specification	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	100.9	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.1	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	26.8	25	ELPL/III/SOP/37

*****END OF REPORT*****

Sneh Smita
 Checked By
 (SNEH SMITA)

Purushottam Sharma
 Authorized Signatory
 (PURUSHOTTAM SHARMA)


TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230609013 E
Sec-72, Gurgaon, Haryana	Issue Date	: 16/06/2023
	Your Reference	: Email (Page 1 of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: DG Stack	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Testing Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 15/06/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard(DG-2)	Sampling Method	: ELPL/III/SOP/32


DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 2
DG Engine No	: 85004238
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 42
Ambient Temperature (k)	: 311
Stack Temperature (k)	: 508
Average velocity of flue emission (m/s)	: 9.97
Isokinetic flow rate (l/m)	: 23.9
Flue gas flow rate (Nm ³ /hr.)	: 592.7
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	72.1	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	71.4	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	345.8	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	29	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	60	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
(SNEH SMITA)

Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10 th Floor Mixed Use Development Project	Lab Reference No.	: 230609014 DN
Sec-72, Gurgaon, Haryana	Issue Date	: 16/06/2023
	Your Reference	: Email
		(Page 1 of 1)

Sample Particulars: DG Noise monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: DG Noise	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 12/06/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard (DG-2)	Sampling Method	: ELPL/III/SOP/37
Details of DG Set	: Capacity- 2000 KVA DG Engine No- 85004238 DG Make & Model- Cummins & QSK-60-G4		

Test Results

S.no.	Description	Unit	Result	Specification	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	101.1	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.0	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	27.1	25	ELPL/III/SOP/37

*****END OF REPORT*****

Sneh Smिता
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230609015 E
Sec-72, Gurgaon, Haryana	Issue Date	: 16/06/2023
	Your Reference	: Email

(Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: DG Stack	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Testing Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 15/06/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard(DG-1)	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 1
DG Engine No	: 85004316
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 42
Ambient Temperature (k)	: 311
Stack Temperature (k)	: 542
Average velocity of flue emission (m/s)	: 10.52
Isokinetic flow rate (l/m)	: 23.5
Flue gas flow rate (Nm ³ /hr.)	: 625.4
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	70.9	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	69.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	307.5	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	27	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	57	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230609016 DN
Issue Date : 16/06/2023
Your Reference : Email
(Page1of 1)

Sample Particulars: DG Noise monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 09/06/2023.

Type of sample	: DG Noise	Sample Registration Date	: 09/06/2023
Sampling Date	: 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 12/06/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard (DG-1)	Sampling Method	: ELPL/III/SOP/37
Details of DG Set	: Capacity- 2000 KVA DG Engine No- 85004316 DG Make & Model- Cummins & QSK-60-G4		

Test Results

S.no.	Description	Unit	Result	Specification	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	100.5	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	73.8	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	26.7	25	ELPL/III/SOP/37

*****END OF REPORT*****

Sneh Smिता
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to : M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230609017 A
Issue Date : 16/06/2023
Your Reference : Email

(Page1 of 1)

Sample Particulars: Ambient Air Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/06/2023 to 08/06/2023.

Type of sample	: Ambient Air	Sample Registration Date	: 09/06/2023
Sampling Date	: 07/06/2023 to 08/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 15/06/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Gate - 2 Tower - B Area	Sampling Method	: ELPL/III/SOP/21

Test Results

S.No.	Test Parameters	Units	Results	NAAQS	Test Method
1	Particulate Matter as PM ₁₀	µg/m ³	270	100 (24 Hourly)	IS 5182 (Pt-23)
2	Particulate Matter as PM _{2.5}	µg/m ³	161.4	060 (24 Hourly)	ELPL/III/SOP/23
3	Sulphur Dioxide as SO ₂	µg/m ³	16.8	080 (24 Hourly)	IS 5182 (Pt-02)
4	Oxides of Nitrogen as NO ₂	µg/m ³	41.3	080 (24 Hourly)	IS 5182 (Pt-06)
5	Carbon Monoxide as CO	mg/m ³	0.42	002 (08 Hourly)	IS 5182 (Pt-10)

*****END OF REPORT*****

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)

TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 27.02.2018
10 th Floor Mixed Use Development Project	Lab Reference No.	: 230609018 N
Sec-72, Gurgaon, Haryana	Issue Date	: 16/06/2023
	Your Reference	: Email

(Page1of 1)

Sample Particulars: Ambient Noise Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/06/2023 to 08/06/2023.

Type of sample	: Ambient Noise	Sample Registration Date	: 09/06/2023
Sampling Date	: 07/06/2023 to 08/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 12/06/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Gate - 2 Near By Tower - B	Sampling Method	: ELPL/III/SOP/37

Test Results

Time	Unit	Leq	Method
Day Time(06:00 am to 10:00 pm)	dB(A)	61.0	ELPL/III/SOP/37
Night Time(10:00 pm to 06:00 am)	dB(A)	52.1	ELPL/III/SOP/37

Standards for Ambient Noise As per Noise Pollution (Regulation & Control Rule-2000)			
Area Code	Category of Area/Zone	Limits in dB (A) Leq*	
		Day time	Night time
(A)	Industrial area	75	70
(B)	Commercial area	65	55
(C)	Residential area	55	45
(D)	Silence Zone	50	40

*****END OF REPORT*****

*Leq : It is energy mean of the noise level over a specified period.

Sneh Smita
 Checked By
 (SNEH SMITA)

Purushottam Sharma
 Authorized Signatory
 (PURUSHOTTAM SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230609019 A
Issue Date : 16/06/2023
Your Reference : Email
(Page1of 1)

Sample Particulars: Ambient Air Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/06/2023 to 08/06/2023.

Type of sample	: Ambient Air	Sample Registration Date	: 09/06/2023
Sampling Date	: 07/06/2023 to 08/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 15/06/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Gate - 1 Near By Tower - B Area	Sampling Method	: ELPL/III/SOP/21

Test Results

S.No.	Test Parameters	Units	Results	NAAQS	Test Method
1	Particulate Matter as PM ₁₀	µg/m ³	261	100 (24 Hourly)	IS 5182 (Pt-23)
2	Particulate Matter as PM _{2.5}	µg/m ³	148.4	060 (24 Hourly)	ELPL/III/SOP/23
3	Sulphur Dioxide as SO ₂	µg/m ³	15.5	080 (24 Hourly)	IS 5182 (Pt-02)
4	Oxides of Nitrogen as NO ₂	µg/m ³	43.1	080 (24 Hourly)	IS 5182 (Pt-06)
5	Carbon Monoxide as CO	mg/m ³	0.44	002 (08 Hourly)	IS 5182 (Pt-10)

*****END OF REPORT*****


Checked By
(SNEH SMITA)


Authorized Signatory
(PURUSHOTTAM SHARMA)

TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 27.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230609020 N
Sec-72, Gurgaon, Haryana	Issue Date	: 16/06/2023
	Your Reference	: Email (Page1of 1)

Sample Particulars: Ambient Noise Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/06/2023 to 08/06/2023.

Type of sample	: Ambient Noise	Sample Registration Date	: 09/06/2023
Sampling Date	: 07/06/2023 to 08/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 12/06/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Gate No-2 Near By Tower - B	Sampling Method	: ELPL/III/SOP/37

Test Results

Time	Unit	Leq	Method
Day Time(06:00 am to 10:00 pm)	dB(A)	62.2	ELPL/III/SOP/37
Night Time(10:00 pm to 06:00 am)	dB(A)	53.0	ELPL/III/SOP/37

Standards for Ambient Noise As per Noise Pollution (Regulation & Control Rule-2000)			
Area Code	Category of Area/Zone	Limits in dB (A) Leq*	
		Day time	Night time
(A)	Industrial area	75	70
(B)	Commercial area	65	55
(C)	Residential area	55	45
(D)	Silence Zone	50	40

*****END OF REPORT*****

*Leq : It is energy mean of the noise level over a specified period.

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
 Amend. No. & Amend. Date : 02 & 17.02.2018
 Lab Reference No. : 230609021 A
 Issue Date : 16/06/2023
 Your Reference : Email
 (Page1of 1)


Sample Particulars: Ambient Air Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 08/06/2023 to 09/06/2023.

Type of sample	: Ambient Air	Sample Registration Date	: 09/06/2023
Sampling Date	: 08/06/2023 to 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 15/06/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Tower B Front Side Reception Area	Sampling Method	: ELPL/III/SOP/21

Test Results

S.No.	Test Parameters	Units	Results	NAAQS	Test Method
1	Particulate Matter as PM ₁₀	µg/m ³	257	100 (24 Hourly)	IS 5182 (Pt-23)
2	Particulate Matter as PM _{2.5}	µg/m ³	136.6	060 (24 Hourly)	ELPL/III/SOP/23
3	Sulphur Dioxide as SO ₂	µg/m ³	14.7	080 (24 Hourly)	IS 5182 (Pt-02)
4	Oxides of Nitrogen as NO ₂	µg/m ³	42.9	080 (24 Hourly)	IS 5182 (Pt-06)
5	Carbon Monoxide as CO	mg/m ³	0.49	002 (08 Hourly)	IS 5182 (Pt-10)

*****END OF REPORT*****


 Checked By
 (SNEH SMITA)


 Authorized Signatory
 (PURUSHOTTAM SHARMA)

TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
	Amend. No. & Amend. Date	: 02 & 27.02.2018
M/s Tata Realty & Infrastructure Ltd.	Lab Reference No.	: 230609022 N
10th Floor Mixed Use Development Project	Issue Date	: 16/06/2023
Sec-72, Gurgaon, Haryana	Your Reference	: Email
		(Page1of 1)

Sample Particulars: Ambient Noise Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 08/06/2023 to 09/06/2023.

Type of sample	: Ambient Noise	Sample Registration Date	: 09/06/2023
Sampling Date	: 08/06/2023 to 09/06/2023	Analysis Starting Date	: 09/06/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 12/06/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Tower - B Front Side Reception Area	Sampling Method	: ELPL/III/SOP/37

Test Results

Time	Unit	Leq	Method
Day Time(06:00 am to 10:00 pm)	dB(A)	59.8	ELPL/III/SOP/37
Night Time(10:00 pm to 06:00 am)	dB(A)	52.1	ELPL/III/SOP/37

Standards for Ambient Noise As per Noise Pollution (Regulation & Control Rule-2000)			
Area Code	Category of Area/Zone	Limits in dB (A) Leq*	
		Day time	Night time
(A)	Industrial area	75	70
(B)	Commercial area	65	55
(C)	Residential area	55	45
(D)	Silence Zone	50	40

*****END OF REPORT*****

*Leq : It is energy mean of the noise level over a specified period.

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230707006 E
Sec-72, Gurgaon, Haryana	Issue Date	: 14/07/2023
	Your Reference	: Email
		(Page 1 of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/07/2023.

Type of sample	: DG Stack	Sample Registration Date	: 07/07/2023
Sampling Date	: 07/07/2023	Testing Starting Date	: 07/07/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 14/07/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Area	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 3
DG Engine No	: 85004782
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 46
Ambient Temperature (k)	: 303
Stack Temperature (k)	: 559
Average velocity of flue emission (m/s)	: 9.89
Isokinetic flow rate (l/m)	: 21.59
Flue gas flow rate (Nm ³ /hr.)	: 599.95
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	69.8	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	70.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	362.8	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	29.4	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	59.8	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230707005 E
Sec-72, Gurgaon, Haryana	Issue Date	: 14/07/2023
	Your Reference	: Email
		(Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/07/2023.

Type of sample	: DG Stack	Sample Registration Date	: 07/07/2023
Sampling Date	: 07/07/2023	Testing Starting Date	: 07/07/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 14/07/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Area	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 2
DG Engine No	: 85004238
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 46
Ambient Temperature (k)	: 304
Stack Temperature (k)	: 552
Average velocity of flue emission (m/s)	: 9.71
Isokinetic flow rate (l/m)	: 21.42
Flue gas flow rate (Nm ³ /hr.)	: 589.04
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	71.6	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	68.9	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	340.2	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	30.4	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	62	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
 Checked By
 (SNEH SMITA)

Purushottam Sharma
 Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230707004 E
Sec-72, Gurgaon, Haryana	Issue Date	: 14/07/2023
	Your Reference	: Email
		(Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/07/2023.

Type of sample	: DG Stack	Sample Registration Date	: 07/07/2023
Sampling Date	: 07/07/2023	Testing Starting Date	: 07/07/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 14/07/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Area	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 1
DG Engine No	: 85004316
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 47
Ambient Temperature (k)	: 304
Stack Temperature (k)	: 568
Average velocity of flue emission (m/s)	: 9.85
Isokinetic flow rate (l/m)	: 21.12
Flue gas flow rate (Nm ³ /hr.)	: 597.66
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	72.4	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	82.1	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	360.4	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	32.5	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	64	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
 Checked By
 (SNEH SMITA)

Purusho Piam Sharma
 Authorized Signatory
 (PURUSHO PIAM SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230707003 W

: 14/07/2023

: Email

Sample Particulars: STP Outlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/07/2023.

Type of sample	: STP Outlet	Sample Registration Date	: 07/07/2023
Sampling Date	: 07/07/2023	Analysis Starting Date	: 07/07/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 14/07/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: STP Plant	Sampling Method	: ELPL/III/SOP/20

Test Result

Page 1 of 1

S.No.	Test Parameters	Units	Results	HSPCB Norm July 2020	Test Method
1	pH	-	7.38	5.0-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	2.4	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	6	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	48	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	10	20	IS 3025 (P-17)

*****END OF REPORT*****

BDL – Below Detection Limit
DL- Detection Limit
N.S- Not Specified

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.
Date : 02 & 17.02.2018

: 230707002 W

: 14/07/2023

: Email

Sample Particulars: STP Inlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/07/2023.

Type of sample	: STP Inlet	Sample Registration Date	: 07/07/2023
Sampling Date	: 07/07/2023	Analysis Starting Date	: 07/07/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 14/07/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: STP Plant	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	7.12	IS 3025 (P-11)
2	Oil and grease	mg/l	12	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	220	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	496	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	42	IS 3025 (P-17)

*****END OF REPORT*****

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230707001 W

: 14/07/2023

: Email

Sample Particulars: Domestic Treated water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 07/07/2023.

Type of sample	: Domestic Treated water	Sample Registration Date	: 07/07/2023
Sampling Date	: 07/07/2023	Analysis Starting Date	: 07/07/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 14/07/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: WTP Plant (Basement)	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No	Test Parameters	Units	Results	IS 10500 : 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.40	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	154	500	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	22	75	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	17.4	250	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.14	1.0	1.5	APHA 23 rd Ed 4500F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	0.2	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	40.4	200	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	65	200	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	90	200	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL:0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	8.5	30	100	APHA 23 rd Ed.3500 B

*****END OF REPORT*****

BDL – Below Detection Limit
DL- Detection Limit

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to
M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
 Lab Reference No. : 230805008 W
 Issue Date : 11/08/2023
 Your Reference : Email
 Amend. No. & Amend. Date : 02 & 17.02.2018

Sample Particulars: Domestic Treated water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 05/08/2023.

Type of sample	: Domestic Treated water	Sample Registration Date	: 05/08/2023
Sampling Date	: 05/08/2023	Analysis Starting Date	: 05/08/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 11/08/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Ground Floor	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No	Test Parameters	Units	Results	IS 10500 : 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.53	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	182	500	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	28	75	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	24.8	250	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.12	1.0	1.5	APHA 23 rd Ed 4500F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	0.2	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	55.7	200	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	65	200	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	120	200	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL:0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	12.1	30	100	APHA 23 rd Ed.3500 B

*****END OF REPORT*****

BDL – Below Detection Limit
 DL- Detection Limit

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.
Date : 02 & 17.02.2018

: 230805009 W

: 11/08/2023

: Email

Sample Particulars: STP Inlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 05/08/2023.

Type of sample	: STP Inlet	Sample Registration Date	: 05/08/2023
Sampling Date	: 05/08/2023	Analysis Starting Date	: 05/08/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 11/08/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: STP Plant Basement - 3	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	7.18	IS 3025 (P-11)
2	Oil and grease	mg/l	14	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27 ^o C for 3 days	mg/l	285	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	640	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	76	IS 3025 (P-17)

*****END OF REPORT*****

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230805010 W

: 11/08/2023

: Email

Sample Particulars: STP Outlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 05/08/2023.

Type of sample	: STP Outlet	Sample Registration Date	: 05/08/2023
Sampling Date	: 05/08/2023	Analysis Starting Date	: 05/08/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 11/08/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: STP Plant Basement -3	Sampling Method	: ELPL/III/SOP/20

Test Result

Page 1 of 1

S.No.	Test Parameters	Units	Results	HSPCB Norm July 2020	Test Method
1	pH	-	7.32	5.0-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	2.5	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27 ^o C for 3 days	mg/l	5	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	36	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	12	20	IS 3025 (P-17)

*****END OF REPORT*****

N.S- Not Specified

Sneh Smita
Checked By
(SNEH SMITA)

Purushottam Sharma
Authorized Signatory
(PURUSHOTTAM SHARMA)

TEST REPORT

Issued to
 M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230805011 E
Issue Date : 11/08/2023
Your Reference : Email
 (Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 05/08/2023.

Type of sample	: DG Stack	Sample Registration Date	: 05/08/2023
Sampling Date	: 05/08/2023	Testing Starting Date	: 05/08/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 11/08/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard	Sampling Method	: ELPL/III/SOP/32

DG Capacity : 1600 KW (2000 KVA)
 Source of Emission : Stack attached to DG Set 1
 DG Engine No : 85004316
 DG Make & Model : Cummins & QSK-60-G4
 Type of fuel used : HSD
 Type of Stack : Round
 Operating Schedule : As per requirement
 Diameter of Stack (m) : 0.15
 Height of Stack from Ground level (m) : 35
 Height of Stack from roof level (m) : -
 Time of sampling (minutes) : 42
 Ambient Temperature (k) : 311
 Stack Temperature (k) : 548
 Average velocity of flue emission (m/s) : 9.75
 Isokinetic flow rate (l/m) : 23.42
 Flue gas flow rate (Nm³/hr.) : 579.6
 Control Measures (if any) : Nil
 Remark (If any) : Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	69.0	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	75.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	347	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	30.2	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	61.4	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
 Checked By
 (SNEH SMITA)

Purushottam Sharma
 Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230805012 E
Sec-72, Gurgaon, Haryana	Issue Date	: 11/08/2023
	Your Reference	: Email (Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 05/08/2023.

Type of sample	: DG Stack	Sample Registration Date	: 05/08/2023
Sampling Date	: 05/08/2023	Testing Starting Date	: 05/08/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 11/08/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 2
DG Engine No	: 85004238
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 42
Ambient Temperature (k)	: 311
Stack Temperature (k)	: 504
Average velocity of flue emission (m/s)	: 9.88
Isokinetic flow rate (l/m)	: 23.9
Flue gas flow rate (Nm ³ /hr.)	: 587.4
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	70.8	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	73.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	318.8	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	28	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	57	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230805013 E
Sec-72, Gurgaon, Haryana	Issue Date	: 11/08/2023
	Your Reference	: Email
		: (Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 05/08/2023.

Type of sample	: DG Stack	Sample Registration Date	: 05/08/2023
Sampling Date	: 05/08/2023	Testing Starting Date	: 05/08/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 11/08/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 3
DG Engine No	: 85004782
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 43
Ambient Temperature (k)	: 311
Stack Temperature (k)	: 520
Average velocity of flue emission (m/s)	: 9.99
Isokinetic flow rate (l/m)	: 23.3
Flue gas flow rate (Nm ³ /hr.)	: 593.9
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	67.9	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	71.8	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂)	336.6	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	28.7	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	58.4	mg/Nm ³	IS 13270:1992	150

*****END OF REPORT*****

Sneh Smita
Checked By
 (SNEH SMITA)

Purushottam Sharma
Authorized Signatory
 (PURUSHOTTAM SHARMA)



TEST REPORT

Issued to
 M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230927006 M
Issue Date : 04/10/2023
Your Reference : Email

Sample Particulars: Cooling tower Water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 26/09/2023.

Type of sample	: Cooling tower Water	Sample Registration Date	: 27/09/2023
Sampling Date	: 26/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 02/10/2023
Quantity received	: 1 ltr Approx.	Tests Required	: Mentioned below
Sample's Location	: From Cooling Tower Tower B	Sampling Method	: ELPL/III/M/SOP/35

Microbiological Parameter

Page 1 of 1

S.No.	Test Parameters	Units	Results	Test Method
1.	Legionella	Per 1ltr	Absent	APHA 23 rd Edition 9260J

*****END OF REPORT*****

Poornima
 Analyzed By
 (POORNIMA GUPTA)

Sneha Smita
 Authorized Signatory
 (SNEHA SMITA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend. Date

: 02 & 17.02.2018

: 230927007 W

: 04/10/2023

: Email

Sample Particulars: Drinking water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 26/09/2023.

Type of sample	: Drinking Water	Sample Registration Date	: 27/09/2023
Sampling Date	: 26/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 04/10/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement – 1	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No	Test Parameters	Units	Results	IS 10500 : 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	8.11	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	112	500	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	14	75	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	14.9	250	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.96	1.0	1.5	APHA 23 rd Ed 4500F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	0.2	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	37.9	200	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	40	200	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	85	200	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL:0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	12.2	30	100	APHA 23 rd Ed.3500 B

*****END OF REPORT*****

BDL – Below Detection Limit

DL- Detection Limit

Sneh Smita

Checked By
(SNEH SMITA)

Saudamini Sharma
Authorized Signatory
(SAUDAMINI SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230927008 W
Issue Date : 04/10/2023
Your Reference : Email

Sample Particulars: Domestic Water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 26/09/2023.

Type of sample	: Domestic Water	Sample Registration Date	: 27/09/2023
Sampling Date	: 26/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 04/10/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement-03 WTP Plant Room	Sampling Method	: ELPL/III/SOP/20

Test Results

S.No	Test Parameters	Units	Results	IS 10500 : 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	8.09	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	186	500	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	34	75	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	24.8	250	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.2	1.0	1.5	APHA 23 rd Ed 4500F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	0.2	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	62	200	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	60	200	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	145	200	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL:0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	14.6	30	100	APHA 23 rd Ed.3500 B

*****END OF REPORT*****

BDL – Below Detection Limit
DL- Detection Limit

Sneh Smिता
Checked By
(SNEH SMITA)

S. Amin Sharma
Authorized Signatory
(SAGDAMINI SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230927009 W

: 04/10/2023

: Email

Sample Particulars: STP Inlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 26/09/2023.

Type of sample	: STP Inlet	Sample Registration Date	: 27/09/2023
Sampling Date	: 26/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 04/10/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement-3 STP Plant	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	6.98	IS 3025 (P-11)
2	Oil and grease	mg/l	12	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27 ^o C for 3 days	mg/l	165	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	456	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	86	IS 3025 (P-17)

*****END OF REPORT*****

Sneha Smita
Checked By
(SNEH SMITA)

Saurabh Sharma
Authorized Signatory
(SAURABH SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
 10th Floor Mixed Use Development Project
 Sec-72, Gurgaon, Haryana

Doc No.

ELPL/IV/QF/20

Lab Reference No.

Issue Date

Your Reference

Amend. No. & Amend.

Date : 02 & 17.02.2018

: 230927010 W

: 04/10/2023

: Email

Sample Particulars: STP Outlet water sample was collected at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 26/09/2023.

Type of sample	: STP Outlet	Sample Registration Date	: 27/09/2023
Sampling Date	: 26/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 04/10/2023
Quantity received	: 2 Ltr approx.	Tests Required	: Mentioned below
Sample's Location	: Basement-3 STP Plant	Sampling Method	: ELPL/III/SOP/20

Test Results

Page 1 of 1

S.No.	Test Parameters	Units	Results	HSPCB Norm July 2020	Test Method
1	pH	-	7.23	5.0-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	2.5	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	5	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	44	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	17	20	IS 3025 (P-17)

*****END OF REPORT*****

BDL – Below Detection Limit

DL- Detection Limit

N.S- Not Specified


Checked By
 (SNEH SMITA)


Authorized Signatory
 (SAUDAMINI SHARMA)

TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230927011 E
Sec-72, Gurgaon, Haryana	Issue Date	: 04/10/2023
	Your Reference	: Email
		(Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 27/09/2023.

Type of sample	: DG Stack	Sample Registration Date	: 27/09/2023
Sampling Date	: 27/09/2023	Testing Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 04/10/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard(DG-1)	Sampling Method	: ELPL/III/SOP/32

DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 1
DG Engine No	: 85004316
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 60
Ambient Temperature (k)	: 307
Stack Temperature (k)	: 549
Average velocity of flue emission (m/s)	: 10.48
Isokinetic flow rate (l/m)	: 23.1
Flue gas flow rate (Nm ³ /hr.)	: 631.1
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per MOEFcc for NCR
1.	Particulate Matter(PM)@15% O ₂	46.5	mg/Nm ³	IS 11255(P-1)	50
2.	Sulphur Dioxide(SO ₂) @15% O ₂	63.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂) @15% O ₂	532	mg/Nm ³	IS 11255(P-7)	650
4.	Carbon monoxide(CO) @15% O ₂	49	mg/Nm ³	IS 13270:1992	100
5.	Hydrocarbon(HC) as CH ₄	22	mg/Nm ³	IS 5182(P-17)	Not specified

*****END OF REPORT*****

Sneh Smita
Checked By
 (SNEH SMITA)


Authorized Signatory
 (SAUDAMINI SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230927012 DN
Issue Date : 04/10/2023
Your Reference : Email
(Page 1 of 1)

Sample Particulars: DG Noise monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 27/09/2023.

Type of sample	: DG Noise	Sample Registration Date	: 27/09/2023
Sampling Date	: 27/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 29/09/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard (DG-1)	Sampling Method	: ELPL/III/SOP/37
Details of DG Set	: Capacity- 2000 KVA DG Engine No- 85004316 DG Make & Model- Cummins & QSK-60-G4		

Test Results

S.no.	Description	Unit	Result	Specification	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	100.6	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.2	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	26.4	25	ELPL/III/SOP/37

*****END OF REPORT*****

Sneh Smita
Checked By
(SNEH SMITA)

Saudi Amin Sharma
Authorized Signatory
(SAUDI AMIN SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230927013 E
Sec-72, Gurgaon, Haryana	Issue Date	: 04/10/2023
	Your Reference	: Email (Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 27/09/2023.

Type of sample	: DG Stack	Sample Registration Date	: 27/09/2023
Sampling Date	: 27/09/2023	Testing Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 04/10/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard(DG-2)	Sampling Method	: ELPL/III/SOP/32


DG Capacity	: 1600 KW (2000 KVA)
Source of Emission	: Stack attached to DG Set 2
DG Engine No	: 85004238
DG Make & Model	: Cummins & QSK-60-G4
Type of fuel used	: HSD
Type of Stack	: Round
Operating Schedule	: As per requirement
Diameter of Stack (m)	: 0.15
Height of Stack from Ground level (m)	: 35
Height of Stack from roof level (m)	: -
Time of sampling (minutes)	: 60
Ambient Temperature (k)	: 307
Stack Temperature (k)	: 566
Average velocity of flue emission (m/s)	: 10.75
Isokinetic flow rate (l/m)	: 23.1
Flue gas flow rate (Nm ³ /hr.)	: 647.4
Control Measures (if any)	: Nil
Remark (If any)	: Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per MOEFcc for NCR
1.	Particulate Matter(PM) _{@15% O₂}	45.1	mg/Nm ³	IS 11255(P-1)	50
2.	Sulphur Dioxide(SO ₂) _{@15% O₂}	67.7	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂) _{@15% O₂}	511.8	mg/Nm ³	IS 11255(P-7)	650
4.	Carbon monoxide(CO) _{@15% O₂}	54	mg/Nm ³	IS 13270:1992	100
5.	Hydrocarbon(HC) as(CH ₄)	10	mg/Nm ³	IS 5182(P-17)	Not specified

*****END OF REPORT*****

Sneh Smिता
Checked By
(SNEH SMITA)

Saurabh Sharma
Authorized Signatory
(SAURABH SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230927014 DN
Sec-72, Gurgaon, Haryana	Issue Date	: 04/10/2023
	Your Reference	: Email
		(Page1of 1)

Sample Particulars: DG Noise monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 27/09/2023.

Type of sample	: DG Noise	Sample Registration Date	: 27/09/2023
Sampling Date	: 27/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 29/09/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard (DG-2)	Sampling Method	: ELPL/III/SOP/37
Details of DG Set	: Capacity- 2000 KVA DG Engine No- 85004238 DG Make & Model- Cummins & QSK-60-G4		

Test Results

S.no.	Description	Unit	Result	Specification	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	101.1	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.4	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	26.7	25	ELPL/III/SOP/37

*****END OF REPORT*****

Sneh Smita
Checked By
(SNEH SMITA)

Saudamini Sharma
Authorized Signatory
(SAUDAMINI SHARMA)

TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230927015 E
Issue Date : 04/10/2023
Your Reference : Email
(Page1of 1)

Sample Particulars: DG Stack monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 27/09/2023.

Type of sample	: DG Stack	Sample Registration Date	: 27/09/2023
Sampling Date	: 27/09/2023	Testing Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Testing Completion Date	: 04/10/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard (DG-3)	Sampling Method	: ELPL/III/SOP/32

DG Capacity : 1600 KW (2000 KVA)
Source of Emission : Stack attached to DG Set 3
DG Engine No : 85004782
DG Make & Model : Cummins & QSK-60-G4
Type of fuel used : HSD
Type of Stack : Round
Operating Schedule : As per requirement
Diameter of Stack (m) : 0.15
Height of Stack from Ground level (m) : 35
Height of Stack from roof level (m) : -
Time of sampling (minutes) : 60
Ambient Temperature (k) : 307
Stack Temperature (k) : 577
Average velocity of flue emission (m/s) : 10.95
Isokinetic flow rate (l/m) : 23.1
Flue gas flow rate (Nm³/hr.) : 659.4
Control Measures (if any) : Nil
Remark (If any) : Nil

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per MOEFcc for NCR
1.	Particulate Matter(PM) _{@15% O₂}	44.9	mg/Nm ³	IS 11255(P-1)	50
2.	Sulphur Dioxide(SO ₂) _{@15% O₂}	59.2	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO ₂) _{@15% O₂}	496	mg/Nm ³	IS 11255(P-7)	650
4.	Carbon monoxide(CO) _{@15% O₂}	47	mg/Nm ³	IS 13270:1992	100
5.	Hydrocarbon(HC) as CH ₄	19	mg/Nm ³	IS 5182(P-17)	Not specified

*****END OF REPORT*****

Sneh Smita
Checked By
(SNEH SMITA)

Saudamini Sharma
Authorized Signatory
(SAUDAMINI SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230927016 DN
Issue Date : 04/10/2023
Your Reference : Email

(Page 1 of 1)


Sample Particulars: DG Noise monitoring was done at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 27/09/2023.

Type of sample	: DG Noise	Sample Registration Date	: 27/09/2023
Sampling Date	: 27/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 29/09/2023
Quantity received	: 01 Sample	Tests Required	: Mentioned below
Sample's Location	: DG Yard (DG-3)	Sampling Method	: ELPL/III/SOP/37
Details of DG Set	: Capacity- 2000 KVA DG Engine No- 85004782 DG Make & Model- Cummins & QSK-60-G4		

Test Results

S.no.	Description	Unit	Result	Specification	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	100.2	-	ELPL/III/SOP/37
2.	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.0	75	ELPL/III/SOP/37
3.	Insertion Loss	dB(A)	26.2	25	ELPL/III/SOP/37

*****END OF REPORT*****


Checked By
(SNEH SMITA)


Authorized Signatory
(SAUDAMINI SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230927017 A
Sec-72, Gurgaon, Haryana	Issue Date	: 04/10/2023
	Your Reference	: Email

(Page1 of 1)

Sample Particulars: Ambient Air Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 26/09/2023 to 27/09/2023.

Type of sample	: Ambient Air	Sample Registration Date	: 27/09/2023
Sampling Date	: 26/09/2023 to 27/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 04/10/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Gate No - 2	Sampling Method	: ELPL/III/SOP/21

Test Results

S.No.	Test Parameters	Units	Results	NAAQS	Test Method
1	Particulate Matter as PM ₁₀	µg/m ³	197.8	100 (24 Hourly)	IS 5182 (Pt-23)
2	Particulate Matter as PM _{2.5}	µg/m ³	114.6	060 (24 Hourly)	ELPL/III/SOP/23
3	Sulphur Dioxide as SO ₂	µg/m ³	18.1	080 (24 Hourly)	IS 5182 (Pt-02)
4	Oxides of Nitrogen as NO ₂	µg/m ³	40.9	080 (24 Hourly)	IS 5182 (Pt-06)
5	Carbon Monoxide as CO	mg/m ³	0.50	002 (08 Hourly)	IS 5182 (Pt-10)

*****END OF REPORT*****

Sneh Smिता
Checked By
(SNEH SMITA)

Saudamini Sharma
Authorized Signatory
(SAUDAMINI SHARMA)



TEST REPORT

Issued to

M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 27.02.2018
Lab Reference No. : 230927018 N
Issue Date : 04/10/2023
Your Reference : Email
(Page1of 1)

Sample Particulars: Ambient Noise Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 26/09/2023 to 27/09/2023.

Type of sample	: Ambient Noise	Sample Registration Date	: 27/09/2023
Sampling Date	: 26/09/2023 to 27/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 29/09/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Gate No - 2	Sampling Method	: ELPL/III/SOP/37

Test Results

Time	Unit	Leq	Method
Day Time(06:00 am to 10:00 pm)	dB(A)	62.2	ELPL/III/SOP/37
Night Time(10:00 pm to 06:00 am)	dB(A)	53.4	ELPL/III/SOP/37

Standards for Ambient Noise As per Noise Pollution (Regulation & Control Rule-2000)			
Area Code	Category of Area/Zone	Limits in dB (A) Leq*	
		Day time	Night time
(A)	Industrial area	75	70
(B)	Commercial area	65	55
(C)	Residential area	55	45
(D)	Silence Zone	50	40

*****END OF REPORT*****

*Leq : It is energy mean of the noise level over a specified period.

Sneh Smिता
Checked By
(SNEH SMITA)

Saurabh Sharma
Authorized Signatory
(SAURABH SHARMA)

TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 17.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230927019 A
Sec-72, Gurgaon, Haryana	Issue Date	: 04/10/2023
	Your Reference	: Email
		(Page1of 1)

Sample Particulars: Ambient Air Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 26/09/2023 to 27/09/2023.

Type of sample	: Ambient Air	Sample Registration Date	: 27/09/2023
Sampling Date	: 26/09/2023 to 27/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 04/10/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Tower B Reception	Sampling Method	: ELPL/III/SOP/21

Test Results

S.No.	Test Parameters	Units	Results	NAAQS	Test Method
1	Particulate Matter as PM ₁₀	µg/m ³	199.6	100 (24 Hourly)	IS 5182 (Pt-23)
2	Particulate Matter as PM _{2.5}	µg/m ³	116.1	060 (24 Hourly)	ELPL/III/SOP/23
3	Sulphur Dioxide as SO ₂	µg/m ³	17.5	080 (24 Hourly)	IS 5182 (Pt-02)
4	Oxides of Nitrogen as NO ₂	µg/m ³	39.7	080 (24 Hourly)	IS 5182 (Pt-06)
5	Carbon Monoxide as CO	mg/m ³	0.38	002 (08 Hourly)	IS 5182 (Pt-10)

*****END OF REPORT*****

Sneh Smिता
Checked By
(SNEH SMITA)

S. S. Sharma
Authorized Signatory
(SAUDAMINI SHARMA)



TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
M/s Tata Realty & Infrastructure Ltd.	Amend. No. & Amend. Date	: 02 & 27.02.2018
10th Floor Mixed Use Development Project	Lab Reference No.	: 230927020 N
Sec-72, Gurgaon, Haryana	Issue Date	: 04/10/2023
	Your Reference	: Email

(Page1of 1)

Sample Particulars: Ambient Noise Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 26/09/2023 to 27/09/2023.

Type of sample	: Ambient Noise	Sample Registration Date	: 27/09/2023
Sampling Date	: 26/09/2023 to 27/09/2023	Analysis Starting Date	: 27/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 29/09/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Tower B Reception	Sampling Method	: ELPL/III/SOP/37

Test Results

Time	Unit	Leq	Method
Day Time(06:00 am to 10:00 pm)	dB(A)	62.9	ELPL/III/SOP/37
Night Time(10:00 pm to 06:00 am)	dB(A)	54.2	ELPL/III/SOP/37

Standards for Ambient Noise As per Noise Pollution (Regulation & Control Rule-2000)			
Area Code	Category of Area/Zone	Limits in dB (A) Leq*	
		Day time	Night time
(A)	Industrial area	75	70
(B)	Commercial area	65	55
(C)	Residential area	55	45
(D)	Silence Zone	50	40

*****END OF REPORT*****

*Leq : It is energy mean of the noise level over a specified period.

Sneh Smita
Checked By
(SNEH SMITA)

S. Sharm
Authorized Signatory
(SAUDAMINI SHARMA)



TEST REPORT

Issued to
M/s Tata Realty & Infrastructure Ltd.
10th Floor Mixed Use Development Project
Sec-72, Gurgaon, Haryana

Doc No. : ELPL/IV/QF/20
Amend. No. & Amend. Date : 02 & 17.02.2018
Lab Reference No. : 230928001 A
Issue Date : 04/10/2023
Your Reference : Email
(Page1of 1)

Sample Particulars: Ambient Air Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 27/09/2023 to 28/09/2023.

Type of sample	: Ambient Air	Sample Registration Date	: 28/09/2023
Sampling Date	: 27/09/2023 to 28/09/2023	Analysis Starting Date	: 28/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 04/10/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Near By Gate No 1	Sampling Method	: ELPL/III/SOP/21

Test Results

S.No.	Test Parameters	Units	Results	NAAQS	Test Method
1	Particulate Matter as PM ₁₀	µg/m ³	196.5	100 (24 Hourly)	IS 5182 (Pt-23)
2	Particulate Matter as PM _{2.5}	µg/m ³	112.1	060 (24 Hourly)	ELPL/III/SOP/23
3	Sulphur Dioxide as SO ₂	µg/m ³	16.9	080 (24 Hourly)	IS 5182 (Pt-02)
4	Oxides of Nitrogen as NO ₂	µg/m ³	40.6	080 (24 Hourly)	IS 5182 (Pt-06)
5	Carbon Monoxide as CO	mg/m ³	0.46	002 (08 Hourly)	IS 5182 (Pt-10)

*****END OF REPORT*****

Sneha Smita
Checked By
(SNEH SMITA)

Saudamini Sharma
Authorized Signatory
(SAUDAMINI SHARMA)

TEST REPORT

Issued to	Doc No.	: ELPL/IV/QF/20
	Amend. No. & Amend. Date	: 02 & 27.02.2018
M/s Tata Realty & Infrastructure Ltd.	Lab Reference No.	: 230928002 N
10th Floor Mixed Use Development Project	Issue Date	: 04/10/2023
Sec-72, Gurgaon, Haryana	Your Reference	: Email (Page1 of 1)

Sample Particulars: Ambient Noise Monitoring was monitored at Mixed Use Development Project, Sector-72 Gurgaon, Haryana on 27/09/2023 to 28/09/2023.

Type of sample	: Ambient Noise	Sample Registration Date	: 28/09/2023
Sampling Date	: 27/09/2023 to 28/09/2023	Analysis Starting Date	: 28/09/2023
Sampling Done by	: Lab representative	Analysis Completion Date	: 29/09/2023
Quantity received	: 24 Hourly Sample	Tests Required	: Mentioned below
Sample's Location	: Near By Gate No 1	Sampling Method	: ELPL/III/SOP/37

Test Results

Time	Unit	Leq	Method
Day Time(06:00 am to 10:00 pm)	dB(A)	61.7	ELPL/III/SOP/37
Night Time(10:00 pm to 06:00 am)	dB(A)	53.7	ELPL/III/SOP/37

Standards for Ambient Noise As per Noise Pollution (Regulation & Control Rule-2000)			
Area Code	Category of Area/Zone	Limits in dB (A) Leq*	
		Day time	Night time
(A)	Industrial area	75	70
(B)	Commercial area	65	55
(C)	Residential area	55	45
(D)	Silence Zone	50	40

*****END OF REPORT*****

*Leq : It is energy mean of the noise level over a specified period.

Sneha Smita
Checked By
(SNEH SMITA)

Saudamini Sharma
Authorized Signatory
(SAUDAMINI SHARMA)



“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

Environmental Monitoring Report

1. Ambient Air Quality Monitoring

Ambient air quality monitoring has been done quarterly basis at locations AAQ-1 (Gate-2 Tower-B Area), AAQ-2 (Gate-1 Near By Tower-B Area), AAQ-3 (Tower-B Front Side Reception Area), AAQ-1 (Gate No – 2), AAQ-2 (Tower B Reception) & AAQ-3 (Near By Gate No-1) for 24 Hrs. The detail of monitoring schedule is given in **Table-1**.

Table 1: Schedule of Ambient Air Quality Monitoring

S. No.	Duration of sampling (hours)	Date		Sample collected on	Location
		From	To		
1	24	07/06/2023	08/06/2023	08/06/2023	AAQ-1 (Gate-2 Tower-B Area)
2	24	07/06/2023	08/06/2023	08/06/2023	AAQ-2 (Gate-1 Near By Tower-B Area)
3	24	08/06/2023	09/06/2023	09/06/2023	AAQ-3 (Tower-B Front Side Reception Area)
4	24	26/09/2023	27/09/2023	27/09/2023	AAQ-1 (Gate No – 2)
5	24	26/09/2023	27/09/2023	27/09/2023	AAQ-2 (Tower B Reception)
6	24	27/09/2023	28/09/2023	28/09/2023	AAQ-3 (Near By Gate No-1)

Sulphur Dioxide (SO₂)

Monitoring results of SO₂ are given in **Table-1 (a)** and graphical representation is given in **Figure-1 (a)**

Table- 1(a): Monitoring results for SO₂

S. No.	Sampling dates	Location Code	Sampling duration	Results (µg/m ³)	NAAQS (as per CPCB), µg/m ³
1	07/06/2023 to 08/06/2023	AAQ-1	24 Hourly	16.8	80
2	07/06/2023 to 08/06/2023	AAQ-2	24 Hourly	15.5	80
3	08/06/2023 to 09/06/2023	AAQ-3	24 Hourly	14.7	80
4	26/09/2023 to 27/09/2023	AAQ-1	24 Hourly	18.1	80
5	26/09/2023 to 27/09/2023	AAQ-2	24 Hourly	17.5	80
6	27/09/2023 to 28/09/2023	AAQ-3	24 Hourly	16.9	80




Figure-1(a): SO₂ concentrations at project site

The concentration of SO₂ was observed below permissible Limit as per NAAQS.

Nitrogen Dioxide (NO₂)

Monitoring results of NO₂ is given in **Table-1 (b)** and graphical representation is given in **Figure-1 (b)**

Table-1 (b) Monitoring results for NO₂

S. No.	Sampling dates	Location Code	Sampling duration	Results (µg/m ³)	NAAQS (as per CPCB), µg/m ³
1	07/06/2023 to 08/06/2023	AAQ-1	24 Hourly	41.3	80
2	07/06/2023 to 08/06/2023	AAQ-2	24 Hourly	43.1	80
3	08/06/2023 to 09/06/2023	AAQ-3	24 Hourly	42.9	80
4	26/09/2023 to 27/09/2023	AAQ-1	24 Hourly	40.9	80
5	26/09/2023 to 27/09/2023	AAQ-2	24 Hourly	39.7	80
6	27/09/2023 to 28/09/2023	AAQ-3	24 Hourly	40.6	80




Figure 1 (b): NO₂ concentrations at project site

The concentration of NO₂ was below the limits as permissible limit as per NAAQS.

Particulate Matter

PM₁₀: Monitoring results of PM₁₀ is given in **Table- 1(c)** and graphical representation is given in **Figure- 1(c)**.

Table-1 (c) : Monitoring results for PM₁₀

S. No.	Sampling dates	Location Code	Sampling duration	Results (µg/m ³)	NAAQS (as per CPCB), µg/m ³
1	07/06/2023 to 08/06/2023	AAQ-1	24 Hourly	270	100
2	07/06/2023 to 08/06/2023	AAQ-2	24 Hourly	261	100
3	08/06/2023 to 09/06/2023	AAQ-3	24 Hourly	257	100
4	26/09/2023 to 27/09/2023	AAQ-1	24 Hourly	197.8	100
5	26/09/2023 to 27/09/2023	AAQ-2	24 Hourly	199.6	100
6	27/09/2023 to 28/09/2023	AAQ-3	24 Hourly	196.5	100




Figure 1 (c): PM₁₀ concentrations at project site

The concentration of PM₁₀ was found higher than permissible limit by NAAQS.

PM_{2.5}: Monitoring results of PM_{2.5} is given in **Table-1 (d)** and graphical representation is given in **Figure- 1 (d)**

Table 1 (d): Monitoring results for PM_{2.5}

S. No.	Sampling dates	Location Code	Sampling duration	Results (µg/m ³)	NAAQS (as per CPCB), µg/m ³
1	07/06/2023 to 08/06/2023	AAQ-1	24 Hourly	161.4	60
2	07/06/2023 to 08/06/2023	AAQ-2	24 Hourly	148.4	60
3	08/06/2023 to 09/06/2023	AAQ-3	24 Hourly	136.6	60
4	26/09/2023 to 27/09/2023	AAQ-1	24 Hourly	114.6	60
5	26/09/2023 to 27/09/2023	AAQ-2	24 Hourly	116.1	60
6	27/09/2023 to 28/09/2023	AAQ-3	24 Hourly	112.1	60




Figure 1 (d): PM_{2.5} concentrations at project site

The concentration of PM_{2.5} was found to be higher than permissible limit by NAAQS.

Carbon Monoxide (CO)

Monitoring results of CO is given in **Table-1(e)** and graphical representation is given in **Figure-1(e)**

Table -1 (e): Monitoring results for CO

S. No.	Sampling dates	Location Code	Sampling duration	Results (mg/m ³)	NAAQS (as per CPCB), mg/m ³
1	07/06/2023 to 08/06/2023	AAQ-1	08 Hourly	0.42	02
2	07/06/2023 to 08/06/2023	AAQ-2	08 Hourly	0.44	02
3	08/06/2023 to 09/06/2023	AAQ-3	08 Hourly	0.49	02
4	26/09/2023 to 27/09/2023	AAQ-1	08 Hourly	0.50	02
5	26/09/2023 to 27/09/2023	AAQ-2	08 Hourly	0.38	02
6	27/09/2023 to 28/09/2023	AAQ-3	08 Hourly	0.46	02




Figure 1 (e): CO concentrations at project site

The concentration of CO was within the limit as prescribed by NAAQS.

2. Noise Monitoring

Noise monitoring was done quarterly basis at location ANQ-1 (Gate-2 Near By Tower-B), ANQ-2 (Gate No-2 Near By Tower B), ANQ-3 (Tower B Front Side Reception Area) for 24 Hrs. The details of monitoring are given in **Table-(2)**

Table (2): Schedule of Noise Monitoring

S. No.	Duration of sampling (hours)	Date		Sample collected on	Location
		From	To		
1	24	07/06/2023	08/06/2023	08/06/2023	ANQ-1 (Gate-2 Near By Tower-B)
2	24	07/06/2023	08/06/2023	08/06/2023	ANQ-2 (Gate No-2 Near By Tower B)
3	24	08/06/2023	09/06/2023	09/06/2023	ANQ-3 (Tower B Front Side Reception Area)
4	24	26/09/2023	27/09/2023	27/09/2023	ANQ-1 (Gate No – 2)
5	24	26/09/2023	27/09/2023	27/09/2023	ANQ-2 (Tower B Reception)
6	24	27/09/2023	28/09/2023	28/09/2023	ANQ-3 (Near By Gate No.1)

Monitoring has been done for 24 hours. The results for day time & night time observations are given below:

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

Day Time

Monitoring results of daytime is given in **Table- 2 (a)** and graphical representation is given in **Figure- 2 (a)**

Table 2 (a): Day Time monitoring result

S. No.	Monitoring Locations	Duration of Monitoring	Results dB(A)	Permissible Limit dB(A) (as per CPCB)
1	ANQ-1	Day time (6:00 AM to 10:00 PM)	61.0	65
2	ANQ-2	Day time (6:00 AM to 10:00 PM)	62.2	65
3	ANQ-3	Day time (6:00 AM to 10:00 PM)	59.8	65
4	ANQ-1	Day time (6:00 AM to 10:00 PM)	62.2	65
5	ANQ-2	Day time (6:00 AM to 10:00 PM)	62.9	65
6	ANQ-3	Day time (6:00 AM to 10:00 PM)	61.7	65




Figure 2 (a): Graph showing day time noise monitoring result

The day noise result was found to be within the limit as prescribed by NAAQS.

Night Time

Monitoring results of night time is given in **Table - 2(b)** and graphical representation is given in **Figure-2 (b)**.

Table – 2 (b): Night Time monitoring result

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

S. No.	Monitoring Locations	Duration of Monitoring	Results dB(A)	Permissible Limit dB(A) (as per CPCB)
1	ANQ-1	Night time (10:00 PM to 06:00AM)	52.1	55
2	ANQ-2	Night time (10:00 PM to 06:00AM)	53.0	55
3	ANQ-3	Night time (10:00 PM to 06:00AM)	52.1	55
4	ANQ-1	Night time (10:00 PM to 06:00AM)	53.4	55
5	ANQ-2	Night time (10:00 PM to 06:00AM)	54.2	55
6	ANQ-3	Night time (10:00 PM to 06:00AM)	53.7	55




Figure 2 (b): Graph showing night time noise monitoring result

The night noise result was found to be within the limit as prescribed by NAAQS.

3. Diesel Generator Noise Monitoring Results

Schedule for Diesel Generator Noise monitoring is given in Table 3.

Table 3: Schedule for DG Noise sample collection

Day of sampling	Sample collected on	Locations
Day 1	09/06/2023	DG Yard (DG – 1)
	09/06/2023	DG Yard (DG – 2)
	09/06/2023	DG Yard (DG – 3)
	27/09/2023	DG Yard (DG – 1)
	27/09/2023	DG Yard (DG – 2)
	27/09/2023	DG Yard (DG – 3)

D.G. Set-1 with capacity 2000 kVA for Day-1 was monitored for noise at DG Yard (DG – 1). The results are given Table-3(a) below:-

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

Table 3(a): D.G. Set-1 Noise Monitoring Result (Date-09/06/2023)

S.no.	Description	Unit	Result	CPCB Norm	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	100.5	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	73.8	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	26.7	25	ELPL/III/SOP/37

D.G. Set-2 with capacity 2000 kVA for Day-1 was monitored for noise at DG Yard (DG – 2). The results are given **Table-3(b)** below:-

Table 3(b): D.G. Set-2 Noise Monitoring Result (Date-09/06/2023)

S.no.	Description	Unit	Result	CPCB Norm	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	101.1	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.0	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	27.1	25	ELPL/III/SOP/37

D.G. Set-3 with capacity 2000 kVA for Day-1 was monitored for noise at DG Yard (DG – 3). The results are given **Table-3(c)** below:-

Table 3(c): D.G. Set-3 Noise Monitoring Result (Date-09/06/2023)

S.no.	Description	Unit	Result	CPCB Norm	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	100.9	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.1	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	26.8	25	ELPL/III/SOP/37

D.G. Set-1 with capacity 2000 kVA for Day-1 was monitored for noise at DG Yard (DG – 1). The results are given **Table-3(d)** below:-

Table 3(d): D.G. Set-1 Noise Monitoring Result (Date-27/09/2023)

S.no.	Description	Unit	Result	CPCB Norm	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	100.6	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.2	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	26.4	25	ELPL/III/SOP/37

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

D.G. Set-2 with capacity 2000 kVA for Day-1 was monitored for noise at DG Yard (DG – 2). The results are given **Table-3(e)** below:-

Table 3(e): D.G. Set-2 Noise Monitoring Result (Date-27/09/2023)

S.no.	Description	Unit	Result	CPCB Norm	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	101.1	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.4	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	26.7	25	ELPL/III/SOP/37

D.G. Set-3 with capacity 2000 kVA for Day-1 was monitored for noise at DG Yard (DG – 3). The results are given **Table-3(f)** below:-

Table 3(f): D.G. Set-3 Noise Monitoring Result (Date-27/09/2023)

S.no.	Description	Unit	Result	CPCB Norm	Test Method
1.	Acoustic enclosure (Open Door) Sound level pressure	dB(A)	100.2	-	ELPL/III/SOP/37
2	Acoustic enclosure (Closed Door) Sound level pressure	dB(A)	74.0	75	ELPL/III/SOP/37
3	Insertion Loss	dB(A)	26.2	25	ELPL/III/SOP/37

Noise Limit for DG set (up to 1000 KVA) manufactured on or after 1st January 2015 shall be 75db (A) at 1 meter from the enclosed surface the result obtained above is within the permissible limit.

4. Diesel Generator Stack Monitoring Results

Schedule for Diesel Generator Stack monitoring is given in **Table 4**.

Table 4: Schedule for DG Stack sample collection

Day of sampling	Sample collected on	Locations
Day 1	15/04/2023	Project Site (DG – 1)
	15/04/2023	Project Site (DG – 2)
	15/04/2023	Project Site (DG – 3)
	19/05/2023	Project Site (DG – 1)
	19/05/2023	Project Site (DG – 2)
	19/05/2023	Project Site (DG – 3)
	09/06/2023	DG Yard (DG – 1)
	09/06/2023	DG Yard (DG – 2)
	09/06/2023	DG Yard (DG – 3)
	07/07/2023	DG Area
	07/07/2023	DG Area
	07/07/2023	DG Area

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

	05/08/2023	DG Yard
	05/08/2023	DG Yard
	05/08/2023	DG Yard
	27/09/2023	DG Yard (DG-1)
	27/09/2023	DG Yard (DG-2)
	27/09/2023	DG Yard (DG-3)

D.G. Set-1 with capacity 2000 KVA was monitored for stack at Project Site (DG – 1). The results are furnished in **Table-4(a)** below: -

Table 4(a)- D.G. Set-1 Stack Monitoring Results (Date-15/04/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	71.4	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	74.6	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	268	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	27	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	34.2	mg/Nm ³	IS 13270:1992	150

D.G. Set-2 with capacity 2000 KVA was monitored for stack at Project Site (DG – 2). The results are furnished in **Table-4(b)** below: -

Table 4(b)- D.G. Set-2 Stack Monitoring Results (Date-15/04/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	72.1	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	75.4	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	276	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	29	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	35.1	mg/Nm ³	IS 13270:1992	150

D.G. Set-3 with capacity 2000 KVA was monitored for stack at Project Site (DG – 3). The results are furnished in **Table-4(c)** below: -

Table 4(c)- D.G. Set-3 Stack Monitoring Results (Date-15/04/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	73.2	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	79.3	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	274	ppmv	IS 11255(P-7)	710

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

4.	Hydrocarbon(HC) as CH ₄	36	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	38.4	mg/Nm ³	IS 13270:1992	150

D.G. Set-1 with capacity 2000 KVA was monitored for stack at Project Site (DG – 1). The results are furnished in **Table-4(d)** below: -

Table 4(d)- D.G. Set-1 Stack Monitoring Results (Date-19/05/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	72.5	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	77.4	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	274	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	30	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	36.9	mg/Nm ³	IS 13270:1992	150

D.G. Set-2 with capacity 2000 KVA was monitored for stack at Project Site (DG – 2). The results are furnished in **Table-4(e)** below: -

Table 4(e)- D.G. Set-2 Stack Monitoring Results (Date-19/05/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	73.4	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	72.9	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	284	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	31	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	38.1	mg/Nm ³	IS 13270:1992	150

D.G. Set-3 with capacity 2000 KVA was monitored for stack at Project Site (DG – 3). The results are furnished in **Table-4(f)** below: -

Table 4(f)- D.G. Set-3 Stack Monitoring Results (Date-19/05/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	73.9	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	81.4	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	282	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	34	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	39.9	mg/Nm ³	IS 13270:1992	150

D.G. Set-1 with capacity 2000 KVA was monitored for stack at DG Yard (DG – 1). The results are furnished in **Table-4(g)** below: -

Table 4(g)- D.G. Set-1 Stack Monitoring Results (Date-09/06/2023)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	70.9	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	69.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	307.5	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	27	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	57	mg/Nm ³	IS 13270:1992	150

D.G. Set-2 with capacity 2000 KVA was monitored for stack at DG Yard (DG – 2). The results are furnished in **Table-4(h)** below: -

Table 4(h)- D.G. Set-2 Stack Monitoring Results (Date-09/06/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	72.1	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	71.4	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	345.8	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	29	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	60	mg/Nm ³	IS 13270:1992	150

D.G. Set-3 with capacity 2000 KVA was monitored for stack at DG Yard (DG – 3). The results are furnished in **Table-4(i)** below: -

Table 4(i)- D.G. Set-3 Stack Monitoring Results (Date-09/06/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	67.6	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	70.2	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	328.4	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	26.1	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	56.6	mg/Nm ³	IS 13270:1992	150

D.G. Set-1 with capacity 2000 KVA was monitored for stack at DG Area (DG – 1). The results are furnished in **Table-4(j)** below: -

Table 4(j)- D.G. Set-1 Stack Monitoring Results (Date-07/07/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	72.4	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	82.1	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	360.4	ppmv	IS 11255(P-7)	710

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

4.	Hydrocarbon(HC) as CH ₄	32.5	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	64	mg/Nm ³	IS 13270:1992	150

D.G. Set-2 with capacity 2000 KVA was monitored for stack at DG Area (DG – 2). The results are furnished in **Table-4(k)** below: -

Table 4(k)- D.G. Set-2 Stack Monitoring Results (Date-07/07/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	71.6	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	68.9	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	340.2	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	30.4	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	62	mg/Nm ³	IS 13270:1992	150

D.G. Set-3 with capacity 2000 KVA was monitored for stack at DG Area (DG – 3). The results are furnished in **Table-4(l)** below: -

Table 4(l)- D.G. Set-3 Stack Monitoring Results (Date-07/07/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	69.8	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	70.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	362.8	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	29.4	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	59.8	mg/Nm ³	IS 13270:1992	150

D.G. Set-1 with capacity 2000 KVA was monitored for stack at DG Yard (DG – 1). The results are furnished in **Table-4(m)** below: -

Table 4(m)- D.G. Set-1 Stack Monitoring Results (Date-05/08/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	69.0	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	75.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	347	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	30.2	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	61.4	mg/Nm ³	IS 13270:1992	150

D.G. Set-2 with capacity 2000 KVA was monitored for stack at DG Yard (DG – 2). The results are furnished in **Table-4(n)** below: -

Table 4(n)- D.G. Set-2 Stack Monitoring Results (Date-05/08/2023)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	70.8	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	73.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	318.8	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	28	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	57	mg/Nm ³	IS 13270:1992	150

D.G. Set-3 with capacity 2000 KVA was monitored for stack at DG Yard (DG – 3). The results are furnished in **Table-4(o)** below: -

Table 4(o)- D.G. Set-3 Stack Monitoring Results (Date-05/08/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	67.9	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	71.8	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	336.6	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	28.7	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	58.4	mg/Nm ³	IS 13270:1992	150

D.G. Set-1 with capacity 2000 KVA was monitored for stack at DG Yard (DG – 1). The results are furnished in **Table-4(p)** below: -

Table 4(p)- D.G. Set-1 Stack Monitoring Results (Date-27/09/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	46.5	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	63.5	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	532	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	49	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	22	mg/Nm ³	IS 13270:1992	150

D.G. Set-2 with capacity 2000 KVA was monitored for stack at DG Yard (DG – 2). The results are furnished in **Table-4(q)** below: -

Table 4(q)- D.G. Set-2 Stack Monitoring Results (Date-27/09/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	45.1	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	67.7	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	511.8	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	54	mg/Nm ³	IS 5182(P-17)	100

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

5.	Carbon monoxide(CO)	10	mg/Nm ³	IS 13270:1992	150
----	---------------------	----	--------------------	---------------	-----

D.G. Set-3 with capacity 2000 KVA was monitored for stack at DG Yard (DG – 3). The results are furnished in **Table-4(r)** below: -

Table 4(r)- D.G. Set-3 Stack Monitoring Results (Date-27/09/2023)

S.no.	Test Parameters	Results	Units	Test Method	Emission Limits as per EP Rules
1.	Particulate Matter(PM)	44.9	mg/Nm ³	IS 11255(P-1)	75
2.	Sulphur Dioxide(SO ₂)	59.2	mg/Nm ³	IS 11255(P-2)	Not specified
3.	Oxides of Nitrogen(NO _x)	496	ppmv	IS 11255(P-7)	710
4.	Hydrocarbon(HC) as CH ₄	47	mg/Nm ³	IS 5182(P-17)	100
5.	Carbon monoxide(CO)	19	mg/Nm ³	IS 13270:1992	150

5. STP Inlet monitoring

Schedule for STP Inlet monitoring are given in **Table 5**.

Table 5: Schedule for STP Inlet Water sample collection

Day of sampling	Sample collected on	Locations
Day 1	15/04/2023	STP Plant
	19/05/2023	STP Plant Room
	09/06/2023	Basement -3 STP Plant Room
	07/07/2023	STP Plant
	05/08/2023	STP Plant Basement-3
	26/09/2023	Basement-3 STP Plant

Table 5(a): Results of STP Inlet Water Monitoring (Date-15/04/2023)

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	7.26	IS 3025 (P-11)
2	Oil and grease	mg/l	22	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27 ^o C for 3 days	mg/l	265	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	616	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	86	IS 3025 (P-17)

Table 5(b): Results of STP Inlet Water Monitoring (Date-19/05/2023)

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	6.14	IS 3025 (P-11)
2	Oil and grease	mg/l	20	IS 3025 (P-39)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	195	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	452	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	110	IS 3025 (P-17)

Table 5(c): Results of STP Inlet Water Monitoring (Date-09/06/2023)

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	7.26	IS 3025 (P-11)
2	Oil and grease	mg/l	18	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	248	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	644	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	66	IS 3025 (P-17)

Table 5(d): Results of STP Inlet Water Monitoring (Date-07/07/2023)

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	7.12	IS 3025 (P-11)
2	Oil and grease	mg/l	12	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	220	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	496	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	42	IS 3025 (P-17)

Table 5(e): Results of STP Inlet Water Monitoring (Date-05/08/2023)

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	7.18	IS 3025 (P-11)
2	Oil and grease	mg/l	14	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	285	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	640	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	76	IS 3025 (P-17)

Table 5(f): Results of STP Inlet Water Monitoring (Date-26/09/2023)

S.No.	Test Parameters	Units	Results	Test Method
1	pH	-	6.98	IS 3025 (P-11)
2	Oil and grease	mg/l	12	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	165	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	456	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	86	IS 3025 (P-17)

6. STP Outlet monitoring

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

Schedule for STP Outlet monitoring are given in Table 6.

Table 6: Schedule for STP Outlet sample collection

Day of sampling	Sample collected on	Locations
Day 1	15/04/2023	STP Plant
	19/05/2023	STP Plant Room
	09/06/2023	Basement-3 STP Plant Room
	07/07/2023	STP Plant
	05/08/2023	STP Plant Basement-3
	26/09/2023	Basement-3 STP Plant

Table 6(a): Results of STP Outlet Water Monitoring (Date-15/04/2023)

S.No	Test Parameters	Units	Results	HPCB Norm July 2020	Test Method
1	pH	-	7.92	5.5-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	BDL(DL:2.0)	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	7.0	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	40	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	10	20	IS 3025 (P-17)

Table 6(b): Results of STP Outlet Water Monitoring (Date-19/05/2023)

S.No	Test Parameters	Units	Results	HPCB Norm July 2020	Test Method
1	pH	-	7.27	5.5-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	BDL(DL:2.0)	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	5.0	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	36	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	12	20	IS 3025 (P-17)

Table 6(c): Results of STP Outlet Water Monitoring (Date-09/06/2023)

S.No	Test Parameters	Units	Results	HPCB Norm July 2020	Test Method
1	pH	-	7.35	5.5-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	2.5	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	8	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	44	50	IS 3025 (P-58)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

5	Total suspended solids as TSS	mg/l	18	20	IS 3025 (P-17)
---	-------------------------------	------	----	----	----------------

Table 6(d): Results of STP Outlet Water Monitoring (Date-07/07/2023)

S.No	Test Parameters	Units	Results	HPCB Norm July 2020	Test Method
1	pH	-	7.38	5.5-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	2.4	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	6	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	48	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	10	20	IS 3025 (P-17)

Table 6(e): Results of STP Outlet Water Monitoring (Date-05/08/2023)

S.No	Test Parameters	Units	Results	HPCB Norm July 2020	Test Method
1	pH	-	7.32	5.5-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	2.5	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	5	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	36	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	12	20	IS 3025 (P-17)

Table 6(f): Results of STP Outlet Water Monitoring (Date-26/09/2023)

S.No.	Test Parameters	Units	Results	HPCB Norm July 2020	Test Method
1	pH	-	7.23	5.5-9.0	IS 3025 (P-11)
2	Oil and grease	mg/l	2.5	NS	IS 3025 (P-39)
3	Biochemical oxygen demand as BOD at 27°C for 3 days	mg/l	5	10	IS 3025 (P-44)
4	Chemical oxygen demand as COD	mg/l	44	50	IS 3025 (P-58)
5	Total suspended solids as TSS	mg/l	17	20	IS 3025 (P-17)

7. Domestic Water Monitoring

Schedule for Domestic water monitoring is given in Table 7.

Table 7: Schedule for Domestic water sample collection

Day of sampling	Sample collected on	Location
Day 1	26/09/2023	Basement – 03 WTP Plant Room

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

Domestic water for Day-1 monitoring results given in Table 7(a).

Table 7(a): - Results of Domestic Water Monitoring (Date-26/09/2023)

S. No	Test Parameters	Units	Results	IS 10500: 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL (DL 5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	8.09	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL (DL 1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	186	235	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	34	56.1	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	24.8	12.2	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.2	0.33	1.5	APHA23 rd Ed45 00F
10	Free Residual Chlorine	mg/l	BDL (DL 0.05)	BDL (DL0.05)	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	62	4.99	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	60	153.4	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	145	175	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL (DL 0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	14.6	30	100	APHA23 rd Ed.35 00B

8. Drinking Water Monitoring

Schedule for Drinking water monitoring is given in Table 8.

Table 8: Schedule for Drinking water sample collection

Day of sampling	Sample collected on	Location
Day 1	09/06/2023	Basement-1
	26/09/2023	Basement-1

Drinking water for Day-1 monitoring results given in Table 8(a).

Table 8(a): - Results of Drinking Water Monitoring (Date-09/06/2023)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

S. No	Test Parameters	Units	Results	IS 10500: 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.69	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	158	235	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	28	56.1	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	27.1	12.2	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.16	0.33	1.5	APHA23 rd Ed45 00F
10	Free Residual Chlorine	mg/l	BDL (DL 0.05)	BDL (DL0.05)	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	33.5	4.99	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	70	153.4	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	105	175	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL (DL 0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	8.50	30	100	APHA23 rd Ed.35 00B

Drinking water for Day-1 monitoring results given in **Table 8(b)**.

Table 8(b): - Results of Drinking Water Monitoring (Date-26/09/2023)

S. No	Test Parameters	Units	Results	IS 10500: 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL (DL 5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	8.11	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL (DL 1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved	mg/l	112	235	2000	IS 3025 (Pt-16)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

	Solids					
7	Calcium as Ca	mg/l	14	56.1	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	14.9	12.2	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.96	0.33	1.5	APHA23 rd Ed4500F
10	Free Residual Chlorine	mg/l	BDL (DL0.05)	BDL (DL0.05)	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	37.9	4.99	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	40	153.4	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	85	175	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL (DL0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	12.2	30	100	APHA23 rd Ed.3500B

9. Raw Water Monitoring

Schedule for Raw water monitoring is given in **Table 9**.

Table 9: Schedule for Raw water sample collection

Day of sampling	Sample collected on	Location
Day 1	15/04/2023	Basement-03 WTP Plant Tower A
	09/06/2023	Basement-03 Plant Room

Raw water for Day-1 monitoring results given in **Table 9(a)**.

Table 9(a): - Results of Raw Water Monitoring (Date-15/04/2023)

S. No	Test Parameters	Units	Results	IS 10500: 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL(DL:5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.21	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL(DL:1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	240	235	2000	IS 3025 (Pt-16)
7	Calcium as	mg/l	36	56.1	200	IS 3025 (Pt-40)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

	Ca					
8	Chloride as Cl	mg/l	24.6	12.2	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.34	0.33	1.5	APHA23 rd Ed45 00F
10	Free Residual Chlorine	mg/l	BDL(DL:0.05)	BDL (DL0.05)	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	86.1	4.99	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	90	153.4	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	180	175	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL(DL-0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	21.8	30	100	APHA23 rd Ed.35 00B

Raw water for Day-1 monitoring results given in Table 9(b).

Table 9(b): - Results of Raw Water Monitoring (Date-09/06/2023)

S. No	Test Parameters	Units	Results	IS 10500: 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL (DL 5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.49	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL (DL 1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	196	235	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	34	56.1	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	22.2	12.2	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.20	0.33	1.5	APHA23 rd Ed45 00F
10	Free Residual Chlorine	mg/l	BDL (DL0.05)	BDL (DL0.05)	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	58	4.99	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	85	153.4	600	IS 3025 (Pt-23)
13	Total	mg/l	130	175	600	IS 3025 (Pt-21)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

	Hardness as CaCO ₃					
14	Iron as Fe	mg/l	BDL (DL0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	10.93	30	100	APHA23 rd Ed.35 00B

10. Cooling Tower Water Monitoring

Schedule for Cooling Tower water monitoring is given in **Table 10**.

Table 10: Schedule for Cooling Tower water sample collection

Day of sampling	Sample collected on	Location
Day 1	26/09/2023	From Cooling Tower Tower B

Cooling Tower water for Day-1 monitoring results given in **Table 10(a)**.

Table 10(a): - Results of Cooling Tower Water Monitoring (Date-26/09/2023)

S.No	Test Parameters	Units	Results	Specification APHA 23 rd edition	Test Method
Microbiological Parameter					
1	Legionella	Absent/1 ltr	Absent	Absent/Ltr	APHA 23 rd Edition

11. Domestic Treated Water Monitoring

Schedule for Domestic treated water monitoring is given in **Table 11**.

Table 11: Schedule for Domestic treated water sample collection

Day of sampling	Sample collected on	Location
Day 1	15/04/2023	Plant Room, Basement-3
	09/06/2023	Basement-3 Plant room
	07/07/2023	WTP Plant (Basement)
	05/08/2023	Ground Floor

Domestic treated water for Day-1 monitoring results given in **Table 11(a)**.

Table 11(a): - Results of Domestic Treated Water Monitoring (Date-15/04/2023)

S. No	Test Parameters	Units	Results	IS 10500: 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL (DL 5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.11	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

5	Turbidity	NTU	BDL (DL 1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	218	235	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	30	56.1	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	19.7	12.2	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.12	0.33	1.5	APHA23 rd Ed45 00F
10	Free Residual Chlorine	mg/l	BDL (DL0.05)	BDL (DL0.05)	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	78.6	4.99	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	90	153.4	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	155	175	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL (DL0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	19.4	30	100	APHA23 rd Ed.35 00B

Domestic treated water for Day-1 monitoring results given in **Table 11(b)**.

Table 11(b): - Results of Domestic Treated Water Monitoring (Date-09/06/2023)

S. No	Test Parameters	Units	Results	IS 10500: 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL (DL 5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.64	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL (DL 1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	178	235	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	36	56.1	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	19.7	12.2	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.15	0.33	1.5	APHA23 rd Ed45 00F
10	Free Residual Chlorine	mg/l	BDL (DL0.05)	BDL (DL0.05)	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	55.6	4.99	400	IS 3025 (Pt-24)

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

12	Total Alkalinity as CaCO ₃	mg/l	75	153.4	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	125	175	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL (DL0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	8.50	30	100	APHA23 rd Ed.35 00B

Domestic Treated water for Day-1 monitoring results given in Table 11(c).

Table 11(c): - Results of Domestic Treated Water Monitoring (Date-07/07/2023)

S. No	Test Parameters	Units	Results	IS 10500: 2012		Test Method
				Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL (DL 5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.40	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL (DL 1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	154	235	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	22	56.1	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	17.4	12.2	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.14	0.33	1.5	APHA23 rd Ed45 00F
10	Free Residual Chlorine	mg/l	BDL (DL 0.05)	BDL (DL0.05)	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	40.4	4.99	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	65	153.4	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	90	175	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL (DL 0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	8.5	30	100	APHA23 rd Ed.35 00B

Domestic treated water for Day-1 monitoring results given in Table 11(d).

Table 11(d): - Results of Domestic Treated Water Monitoring (Date-05/08/2023)

S.	Test	Units	Results	IS 10500: 2012	Test Method
----	------	-------	---------	----------------	-------------

“Mixed Use Development Project” located at Sector-72 Gurgaon, Haryana, By M/s Tata Realty & Infrastructure Ltd.

No	Parameters			Acceptable Limit, max.	Permissible Limit in the Absence of Alternate source, max.	
1	Color	Hazen	BDL (DL 5.0)	5	15	IS 3025 (Pt-04)
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-05)
3	pH	-	7.53	6.5-8.5	No relaxation	IS 3025 (Pt-11)
4	Taste	-	Agreeable	Agreeable	Agreeable	IS 3025 (Pt-08)
5	Turbidity	NTU	BDL (DL 1.0)	1	5	IS 3025 (Pt-10)
6	Total Dissolved Solids	mg/l	182	235	2000	IS 3025 (Pt-16)
7	Calcium as Ca	mg/l	28	56.1	200	IS 3025 (Pt-40)
8	Chloride as Cl	mg/l	24.8	12.2	1000	IS 3025 (Pt-32)
9	Fluoride as F	mg/l	0.12	0.33	1.5	APHA23 rd Ed45 00F
10	Free Residual Chlorine	mg/l	BDL (DL0.05)	BDL (DL0.05)	1	IS 3025 (Pt-26)
11	Sulphate as SO ₄	mg/l	55.7	4.99	400	IS 3025 (Pt-24)
12	Total Alkalinity as CaCO ₃	mg/l	65	153.4	600	IS 3025 (Pt-23)
13	Total Hardness as CaCO ₃	mg/l	120	175	600	IS 3025 (Pt-21)
14	Iron as Fe	mg/l	BDL (DL0.05)	1.0	No relaxation	IS 3025 (Pt-53)
15	Magnesium as Mg	mg/l	12.1	30	100	APHA23 rd Ed.35 00B

"Annexure- XKK

....."Y cvgt 'dkm



WATER & SEWERAGE BILL

M/s Gurgoan Realtech Ltd.

Address: Fazilpur Jharsa

9871298900

estatementmanagement.g2@tatarealty.in

Consumer Number.	19040526
Invoice No.	85202331002
Connection Type.	Other
Meter No.	18008422
From Date	01/04/2023
To Date	30/04/2023
Invoice Date	11/05/2023
Modify Date	
Due Date	29/05/2023
STP Certificate	NA

Your Invoice for Consumer Number 19040526

Current Month Charges INR 34852	+	Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if any INR 0	=	Total amount to pay Before Due Date INR 34852
Current Month charges After Due Date INR 38337		Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if Any INR 0	=	Total Amount To Pay After Due Date INR 38337

PLEASE NOTE:

1. Please make payments before due date to avoid the late fee charges.

Current Charges in detail		
Summary of current charges		
Column	Particulars	Total (INR)
1	Old Connection Number	undefined
2	Connection Size (in mm)	80
3	Meter Reading Old	92651
4	Meter Reading New	95417
5	Water Consumed	2766
6	Sewerage Charges(%)	20
7	Rent in Rs	0
8	Water per Unit	10.5
9	Charges in Rs Water	29043
10	Charges in Rs Sewerage	5809
11	HSVP Arrear before 1- Oct-2018	
12	Adjust Amount Amount	0
13	Month	May2023



Your History				
Month	Consumption	Charge	Payment	Due Date
April2023	2652 Unit	89311	89311	08/05/2023
March2023	4033 Unit	50815		31/03/2023
February2023	4545 Unit	57266	57266	27/02/2023

Instructions

1. Consumer will make payment thru GMDA website only, Cheque / DD/ Cash will not be accepted in GMDA office
2. The payment of this bill should be made within due date, even in case of any dispute. The excess payment, if any, will be adjusted in next bill.
3. In case of defective meter, average of last 3 months will be charged and meter should be replaced within next 20 days. The water connection will be DISCONNECTED if defective meter not replaced in 20 days
4. For tariff related information or details of bill (present / current), kindly visit GMDA website
5. If the water bill payment is not made by the Due Date as mentioned in water bill, this may be treated as Legal Notice
6. No separate notice will be issued for Non payment of bill and water connection will be disconnected without any notice.
7. (*) Coloumn not included in bill amount



WATER & SEWERAGE BILL

M/s Gurgoan Realtech Ltd.

Address: Fazilpur Jharsa

9871298900

estatementmanagement.g2@tatarealty.in

Consumer Number.	19040526
Invoice No.	86202331702
Connection Type.	Other
Meter No.	18008422
From Date	01/05/2023
To Date	31/05/2023
Invoice Date	12/06/2023
Modify Date	
Due Date	29/06/2023
STP Certificate	NA

Your Invoice for Consumer Number 19040526

Current Month Charges INR 59674	+	Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if any INR 0	=	Total amount to pay Before Due Date INR 59674
Current Month charges After Due Date INR 65641		Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if Any INR 0	=	Total Amount To Pay After Due Date INR 65641

PLEASE NOTE:

1. Please make payments before due date to avoid the late fee charges.

Current Charges in detail		
Summary of current charges		
Column	Particulars	Total (INR)
1	Old Connection Number	undefined
2	Connection Size (in mm)	80
3	Meter Reading Old	95417
4	Meter Reading New	100153
5	Water Consumed	4736
6	Sewerage Charges(%)	20
7	Rent in Rs	0
8	Water per Unit	10.5
9	Charges in Rs Water	49728
10	Charges in Rs Sewerage	9946
11	HSVP Arrear before 1- Oct-2018	
12	Adjust Amount Amount	0
13	Month	June2023



Your History				
Month	Consumption	Charge	Payment	Due Date
May2023	2766 Unit	34852	34852	29/05/2023
April2023	2652 Unit	89311	89311	08/05/2023
March2023	4033 Unit	50815		31/03/2023

Instructions

1. Consumer will make payment thru GMDA website only, Cheque / DD/ Cash will not be accepted in GMDA office
2. The payment of this bill should be made within due date, even in case of any dispute. The excess payment, if any, will be adjusted in next bill.
3. In case of defective meter, average of last 3 months will be charged and meter should be replaced within next 20 days. The water connection will be DISCONNECTED if defective meter not replaced in 20 days
4. For tariff related information or details of bill (present / current), kindly visit GMDA website
5. If the water bill payment is not made by the Due Date as mentioned in water bill, this may be treated as Legal Notice
6. No separate notice will be issued for Non payment of bill and water connection will be disconnected without any notice.
7. (*) Coloumn not included in bill amount



WATER & SEWERAGE BILL

M/s Gurgoan Realtech Ltd.

Address: Fazilpur Jharsa

9871298900

estatementmanagement.g2@tatarealty.in

Consumer Number.	19040526
Invoice No.	47202332241
Connection Type.	Other
Meter No.	18008422
From Date	01/06/2023
To Date	30/06/2023
Invoice Date	14/07/2023
Modify Date	
Due Date	31/07/2023
STP Certificate	NA

Your Invoice for Consumer Number 19040526

Current Month Charges INR 29825	+	Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if any INR 0	=	Total amount to pay Before Due Date INR 29825
Current Month charges After Due Date INR 32808		Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if Any INR 0	=	Total Amount To Pay After Due Date INR 32808

PLEASE NOTE:

1. Please make payments before due date to avoid the late fee charges.

Current Charges in detail		
Summary of current charges		
Column	Particulars	Total (INR)
1	Old Connection Number	undefined
2	Connection Size (in mm)	80
3	Meter Reading Old	100153
4	Meter Reading New	102520
5	Water Consumed	2367
6	Sewerage Charges(%)	20
7	Rent in Rs	0
8	Water per Unit	10.5
9	Charges in Rs Water	24854
10	Charges in Rs Sewerage	4971
11	HSVP Arrear before 1- Oct-2018	
12	Adjust Amount Amount	0
13	Month	July2023



Your History				
Month	Consumption	Charge	Payment	Due Date
June2023	4736 Unit	59674	59674	29/06/2023
May2023	2766 Unit	34852	34852	29/05/2023
April2023	2652 Unit	89311	89311	08/05/2023

Instructions

1. Consumer will make payment thru GMDA website only, Cheque / DD/ Cash will not be accepted in GMDA office
2. The payment of this bill should be made within due date, even in case of any dispute. The excess payment, if any, will be adjusted in next bill.
3. In case of defective meter, average of last 3 months will be charged and meter should be replaced within next 20 days. The water connection will be DISCONNECTED if defective meter not replaced in 20 days
4. For tariff related information or details of bill (present / current), kindly visit GMDA website
5. If the water bill payment is not made by the Due Date as mentioned in water bill, this may be treated as Legal Notice
6. No separate notice will be issued for Non payment of bill and water connection will be disconnected without any notice.
7. (*) Coloumn not included in bill amount



WATER & SEWERAGE BILL

M/s Gurgoan Realtech Ltd.

Address: Fazilpur Jharsa

9871298900

estatementmanagement.g2@tatarealty.in

Consumer Number.	19040526
Invoice No.	98202333037
Connection Type.	Other
Meter No.	18008422
From Date	01/07/2023
To Date	31/07/2023
Invoice Date	11/08/2023
Modify Date	
Due Date	28/08/2023
STP Certificate	NA

Your Invoice for Consumer Number 19040526

Current Month Charges INR 81598	+	Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if any INR 0	=	Total amount to pay Before Due Date INR 81598
Current Month charges After Due Date INR 89758		Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if Any INR 0	=	Total Amount To Pay After Due Date INR 89758

PLEASE NOTE:

1. Please make payments before due date to avoid the late fee charges.

Current Charges in detail		
Summary of current charges		
Column	Particulars	Total (INR)
1	Old Connection Number	undefined
2	Connection Size (in mm)	80
3	Meter Reading Old	102520
4	Meter Reading New	108996
5	Water Consumed	6476
6	Sewerage Charges(%)	20
7	Rent in Rs	0
8	Water per Unit	10.5
9	Charges in Rs Water	67998
10	Charges in Rs Sewarage	13600
11	HSVP Arrear before 1- Oct-2018	
12	Adjust Amount Amount	0
13	Month	August2023



Your History				
Month	Consumption	Charge	Payment	Due Date
July2023	2367 Unit	29825	29825	31/07/2023
June2023	4736 Unit	59674	59674	29/06/2023
May2023	2766 Unit	34852	34852	29/05/2023

Instructions

1. Consumer will make payment thru GMDA website only, Cheque / DD/ Cash will not be accepted in GMDA office
2. The payment of this bill should be made within due date, even in case of any dispute. The excess payment, if any, will be adjusted in next bill.
3. In case of defective meter, average of last 3 months will be charged and meter should be replaced within next 20 days. The water connection will be DISCONNECTED if defective meter not replaced in 20 days
4. For tariff related information or details of bill (present / current), kindly visit GMDA website
5. If the water bill payment is not made by the Due Date as mentioned in water bill, this may be treated as Legal Notice
6. No separate notice will be issued for Non payment of bill and water connection will be disconnected without any notice.
7. (*) Coloumn not included in bill amount



WATER & SEWERAGE BILL

M/s Gurgoan Realtech Ltd.
Address: Fazilpur Jharsa
9871298900
estatemangement.g2@tatarealty.in

Consumer Number.	19040526
Invoice No.	59202333609
Connection Type.	Other
Meter No.	18008422
From Date	01/08/2023
To Date	31/08/2023
Invoice Date	18/09/2023
Modify Date	27/09/2023
Due Date	05/10/2023
STP Certificate	NA

Your Invoice for Consumer Number 19040526

Current Month Charges INR 155358	+	Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if any INR 0	=	Total amount to pay Before Due Date INR 155358
Current Month charges After Due Date INR 170894		Perivous Outstanding Bill Amount INR 0	-	Adjusted Amount if Any INR 0	=	Total Amount To Pay After Due Date INR 170894

PLEASE NOTE:

1. Please make payments before due date to avoid the late fee charges.

Current Charges in detail		
Summary of current charges		
Column	Particulars	Total (INR)
1	Old Connection Number	undefined
2	Connection Size (in mm)	80
3	Meter Reading Old	108996
4	Meter Reading New	121326
5	Water Consumed	12330
6	Sewerage Charges(%)	20
7	Rent in Rs	0
8	Water per Unit	10.5
9	Charges in Rs Water	129465
10	Charges in Rs Sewarage	25893
11	HSVP Arrear before 1- Oct-2018	
12	Adjust Amount Amount	0
13	Month	September2023





Your History				
Month	Consumption	Charge	Payment	Due Date
August2023	6476 Unit	81598	89758	28/08/2023
July2023	2367 Unit	29825	29825	31/07/2023
June2023	4736 Unit	59674	59674	29/06/2023

Instructions

1. Consumer will make payment thru GMDA website only, Cheque / DD/ Cash will not be accepted in GMDA office
2. The payment of this bill should be made within due date, even in case of any dispute. The excess payment, if any, will be adjusted in next bill.
3. In case of defective meter, average of last 3 months will be charged and meter should be replaced within next 20 days. The water connection will be DISCONNECTED if defective meter not replaced in 20 days
4. For tariff related information or details of bill (present / current), kindly visit GMDA website
5. If the water bill payment is not made by the Due Date as mentioned in water bill, this may be treated as Legal Notice
6. No separate notice will be issued for Non payment of bill and water connection will be disconnected without any notice.
7. (*) Coloumn not included in bill amount

Annexure-VIII
Photographs of Solar Panel

Alternative Source Of Energy (Solar Panels)



"Annexure- KZ

""""Uvt wewt cnUcdkx{ 'Egt vllcvg

FORM BR-V (A2)

[See Rule 38(xxix-a) and 39(I)(g), para 2(d) of Form BR-I, 47(2) 47(2)]

Certificate of conformity to rules and structural safety for Buildings other than and Commercial Buildings upto 14.5 metres height

Certificate to be submitted along with the building application in Form BR-I duly signed by the Architect and Structural Engineer and the Proof consultant.

Detail of the building for which the certificate is issued

Commercial Colony, Sector - 72, City/Town - Gurgaon.

Name of the owner: M/S GURGAON CONSTRUCTWELL PVT. LTD.,
M/S GURGAON REALTECH LTD.,
M/S ARROW INFRAESTATE PVT. LTD.

Complete address of the owner: JMD Garden, Flat No - 601, Tower - Q, Sector - 33, Sohna Road, Gurgaon.

A. Building Plan:

- (i) Name of Architect: Jagtap Pavan Prakash
- (ii) Council of Architect Registration No. CA/2009/46233, valid upto 31.12.2020.
- (iii) Complete Address - 4, LGF, Vasant Plaza, Aruna Asaf Ali Road, Vasant Kunj, New Delhi - 110070

B. Structural Design:

- (i) Name of Engineer : Sanjeev Jain
- (ii) Registration No. - A528893-2 (Institution Of Engineers)
- (iii) Qualifications and experience - BE(CIVIL); MS(STRUCTURES) USA
- (iv) Complete Address: I-1738, LGF, Chittranjan Park, New Delhi - 110019

Certificate

It is hereby certified that the plans submitted in Form BR-I for the building detailed above, are in accordance with the Punjab Scheduled Roads and Controlled Areas Restriction of Unregulated Development Rules. 1965, as amended from time to time and the approved zoning plan of the plot. The structure has been designed in accordance with the provisions of the National Building Code and the relevant Indian Standard Codes (with latest amendments) including Indian Standard Codes for structures resistant to earthquakes and other natural hazards. The local soil conditions, its load bearing capacity and the underground water table etc. have been kept in view while designing the same.

Dated _____



JAGTAP PAVAN PRAKASH
ARCHITECT -
CA/2009/46233

Signature of Owner **4, LGF, Vasant Plaza, Aruna Asaf Ali Road**
Vasant Kunj, New Delhi-110070

SANJEEV JAIN
BE (Civil), MS (Structures) USA
Fellow Indian Association of Structural Engineers
Member Consulting Engineers Association of India
Member Indian Building Congress
Member Indian Society of Structural Engineers
Associate The Institute of Engineers (India)


Signature of the Structural Engineer.

The structural design has been checked by me and has been found to be in order. The design is in accordance with the provisions of the National Building Code and the relevant Indian Standard Codes (with latest amendments) including Indian Standard Codes for structures resistant to earthquakes and other natural hazards. The local soil conditions, its load bearing capacity and the underground water table etc. have been kept in view while designing the same.

Dated _____

T. D. ANEJA
M.E. (Structural Engg.)
IE (I) Reg. No. F109427-7

Signature of Proof consultant.

Annexure-X
Photographs of STP

STP Plant







STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date: 01/04/23

Time	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON	-	-	-	ON	ON	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	-	ON		
8.00	-	-	ON	-	ON	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
9.00	-	-	-	ON	-	-	ON	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
10.00	ON	-	-	-	ON	-	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
11.00	-	-	ON	-	ON	ON	-	ON	-	-	ON	-	-	ON	-	-	ON	-	ON	-	-	-	-	-	-	-	-	ON		
12.00	-	-	-	ON	-	-	ON	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	-	ON	-	-	-	-	-	ON		
13.00	ON	-	-	-	ON	-	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
14.00	-	-	ON	-	ON	-	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
15.00	-	-	-	ON	-	ON	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
16.00	ON	-	-	-	ON	-	-	ON	-	-	ON	-	-	ON	-	-	ON	-	ON	-	-	ON	-	-	-	-	-	ON		
17.00	-	-	ON	-	ON	-	ON	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
18.00	-	-	-	ON	-	-	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
19.00	ON	-	-	-	ON	ON	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
20.00	-	-	ON	-	ON	-	-	ON	-	-	ON	-	-	ON	-	-	ON	-	ON	-	-	ON	-	-	-	-	-	ON		
21.00	-	-	-	-	-	-	ON	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
22.00	-	-	-	-	ON	-	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
23.00	-	-	-	-	ON	-	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
24.00	ON	-	-	-	ON	ON	-	ON	-	-	ON	-	-	ON	-	-	ON	-	ON	-	-	ON	-	-	-	-	-	ON		
1.00	-	-	ON	-	ON	-	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
2.00	-	-	-	ON	ON	-	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
3.00	ON	-	-	-	ON	-	ON	-	-	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	-	ON		
4.00	-	-	ON	-	ON	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	-	ON	-	-	-	-	-	ON		
5.00	-	-	-	ON	ON	-	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
6.00	ON	-	-	-	ON	ON	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		

Shift	Operator Name	Sig
SHIFT A	Mansingh	
SHIFT B	Ramchand	
SHIFT C	Rasish	

Chemical			Water Meter Reading	Present Reading	Previous Reading	Final Reading	Remark's :-
NAME	Stoke	Consumption	INLET				
Sodium Hypochlorite	175 1701	51kg	1701kg	95620	95496	12412	
Citric Acid	10kg	10kg					
			Parameters	PH	TSS	BOD	COD
				7.53	5.6	2.2	29.7

Supervisor Signature :-

Client Signature :-

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtch Limited, Gurgaon

LOG SHEET

Date	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON				ON	ON		ON	ON		ON			ON		ON		ON		ON								ON		
8.00			ON		ON				ON			ON			ON		ON			ON								ON		
9.00				ON	ON				ON				ON		ON		ON			ON								ON		
10.00	ON					ON			ON				ON		ON		ON			ON								ON		
11.00			ON		ON				ON				ON		ON		ON			ON								ON		
12.00				ON	ON				ON				ON		ON		ON			ON								ON		
13.00	ON					ON			ON				ON		ON		ON			ON								ON		
14.00			ON		ON				ON				ON		ON		ON			ON								ON		
15.00				OFF					OFF				OFF		OFF		OFF			OFF								ON		
16.00	OFF				OFF				OFF				OFF		OFF		OFF			OFF								ON		
17.00			OFF						OFF				OFF		OFF		OFF			OFF								ON		
18.00				OFF	OFF				OFF				OFF		OFF		OFF			OFF								ON		
19.00	OFF								OFF				OFF		OFF		OFF			OFF								ON		
20.00			OFF		OFF				OFF				OFF		OFF		OFF			OFF								ON		
21.00				OFF					OFF				OFF		OFF		OFF			OFF								ON		
22.00					OFF				OFF				OFF		OFF		OFF			OFF								ON		
23.00					OFF				OFF				OFF		OFF		OFF			OFF								ON		
24.00	OFF					OFF			OFF				OFF		OFF		OFF			OFF								ON		
1.00			OFF		OFF				OFF				OFF		OFF		OFF			OFF								ON		
2.00				OFF	OFF				OFF				OFF		OFF		OFF			OFF								ON		
3.00	OFF								OFF				OFF		OFF		OFF			OFF								ON		
4.00			OFF		OFF				OFF				OFF		OFF		OFF			OFF								ON		
5.00				OFF	OFF				OFF				OFF		OFF		OFF			OFF								ON		
6.00					OFF				OFF				OFF		OFF		OFF			OFF								ON		

Shift	Operator Name	Sig
SHIFT A	Mahsingh	
SHIFT B	Bramchand	
SHIFT C	Raseth	

Chemical		
NAME	Stoke	Consumption
Sodium Hypochlorite	415 Lt	5691
Citric Acid	40kg	10kg

Water Meter Reading	Present Reading		Previous Reading		Final Reading
	INLET	OUTLET	PH	TSS	
		99516	7.52	1.2	12942
		99387		2.5	15.3

Remark's :- Aeration Blower No. 1 & 4 Not Work Beading Issue

Supervisor Signature :-

Client Signature :-

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date: 28/05/23

Time	Raw Sewage Transfer Pump				Fine Screen		EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Fermenter Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4	1	2	1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON	-	-	-	ON	ON	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	-	ON		
8.00	-	-	ON	-	-	-	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
9.00	-	-	-	ON	ON	-	ON	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
10.00	ON	-	-	-	-	-	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
11.00	-	-	ON	-	ON	ON	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	ON		
12.00	-	-	-	ON	-	-	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
13.00	ON	-	-	-	ON	-	-	ON	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
14.00	-	-	ON	-	-	-	-	-	-	-	ON	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	ON		
15.00	-	-	-	-	ON	-	-	ON	-	-	-	ON	-	-	-	-	-	-	-	-	ON	-	-	-	-	-	-	-	ON		
16.00	-	-	-	-	-	-	-	-	ON	-	-	ON	-	-	-	-	-	-	-	-	ON	-	-	-	-	-	-	-	ON		
17.00	ON	-	-	-	ON	ON	-	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	ON		
18.00	-	-	ON	-	-	-	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
19.00	-	-	-	ON	ON	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	ON		
20.00	ON	-	-	-	-	-	ON	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
21.00	-	-	ON	-	ON	-	-	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	ON		
22.00	-	-	-	ON	ON	-	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
23.00	ON	-	-	-	ON	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
24.00	-	-	ON	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
1.00	-	-	-	ON	ON	-	-	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	ON		
2.00	ON	-	-	-	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
3.00	-	-	ON	-	ON	-	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
4.00	-	-	-	ON	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
5.00	-	-	-	-	ON	-	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
6.00	-	-	-	-	ON	-	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		

Operator Name	Sing
SHIFT A: Mansingh	
SHIFT B: Pankaj	
SHIFT C: Rakesh	

Chemical		
NAME	Stoke	Consumption
Sodium Hypochlorite	60 Ltr	5 Ltr
Citric Acid	40 kg	40 kg

Water Meter Reading	Present Reading		Previous Reading		Final Reading
	INLET	OUTLET	PH	TSS	
		103336	7.61	0.9	140 KL
		103196	0.8	5-6	140 KL

Remark's :-
 Supervisor Signature:
 Client Signature:

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date 31/05/23

Time	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON	-	-	-	ON	ON	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	ON	-	-	-	-	-	-	-	ON		
8.00	-	-	ON	-	-	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
9.00	-	-	-	ON	ON	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	ON	-	-	-	-	-	-	ON		
10.00	ON	-	-	-	-	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	-	-	ON		
11.00	-	-	ON	-	ON	ON	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	-	-	-	ON		
12.00	-	-	-	ON	ON	-	ON	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	ON	-	-	-	-	-	-	-	ON		
13.00	ON	-	-	-	ON	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	-	ON	-	-	-	-	-	-	-	ON		
14.00	-	-	OH	-	-	-	-	-	-	OH	-	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	-	OH		
15.00	-	-	-	OH	OH	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		
16.00	OH	-	-	-	-	OH	-	OH	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	OH		
17.00	-	-	OH	-	OH	-	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	OH		
18.00	-	-	-	OH	-	-	-	-	-	OH	-	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		
19.00	OH	-	-	-	OH	-	OH	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	OH		
20.00	-	-	OH	-	-	-	OH	-	-	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	OH		
21.00	-	-	-	OH	OH	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		
22.00	ON	-	-	-	OH	OH	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	OH		
23.00	-	-	OH	-	OH	-	-	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	OH		
24.00	-	-	-	OH	OH	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	OH		
1.00	OH	-	-	-	OH	OH	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		
2.00	-	-	OH	-	OH	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		
3.00	-	-	-	OH	OH	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		
4.00	-	-	-	-	OH	OH	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		
5.00	-	-	-	-	OH	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		
6.00	OH	-	-	-	OH	OH	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		

Operator Name		Sing		Chemical		Water Meter Reading		Present Reading		Previous Reading		Final Reading		Remark's :-	
SHIFT A	Mansingh			NAME	Stoke	Consumption	INLET								
SHIFT B	Ramcharan			Sodium Hypochlorite	45 Lt/51	5 Lt/51	40 Lt/51	OUTLET	103842	103660	182 K.L.				
SHIFT C	Ramesh			Citric Acid	40kg		40kg	Parameters	PH	TSS	BOD	COD			
									9.61	0.5	69	16.6			
														Supervisor Signature :-	
														Client Signature :-	

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date: 29/06/23

Time	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	-	-	-	-	on			on				on				on		on		on									on	
8.00	on				-				on				on				on		on		on								on	
9.00			on		on	on				on			on			on		on		on		on							on	
10.00				on	on					on			on			on		on		on		on							on	
11.00	-	-	-	-	-			on				on				on		on		on		on							on	
12.00	on				on				on				on			on		on		on		on							on	
13.00			on		on					on			on			on		on		on		on							on	
14.00				on	-			on				on			on		on		on		on								on	
15.00	on				on			on				on			on		on		on		on								on	
16.00			on		-				on				on			on		on		on		on							on	
17.00	-	-	-	-	on	on				on			on			on		on		on		on							on	
18.00	on				on			on				on			on		on		on		on								on	
19.00			on		-			on				on			on		on		on		on								on	
20.00			on	on	on			on				on			on		on		on		on								on	
21.00	on				on				on			on			on		on		on		on								on	
22.00			on		-				on			on			on		on		on		on								on	
23.00				on	on			on				on			on		on		on		on								on	
24.00	-	-	-	-	-	on		on				on			on		on		on		on								on	
1.00	on				on				on				on			on		on		on		on							on	
2.00			on		on					on			on			on		on		on		on							on	
3.00					-			on				on			on		on		on		on								on	
4.00		on			on							on			on		on		on		on								on	
5.00				on	-							on			on		on		on		on								on	
6.00	on				on								on			on		on		on		on							on	

Operator Name		Sig	Chemical				Water Meter Reading		Present Reading	Previous Reading	Final Reading	Remark's :-
SHIFT A	SHIFT B	SHIFT C	NAME	Stoke	Consumption			INLET	OUTLET			
Ramesh	Ramendra	Ramendra	Sodium Hypochlorite	95L	30L		65L	108936	108742	194142	Supervisor Signature :- Client Signature :-	
			Citric Acid	24L	2L		50L	PH: 7.87	TSS: 34.3	BOD: 17.5		COD: 131.5



STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET 30/06/23

Date	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	OH	-	-	-	OH	-	OH	OH	-	-	-	OH	-	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	OH		
8.00	-	-	OH	-	OH	-	-	OH	-	-	-	OH	-	-	-	OH	-	OH	-	-	-	-	-	-	-	-	-	OH		
9.00	-	-	-	OH	-	OH	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
10.00	-	-	-	-	OH	-	-	-	OH	-	-	OH	-	-	-	OH	-	OH	-	-	-	-	-	OH	-	-	-	OH		
11.00	OH	-	-	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
12.00	-	-	-	-	-	-	-	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
13.00	-	-	OH	-	OH	-	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
14.00	-	-	-	OH	-	-	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
15.00	OH	-	-	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
16.00	-	-	OH	-	-	-	-	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
17.00	-	-	-	OH	OH	-	-	-	OH	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
18.00	OH	-	-	-	-	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
19.00	-	-	OH	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
20.00	-	-	OH	-	OH	-	-	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
21.00	OH	-	-	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
22.00	-	-	OH	-	-	-	-	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
23.00	-	-	OH	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
24.00	OH	-	-	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
1.00	-	-	OH	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
2.00	-	-	OH	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
3.00	OH	-	-	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
4.00	-	-	OH	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
5.00	-	-	OH	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		
6.00	OH	-	-	-	OH	-	OH	OH	-	-	-	OH	-	-	OH	-	OH	-	OH	-	-	-	-	-	-	-	-	OH		

Shift	Operator Name	Sing
SHIFT A	IRASESH	
SHIFT B	Prakash	
SHIFT C	Mahsingh	

Chemical				Water Meter Reading		Present Reading		Previous Reading		Final Reading	
NAME	Stoke	Consumption		INLET							
Sodium Hypochlorite	65 Ltr	5 Ltr	60 Ltr	OUTLET		109/02		108936		166 k.L	
Citric Acid	0		0	Parameters		PH		TSS		BOD	
						8.00		1.2		3.7	
										COD	
										18.4	

Remark's :-
Supervisor Signature: 
Client Signature :- 


STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon


LOG SHEET

Date: 01/07/23

Time	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON	-	-	-	ON	ON	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	ON		
8.00	-	-	ON	-	-	-	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	ON		
9.00	-	-	-	ON	ON	-	ON	-	-	ON	-	-	ON	-	-	ON	-	ON	-	-	-	ON	-	-	-	-	-	ON		
10.00	ON	-	-	-	-	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	-	-	-	-	-	-	-	ON		
11.00	-	-	ON	-	ON	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	-	-	-	-	-	-	-	-	-	ON		
12.00	-	-	-	ON	-	ON	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
13.00	ON	-	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	ON	-	ON	-	-	-	-	-	ON		
14.00	-	-	ON	-	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	ON	-	-	-	-	-	ON		
15.00	-	-	-	OFF	ON	-	-	OFF	-	-	-	ON	-	-	ON	-	ON	-	-	-	-	-	-	-	-	-	-	ON		
16.00	ON	-	-	-	-	-	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
17.00	-	-	ON	-	ON	-	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	-	ON	-	-	-	-	-	-	ON		
18.00	-	-	-	OFF	-	ON	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
19.00	ON	-	-	-	ON	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	ON		
20.00	-	-	ON	-	-	-	ON	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
21.00	-	-	-	ON	ON	-	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
22.00	ON	-	-	-	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
23.00	-	-	ON	-	ON	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	ON		
24.00	-	-	-	ON	-	-	ON	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
1.00	ON	-	-	-	ON	-	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
2.00	-	-	ON	-	-	ON	-	-	-	ON	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
3.00	-	-	-	ON	ON	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	-	ON		
4.00	ON	-	-	-	-	-	ON	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
5.00	-	-	ON	-	ON	-	-	-	ON	-	-	-	ON	-	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		
6.00	-	-	-	ON	-	ON	-	-	-	ON	-	-	-	ON	-	ON	-	ON	-	ON	-	ON	-	-	-	-	-	ON		

Operator Name		Sing	Chemical				Water Meter Reading	Present Reading	Previous Reading	Final Reading	Remark's :-	
SHIFT A	SHIFT B	SHIFT C	NAME	Stoke	Consumption	INLET	OUTLET	PH	TSS	BOD	COD	
Mansingh	Ramdev	Prasanna	Sodium Hypochlorite	60kg	5kg	55kg	109304	7.91	1.91	109102	4.34	18.34
			Citric Acid	00	00							

Supervisor Signature: 

Client Signature: 

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON				ON	ON		ON				ON			ON		ON		ON										ON	
8.00			ON					ON				ON			ON		ON			ON									ON	
9.00				ON	ON		ON			ON			ON		ON		ON		ON										ON	
10.00	ON									ON			ON		ON		ON		ON										ON	
11.00			ON					ON				ON			ON		ON			ON									ON	
12.00					ON	ON		ON				ON			ON		ON		ON										ON	
13.00	ON			ON						ON			ON		ON		ON		ON										ON	
14.00			ON		ON		ON					ON			ON		ON			ON									ON	
15.00								ON				ON			ON		ON			ON									ON	
16.00	ON				ON			ON				ON			ON		ON		ON										ON	
17.00			ON	ON		ON				ON			ON		ON		ON		ON										ON	
18.00					ON		ON					ON			ON		ON		ON										ON	
19.00	ON							ON				ON			ON		ON		ON										ON	
20.00			ON		ON			ON				ON			ON		ON		ON										ON	
21.00				ON	ON		ON			ON			ON		ON		ON		ON										ON	
22.00							ON					ON			ON		ON		ON										ON	
23.00	ON				ON			ON				ON			ON		ON		ON										ON	
24.00					ON			ON				ON			ON		ON		ON										ON	
1.00			ON					ON				ON			ON		ON		ON										ON	
2.00				ON	ON		ON					ON			ON		ON		ON										ON	
3.00					ON			ON				ON			ON		ON		ON										ON	
4.00	ON							ON				ON			ON		ON		ON										ON	
5.00			ON		ON							ON			ON		ON		ON										ON	
6.00					ON			ON				ON			ON		ON		ON										ON	

Shift	Operator Name	Sig
SHIFT A	Mansingh	
SHIFT B	Sunil	
SHIFT C	Rakesh	

Chemical			Water Meter Reading	Present Reading	Previous Reading	Final Reading
NAME	Stoke	Consumption	INLET			
Sodium Hypochlorite	185 Lt	5 Lt	OUTLET	113959	113781	178 M.L.
Citric Acid	20kg	20kg	Parameters	PH	TSS	BOD
				7.94	8.3	2.3
						COD
						21.6

Water Meter Reading	Present Reading	Previous Reading	Final Reading
INLET			
OUTLET	113959	113781	178 M.L.
Parameters	PH	TSS	BOD
	7.94	8.3	2.3
			COD
			21.6

Remark's :-
Supervisor Signature :-
Client Signature :-

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date	30/07/23																													
	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Fermenter Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
Time	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON				ON	ON		ON				ON				ON	-	ON		ON										ON
8.00			ON		-	-			ON				ON				ON		ON			ON								ON
9.00				ON	ON	ON	ON			ON				ON			ON		ON					ON						ON
10.00	ON				-	-					ON				ON			ON		ON		ON								ON
11.00			ON		ON	ON		ON	ON			ON				ON		ON		ON		ON								ON
12.00				ON	-	-		ON		ON			ON				ON		ON		ON			ON						ON
13.00	ON				ON					ON				ON			ON		ON		ON				ON					ON
14.00			ON		-	ON					ON			ON			ON		ON		ON									ON
15.00	OH			OH	OH		OH	OH				OH				OH		OH		OH		OH								OH
16.00					-	-			OH				OH				OH		OH		OH			OH						OH
17.00			OH		OH	OH				OH				OH			OH		OH						OH					OH
18.00	OH			OH	-	-		OH			OH				OH		OH		OH		OH									OH
19.00					OH			OH				OH				OH		OH		OH		OH								OH
20.00			OH		-	OH			OH				OH				OH		OH		OH			OH						OH
21.00	OH			OH	OH		OH			OH			OH			OH		OH		OH		OH			OH					OH
22.00					OH						OH				OH			OH		OH		OH								OH
23.00			OH		-	OH		OH				OH				OH		OH		OH		OH			OH					OH
24.00				OH	OH	OH			OH			OH				OH		OH		OH		OH								OH
1.00					OH	OH				OH			OH			OH		OH		OH		OH								OH
2.00	OH				-	OH		OH			OH			OH			OH		OH		OH			OH						OH
3.00					OH	OH		OH				OH				OH		OH		OH		OH								OH
4.00			OH		OH	OH			OH			OH				OH		OH		OH		OH								OH
5.00				OH	-	OH				OH			OH			OH		OH		OH		OH			OH					OH
6.00					OH			OH				OH			OH			OH		OH		OH								OH

Operator Name		Sing		Chemical				Water Meter Reading		Present Reading		Previous Reading		Final Reading		Remark's :- Supervisor Signature :- <i>Sushid</i> Client Signature :- <i>Rajiv</i>
SHIFT A	Mansingh			NAME	Stoke	Consumption	INLET									
SHIFT B	Sunil			Sodium Hypochlorite	180 Lt	5 Lt	OUTLET		114109		113959		15012			
SHIFT C				Citric Acid	20 kg	20 kg	Parameters		PH		TSS		BOD			
									7.98		3.1		2.9			
													COD			
													21.9			

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date: 31/07/23

Time	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON				ON	ON		ON				ON				ON	ON		ON										ON	
8.00			ON		-			ON				ON				ON		ON		ON									ON	
9.00			ON	ON			ON			ON			ON			ON	ON				ON								ON	
10.00	ON				-					ON			ON			ON	ON		ON										ON	
11.00			ON		ON	ON		ON				ON				ON	ON		ON										ON	
12.00			ON		-			ON				ON				ON	ON		ON			ON							ON	
13.00	ON				ON		ON			ON			ON			ON	ON		ON										ON	
14.00			ON		-					ON			ON			ON	ON		ON										ON	
15.00			OH	OH			OH					OH			OH	OH		OH			OH								OH	
16.00	OH				-			OH				OH			OH	OH		OH			OH								OH	
17.00			OH		OH	OH				OH			OH			OH	OH		OH			OH							OH	
18.00			OH		-					OH			OH			OH	OH		OH			OH							OH	
19.00	OH				OH		OH					OH			OH	OH		OH			OH								OH	
20.00					OH		OH			OH			OH			OH	OH		OH			OH							OH	
21.00			OH		-					OH			OH			OH	OH		OH			OH							OH	
22.00					OH					OH			OH			OH	OH		OH			OH							OH	
23.00			OH	OH	OH		OH					OH			OH	OH		OH			OH								OH	
24.00					-			OH				OH			OH	OH		OH			OH								OH	
1.00	OH				OH		OH			OH			OH			OH	OH		OH			OH							OH	
2.00					OH		OH			OH			OH			OH	OH		OH			OH							OH	
3.00			OH		-		OH			OH			OH			OH	OH		OH			OH							OH	
4.00			OH	OH	OH		OH			OH			OH			OH	OH		OH			OH							OH	
5.00	OH				OH	OH		OH				OH			OH	OH		OH			OH								OH	
6.00			OH		-					OH			OH			OH	OH		OH			OH							OH	

Operator Name	Sing
SHIFT A: Mansingh	
SHIFT B: Banchu	
SHIFT C: 20555H	

Chemical			Water Meter Reading	Present Reading	Previous Reading	Final Reading
NAME	Stoke	Consumption	INLET			
Sodium Hypochlorite	175 LTR	5 LTR	OUTLET	114268	114109	159 KL
Citric Acid	20/kg	20/kg	Parameters	PH	TSS	BOD
				7.97	3.9	2.6
						COD
						21.8

Remark's :-
Supervisor Signature :-
Client Signature :-

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Reahech Limited, Gurgaon

LOG SHEET

Date 01/08/23

Time	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON				ON	ON		ON				ON				ON		ON		ON									ON	
8.00			ON		-			ON				ON				ON		ON		ON									ON	
9.00				ON	ON			ON				ON			ON		ON		ON			ON							ON	
10.00	ON				-					ON				ON		ON		ON											ON	
11.00			ON		ON	ON		ON				ON			ON		ON		ON										ON	
12.00				ON	-			ON				ON			ON		ON		ON			ON							ON	
13.00	ON				ON					ON				ON		ON		ON		ON									ON	
14.00			ON		-					ON				ON		ON		ON		ON									ON	
15.00				ON	ON			ON	ON			ON			ON		ON		ON										ON	
16.00					-			ON				ON			ON		ON		ON			ON							ON	
17.00	ON				ON					ON				ON		ON		ON		ON									ON	
18.00			ON		-					ON				ON		ON		ON		ON									ON	
19.00				ON	ON	ON		ON				ON			ON		ON		ON										ON	
20.00	ON				-			ON				ON			ON		ON		ON		ON								ON	
21.00			ON		ON			ON				ON			ON		ON		ON			ON							ON	
22.00				ON	-					ON				ON		ON		ON		ON									ON	
23.00	ON				ON	ON		ON				ON			ON		ON		ON										ON	
24.00			ON		-			ON				ON			ON		ON		ON		ON								ON	
1.00				ON	ON			ON				ON			ON		ON		ON			ON							ON	
2.00	ON				-					ON				ON		ON		ON		ON									ON	
3.00			ON		ON	ON		ON				ON			ON		ON		ON										ON	
4.00				ON	-			ON				ON			ON		ON		ON		ON								ON	
5.00	ON				ON			ON				ON			ON		ON		ON		ON								ON	
6.00			ON		-					ON				ON		ON		ON		ON									ON	

Operator Name	Sig
SHIFT A Mansingh	
SHIFT B Promod	
SHIFT C Rajesh	

Chemical				Water Meter Reading		Present Reading		Previous Reading		Final Reading	
NAME	Stoke	Consumption		INLET							
Sodium Hypochlorite	170 Lt	52 Lt	165 Lt	OUTLET	114435	114268					167kl
Citric Acid	20kg		20kg	Parameters	PH	TSS	BOD	COD			
					8.1	3.8	2.6	2.5			

Remark's :-
Supervisor Signature:
Client Signature:

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date: 30/08/2023

Time	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON		ON		-	ON		ON				ON				ON				ON								ON		
8.00					ON		ON			ON			ON			OFF	ON											ON		
9.00		ON			-	ON		ON						ON	ON					ON								ON		
10.00	ON				ON		ON			ON				ON					ON		ON							ON		
11.00			ON		-	ON			ON							ON	ON			ON								ON		
12.00				ON	ON		ON	ON					ON	ON		ON			ON	ON								ON		
13.00					-					ON					ON													ON		
14.00	ON				ON	ON			ON						ON	ON				ON								ON		
15.00			ON		-					ON				ON					ON	ON	ON	ON						ON		
16.00				ON	ON			ON					ON		ON	ON			ON	ON								ON		
17.00					-		ON		ON				ON		ON				ON									ON		
18.00	ON				ON					ON				ON					ON	ON								ON		
19.00			ON		-					ON				ON	ON				ON	ON								ON		
20.00				ON	ON			ON					ON						ON	ON								ON		
21.00	ON				-			ON					ON		ON				ON									ON		
22.00			ON		ON		ON			ON			ON		ON				ON									ON		
23.00				ON	-			ON					ON	ON					ON	ON								ON		
24.00	ON				ON	ON			ON				ON		ON				ON	ON								ON		
1.00			ON		-			ON					ON		ON				ON									ON		
2.00				ON	ON		ON			ON			ON		ON				ON	ON	ON	ON						ON		
3.00	ON				-			ON						ON	ON				ON									ON		
4.00			ON		ON	ON			ON				ON		ON				ON	ON								ON		
5.00				ON	-			ON					ON		ON				ON	ON								ON		
6.00	ON				ON		ON			ON				ON					ON	ON	ON	ON						ON		

Operator Name		Sing
SHIFT A	Angad	
SHIFT B	Pamendra	
SHIFT C	Hansingh	

Chemical				Water Meter Reading		Present Reading		Previous Reading		Final Reading	
NAME	Stoke	Consumption		INLET							
Sodium Hypochlorite	45 Ltr	52kg	40 kg			118855	118714	118714		141K.L	
Citric Acid	20kg		20kg								
				Parameters		PH	TSS	BOD	COD		
						7.96	4.2	4.4	24.2		

Remark's :-
Supervisor Signature :-
Client Signature :-

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date: 31/08/23

Time	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		LV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON				ON	ON		ON				ON				ON	ON		ON									ON		
8.00			ON		ON			ON				ON				ON		ON		ON								ON		
9.00				ON	ON		ON			ON			ON		ON	ON		ON			ON							ON		
10.00	ON				ON					ON			ON		ON	ON		ON										ON		
11.00			ON		ON	ON		ON				ON			ON		ON		ON									ON		
12.00				ON	ON			ON				ON			ON		ON		ON									ON		
13.00	ON				ON					ON			ON		ON		ON			ON								ON		
14.00			ON		ON		ON			ON			ON		ON		ON			ON								ON		
15.00				ON	ON		ON			ON			ON		ON		ON			ON								ON		
16.00					ON			ON				ON			ON		ON		ON									ON		
17.00	ON				ON					ON			ON		ON		ON		ON									ON		
18.00			ON		ON					ON			ON		ON		ON		ON									ON		
19.00				ON	ON		ON			ON			ON		ON		ON		ON									ON		
20.00					ON			ON				ON			ON		ON		ON									ON		
21.00	ON				ON					ON			ON		ON		ON		ON									ON		
22.00			ON		ON		ON			ON			ON		ON		ON		ON									ON		
23.00				ON	ON		ON			ON			ON		ON		ON		ON									ON		
24.00	ON				ON					ON			ON		ON		ON		ON									ON		
1.00			ON		ON					ON			ON		ON		ON		ON									ON		
2.00					ON					ON			ON		ON		ON		ON									ON		
3.00	ON				ON		ON			ON			ON		ON		ON		ON									ON		
4.00			ON		ON			ON				ON		ON		ON		ON			ON							ON		
5.00				ON	ON					ON			ON		ON		ON		ON									ON		
6.00	ON				ON					ON			ON		ON		ON		ON									ON		

Shift	Operator Name	Sig
SHIFT A	Mansingh	
SHIFT B	Pramod	
SHIFT C	Pramod	

Chemical		
NAME	Stoke	Consumption
Sodium Hypochlorite	43 Ltr	52 Ltr
Citric Acid	20 kg	20 kg

Water Meter Reading	Present Reading		Previous Reading		Final Reading
	INLET	OUTLET	PH	TSS	
		118996		118855	141 KL
Parameters			BOD	COD	
			7.97	4.3	24.5

Remark's :-

Supervisor Signature:

Client Signature:

LOG SHEET

Date: 01/09/23

Time	Raw Sewage Transfer Pump				Fine Screen		EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4	1	2	1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON				ON	ON		ON	ON			ON	ON			ON	ON			ON	ON									ON	
8.00			ON		-				ON				ON				ON			ON			ON							ON	
9.00				ON	ON			ON			ON			ON			ON			ON										ON	
10.00	ON										ON				ON			ON		ON			ON							ON	
11.00			ON		ON	ON		ON				ON				ON			ON			ON								ON	
12.00				ON					ON				ON				ON			ON			ON							ON	
13.00	ON				ON			ON			ON				ON			ON		ON			ON							ON	
14.00		ON									ON					ON			ON			ON								ON	
15.00					ON			ON				ON				ON			ON			ON								ON	
16.00			ON			ON			ON				ON				ON			ON			ON							ON	
17.00	ON				ON				ON				ON				ON			ON			ON							ON	
18.00		ON									ON					ON			ON			ON								ON	
19.00			ON	ON				ON				ON				ON			ON			ON								ON	
20.00						ON		ON				ON				ON			ON			ON								ON	
21.00	ON				ON				ON				ON				ON			ON			ON							ON	
22.00		ON									ON					ON			ON			ON								ON	
23.00			ON	ON				ON					ON				ON			ON			ON							ON	
24.00									ON							ON			ON			ON								ON	
1.00	ON			ON	ON				ON				ON				ON			ON			ON							ON	
2.00		ON				ON					ON					ON			ON			ON								ON	
3.00			ON													ON			ON			ON								ON	
4.00	ON				ON				ON							ON			ON			ON								ON	
5.00			ON								ON					ON			ON			ON								ON	
6.00		ON				ON										ON			ON			ON								ON	

Shift	Operator Name	Sig
SHIFT A	Mansingh	
SHIFT B	Preminder	
SHIFT C	Angad	

Chemical			
NAME	Stoke	Consumption	
Sodium Hypochlorite	40 LTR	5 LTR	35 LTR
Citric Acid	20 KG		20 KG

Water Meter Reading	Present Reading		Previous Reading		Final Reading
	INLET	OUTLET	PH	TSS	
		119144	118996		148KL
Parameters		PH	TSS	BOD	COD
		7.46	4.3	4.1	25.1

Remark's :-
Supervisor Signature :-
Client Signature :-

STP 735 KLD Plant Operation by SEAMAK HI-TECH PRODUCTS
Gurgaon Realtech Limited, Gurgaon

LOG SHEET

Date: 30/09/23

Time	Raw Sewage Transfer Pump				Fine Screen	EQT and SHT Air Blowers		Aeration Tank Air Blowers				MBRT Air Blowers				Permeate Pumps				SRP Pumps				Filter Press Feed Pumps		Citric Dosing Pump		Hypo Dosing Pumps		UV System
	1	2	3	4		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	1	2	1	2	
7.00	ON				ON	ON		ON				ON		ON		ON		ON											ON	
8.00			ON		-				ON				ON		ON		ON		ON		ON								ON	
9.00				ON	ON		ON			ON		ON		ON		ON		ON			ON								ON	
10.00	ON				-					ON		ON		ON		ON		ON		ON									ON	
11.00			ON		ON	ON		ON				ON		ON		ON		ON		ON									ON	
12.00				ON	-				ON				ON		ON		ON		ON		ON								ON	
13.00	ON				ON		ON			ON		ON		ON		ON		ON			ON								ON	
14.00			ON		-					ON		ON		ON		ON		ON		ON									ON	
15.00				ON	ON	ON		ON				ON		ON		ON		ON		ON		ON							ON	
16.00	ON				-				ON				ON		ON		ON		ON			ON							ON	
17.00			ON		ON		ON			ON		ON		ON		ON		ON		ON									ON	
18.00				ON	-					ON		ON		ON		ON		ON		ON									ON	
19.00	ON				ON	ON		ON				ON		ON		ON		ON		ON		ON							ON	
20.00			ON		-				ON				ON		ON		ON		ON			ON							ON	
21.00				ON	ON		ON			ON		ON		ON		ON		ON		ON									ON	
22.00	ON				-					ON		ON		ON		ON		ON		ON		ON							ON	
23.00			ON		ON	ON		ON				ON		ON		ON		ON		ON		ON							ON	
24.00				ON	-				ON				ON		ON		ON		ON			ON							ON	
1.00	ON				ON		ON			ON		ON		ON		ON		ON		ON									ON	
2.00			ON		ON					ON		ON		ON		ON		ON		ON		ON							ON	
3.00				ON	-	ON		ON				ON		ON		ON		ON		ON		ON							ON	
4.00	ON				ON			ON				ON		ON		ON		ON		ON			ON						ON	
5.00			ON		-		ON			ON		ON		ON		ON		ON		ON									ON	
6.00				ON	ON					ON		ON		ON		ON		ON												

Operator Name	Sing
SHIFT A	Mansingh
SHIFT B	Angad
SHIFT C	

Chemical		
NAME	Stoke	Consumption
Sodium Hypochlorite	75kg	70kg
Citric Acid	10kg	10kg

Water Meter Reading	Present Reading		Previous Reading	Final Reading
	INLET			
OUTLET	122959	123164	105 K.L	
Parameters	PH	TSS	BOD	COD
	7.57	3.8	1.6	4.3

Remark's :-
Supervisor Signature :-
Client Signature :-

Annexure-XII

Photographs of rain water harvesting pits

Rainwater Harvesting Pits





Electricity Bill

Duplicate Bill



Account No: 5846041132

5 8 4 6 0 4 1 1 3 2 6 4 1 8 0 8 6 1 5 0 5 2 0 2 3 6 5 1 0 4 6 0

Name: GURGAON REALTECH LTD		Account No: 5846041132	Net Payable Amount on or before Due Date (₹): 6418086.00
Address: NEAR TATA PRIMANTI, FAZILPUR, SEC-72, GURUGRAM, GURUGRAM, HR-122001, IND		Old Acct No: 12227HTUAOZW0002	Due Date: 15/05/2023
Circle : GURUGRAM CIRCLE-2		K No:	Surcharge(₹): 92374.00
Cycle/Group: AOZW/HTU	Issue Date: 03/05/2023	Gross Amount Payable After Due Date(₹): 6510460.00	
Division: SUB URBAN GURUGRAM	Bill Month: MAY/2023	Bill No: 584606123156	
Sub Division: G27-Sohna Road		Net Payable Amount in words: Sixty Four Lakh Eighteen Thousand Eighty Six Rupees Only	

User Id:- reportus Generated On:- 01-11-2023 11:16:33

Meter and Read Details (* Latest MCO is shown in case of multiple MCO in one billing cycle)

Meter No.	Meter Reading Date		Period Days	MDI	Unit	Meter Reading		M.F.	Consumed Units	Billed Units	Bill Basis	Read Rmrk	Mtr Sts
	Old	New				Old	New						
HRT88452	01/04/2023	01/05/2023	30	1704.00 (KW)	kWh	909602	948675	20	781460	781460	OK	OK	A
HRT88452	01/04/2023	01/05/2023	30	0.00 ()	kVAh	909814	948892.06	20	781561.2	781561.2	OK	OK	A

Arrears Outstanding for the Financial Year (₹)				Slab Calculation			Connection Details			
Description	Previous	Current	Total (₹)	Unit	Rate	Amount (₹)	Tariff Category			
SOP Charges	0.00	0.00	0.00	781561.2	6.650	5197381.98	HTS-NDS	HTS-NDS		
F.S.A.	0.00	-57393.34	-57393.34	Total 5197381.98			Flats in BS (DS)	1		
Surcharge	0.00	0.00	0.00	Applicable Tariff on Read Date:			Supply Voltage(kV)	11.00 kV		
E. Duty	0.00	0.00	0.00				Sanctioned Load (Kw/CD)	4000.00/4000		
M. Tax	0.00	57393.64	57393.64				MMC(₹)	0.00		
Fixed Charges	0.00	0.00	0.00				Security Deposit	11222125.01		
Excess Credit	0.00	0.00	0.00				DOC/DOE	31/03/2018/		
Total Arrear	0.00	0.30	0.30				Meter Ownership/MDI Meter	Nigam Meter/		
							Meter Make/Meter Type	Secure Meter Ltd./HT-MTR		

Details of Charges for Current Cycle		Details of Amount Payable		Last Payment Details	
Description	Amount (₹)	Description	Amount (₹)	Amount(₹)	
Fixed Charges	650958.66	Current Cycle Charges	6418085.38	6075317.00	Receipt No
Energy Charges	5197381.98	Arrears/Outstanding Dues	0.30		584604165138
MMC/FC for Reconnection	0.00	Sundry Charges/Allowances	0.00/0.00		Receipt Date
Amount to cover MMC	0.00	Provisional Adjustment/BR Adj.	0.00		13/04/2023
Fuel Surcharge Adjustment	367286.20	LPS Adjustment	0.00		Mode of Payment
TDS/TCS	0.00/0.00	Adv. Security Deposit Amt*/Non Energy chrg	0.00		Previous Consumption Pattern
Excess Load Surcharge	0.00	Net Payable Amount On Or Before Due Date(₹)	6418086.00		Bill month
Capacitor Surcharge	0.00	Surcharge(₹)	92374.00		Units (KWH)
MSC/Green Energy Premium	0.00/0.00	Gross Amount Payable After Due Date(₹)	6510460.00		Units (KVAH)
Line Service Charges	0.00	Brief details of Sundry charges /allowances			MDI
Capacitor Service Charges	0.00				Status
Solar Rebate /Prepaid Rebate/Gaushala Rebate	0.00/0.00/0.00				Nov-2022
Govt. Subsidy/Battery Rbt	0.00/0.00				Dec-2022
Electricity Duty	78146.00				Jan-2023
Municipal Tax / P Tax	124312.54				Feb-2023
Total Current Cycle Charges (₹)	6418085.38				Mar-2023
					Apr-2023
					PAN / TAN : /
					Date from which bill other than "OK" is being issued:
					Reason:

DD to be drawn in favour of	SDO G27-Sohna Road , DHBVN , GURUGRAM
------------------------------------	---------------------------------------

Important Information for consumers:	
Payment of this bill can be made online by logging on the Website:www.dhbvn.org.in at any time and at office counter on all working days during working hours i.e. 09:00AM to 05:00PM.	This Bill be considered as a notice under section 56 of The Electricity Act 2003. Kindly pay the bill by due date. In case of default the connection is liable to be disconnected after 15 days of due date. This is an interest security amount and interest on this security @6.75 % shall be paid for FY 2023-24. T&C shall apply

Address and Telephone Number(s) of the authorities relating to consumers grievances			
Grievance pertaining to this bill can be lodged with	Address & Telephone number(s) of the		For all types of complaints/billing information call at:
Assistant General Manager Operation - G27-Sohna Road	Consumer Grievance Redressal Forum	Ombudsman	18001804334 / 1912 (Toll Free)
	HETRI HOUSE,GURUGRAM	HERC, Sec-4, Bays No. 33-36, Panchkula, Haryana Email ID : eo@nic.in Contact No. - +91(172)2572299	1800 180 2124 (Vigilance Toll Free)



		WhatsApp No:-	
--	--	---------------	--



Electricity Bill

Duplicate Bill



Account No: 5846041132

Name: GURGAON REALTECH LTD		Account No: 5846041132	Net Payable Amount on or before Due Date (₹): 6950960.00
Address: NEAR TATA PRIMANTI, FAZILPUR, SEC-72, GURUGRAM, GURUGRAM, HR-122001, IND		Old Acct No: 12227HTUAOZW0002	Due Date: 13/06/2023
Circle : GURUGRAM CIRCLE-2		K No:	Surcharge(₹): 100780.00
Cycle/Group: AOZW/HTU	Issue Date: 03/06/2023	Gross Amount Payable After Due Date(₹): 7051740.00	
Division: SUB URBAN GURUGRAM	Bill Month: JUN/2023	Bill No: 584600180234	
Sub Division: G27-Sohna Road		Net Payable Amount in words: Sixty Nine Lakh Fifty Thousand Nine Hundred Sixty Rupees Only	

User Id:- reportus Generated On:- 01-11-2023 11:13:46

Meter and Read Details (* Latest MCO is shown in case of multiple MCO in one billing cycle)

Meter No.	Meter Reading Date		Period Days	MDI	Unit	Meter Reading		M.F.	Consumed Units	Billed Units	Bill Basis	Read Rmrk	Mtr Sts
	Old	New				Old	New						
HRT88452	01/05/2023	01/06/2023	31	2336.00 (KW)	kWh	948675	993807	20	902640	902640	OK	OK	A
HRT88452	01/05/2023	01/06/2023	31	0.00 ()	kVAh	948892.06	994030	20	902758.8	902758.8	OK	OK	A

Arrears Outstanding for the Financial Year (₹)				Slab Calculation			Connection Details	
Description	Previous	Current	Total (₹)	Unit	Rate	Amount (₹)		
SOP Charges	0.00	0.00	0.00	902758.8	6.650	6003346.02	Tariff Category HTS-NDS	
F.S.A.	0.00	0.00	0.00	Total 6003346.02			Flats in BS (DS) 1	
Surcharge	0.00	0.00	0.00	Applicable Tariff on Read Date:			Supply Voltage(kV) 11.00 kV	
E. Duty	0.00	0.00	0.00				Sanctioned Load (Kw/CD) 4000.00/4000	
M. Tax	0.00	0.00	0.00				MMC(₹) 0.00	
Fixed Charges	0.00	0.00	0.00				Security Deposit 11222125.01	
Excess Credit	0.00	-0.32	-0.32				DOC/DOE 31/03/2018/	
Total Arrear	0.00	-0.32	-0.32				Meter Ownership/MDI Meter Nigam Meter/	
							Meter Make/Meter Type Secure Meter Ltd. /HT-MTR	

Details of Charges for Current Cycle		Details of Amount Payable		Last Payment Details					
Description	Amount (₹)	Description	Amount (₹)	Amount(₹)					
Fixed Charges	672657.28	Current Cycle Charges	7332512.98		6418086.00				
Energy Charges	6003346.02	Arrears/Outstanding Dues	-0.32	Receipt No	584604143885				
MMC/FC for Reconnection	0.00	Sundry Charges/Allowances	95388.38/- 476940.63	Receipt Date	15/05/2023				
Amount to cover MMC	0.00	Provisional Adjustment/BR Adj.	0.00	Mode of Payment					
Fuel Surcharge Adjustment	424240.80	LPS Adjustment	0.00	Previous Consumption Pattern					
TDS/TCS	0.00/0.00	Adv. Security Deposit Amt*/Non Energy chrg	0.00	Bill month	Units (KWH)	Units (KVAH)	MDI	Status	
Excess Load Surcharge	0.00	Net Payable Amount On Or Before Due Date(₹)	6950960.00	Dec-2022	749500	749600	1816	OK	
Capacitor Surcharge	0.00	Surcharge(₹)	100780.00	Jan-2023	671980	672020	1736	OK	
MSC/Green Energy Premium	0.00/0.00	Gross Amount Payable After Due Date(₹)	7051740.00	Feb-2023	622400	622481.2	1608	OK	
Line Service Charges	0.00	Brief details of Sundry charges /allowances			Mar-2023	666600	666658.8	1808	OK
Capacitor Service Charges	0.00	TDS on Security ()		Apr-2023	781120	781220	1760	OK	
Solar Rebate /Prepaid Rebate/Gaushala Rebate	0.00/0.00/0.00	Transfer Adjustment from Over Payment ()		May-2023	781460	781561.2	1704	OK	
Govt. Subsidy/Battery Rbt	0.00/0.00	Transfer Adjustment from Over Payment ()		PAN / TAN : /					
Electricity Duty	90264.00				Date from which bill other than "OK" is being issued: Reason:				
Municipal Tax / P Tax	142004.88								
Total Current Cycle Charges (₹)	7332512.98								

DD to be drawn in favour of SDO G27-Sohna Road , DHBVN , GURUGRAM

Important Information for consumers:	
Payment of this bill can be made online by logging on the Website:www.dhbvn.org.in at any time and at office counter on all working days during working hours i.e. 09:00AM to 05:00PM.	This Bill be considered as a notice under section 56 of The Electricity Act 2003. Kindly pay the bill by due date. In case of default the connection is liable to be disconnected after 15 days of due date. This is an interest security amount and interest on this security @ 6.75 % shall be paid for FY 2023-24. T&C shall apply

Address and Telephone Number(s) of the authorities relating to consumers grievances		
Grievance pertaining to this bill can be lodged with	Address & Telephone number(s) of the	
Assistant General Manager Operation - G27-Sohna Road	Consumer Grievance Redressal Forum	Ombudsman
	HETRI HOUSE,GURUGRAM	HERC, Sec-4, Bays No. 33-36, Panchkula, Haryana Email ID : eo@nic.in
		For all types of complaints/billing information call at: 18001804334 / 1912 (Toll Free) 1800 180 2124 (Vigilance Toll Free)



		Contact No. - +91(172)2572299 WhatsApp No:-	
--	--	--	--



Electricity Bill

Duplicate Bill



Account No: 5846041132

5 8 4 6 0 4 1 1 3 2 7 8 6 7 2 0 0 1 4 0 7 2 0 2 3 7 9 8 1 4 5 6

Name: GURGAON REALTECH LTD		Account No: 5846041132	Net Payable Amount on or before Due Date (₹): 7867200.00
Address: NEAR TATA PRIMANTI, FAZILPUR, SEC-72, GURUGRAM, GURUGRAM, HR-122001, IND		Old Acct No: 12227HTUAOZW0002	Due Date: 14/07/2023
		K No:	Surcharge(₹): 114256.00
Circle : GURUGRAM CIRCLE-2	Cycle/Group: AOZW/HTU	Issue Date: 04/07/2023	Gross Amount Payable After Due Date(₹): 7981456.00
Division: SUB URBAN GURUGRAM	Bill Month: JUL/2023	Bill No: 584608519276	
Sub Division: G27-Sohna Road		Net Payable Amount in words: Seventy Eight Lakh Sixty Seven Thousand Two Hundred Rupees Only	

User Id:- reportus Generated On:- 01-11-2023 11:13:14

Meter and Read Details (* Latest MCO is shown in case of multiple MCO in one billing cycle)

Meter No.	Meter Reading Date		Period Days	MDI	Unit	Meter Reading		M.F.	Consumed Units	Billed Units	Bill Basis	Read Rmrk	Mtr Sts
	Old	New				Old	New						
HRT88452	01/06/2023	01/07/2023	30	2256.00 (KW)	kWh	993807	1042714	20	978140	978140	OK	OK	A
HRT88452	01/06/2023	01/07/2023	30	0.00 ()	kVAh	994030	1042950	20	978400	978400	OK	OK	A

Arrears Outstanding for the Financial Year (₹)				Slab Calculation			Connection Details			
Description	Previous	Current	Total (₹)	Unit	Rate	Amount (₹)	Tariff Category		HTS-NDS	
SOP Charges	0.00	0.00	0.00	978400	6.650	6506360.00	Flats in BS (DS)		1	
F.S.A.	0.00	0.00	0.00	Total		6506360.00	Supply Voltage(kV)		11.00 kV	
Surcharge	0.00	0.00	0.00	Applicable Tariff on Read Date:			Sanctioned Load (Kw/CD)		4000.00/4000	
E. Duty	0.00	0.00	0.00	MMC(₹)		0.00	Security Deposit		11222125.01	
M. Tax	0.00	0.41	0.41	DOC/DOE		31/03/2018/	Meter Ownership/MDI Meter		Nigam Meter/	
Fixed Charges	0.00	0.00	0.00	Meter Make/Meter Type		Secure Meter Ltd. /HT-MTR				
Excess Credit	0.00	0.00	0.00							
Total Arrear	0.00	0.41	0.41							

Details of Charges for Current Cycle		Details of Amount Payable		Last Payment Details	
Description	Amount (₹)	Description	Amount (₹)	Amount(₹)	
Fixed Charges	650958.66	Current Cycle Charges	7867199.35	6950960.00	Receipt No
Energy Charges	6506360.00	Arrears/Outstanding Dues	0.41		584604137456
MMC/FC for Reconnection	0.00	Sundry Charges/Allowances	0.00/0.00		Receipt Date
Amount to cover MMC	0.00	Provisional Adjustment/BR Adj.	0.00		12/06/2023
Fuel Surcharge Adjustment	459725.80	LPS Adjustment	0.00		Mode of Payment
TDS/TCS	0.00/0.00	Adv. Security Deposit Amt*/Non Energy chrg	0.00		
Excess Load Surcharge	0.00	Net Payable Amount On Or Before Due Date(₹)	7867200.00		Previous Consumption Pattern
Capacitor Surcharge	0.00	Surcharge(₹)	114256.00		Bill month
MSC/Green Energy Premium	0.00/0.00	Gross Amount Payable After Due Date(₹)	7981456.00		Units (KWH)
Line Service Charges	0.00				Units (KVAH)
Capacitor Service Charges	0.00				MDI
Solar Rebate /Prepaid Rebate/Gaushala Rebate	0.00/0.00/0.00	Brief details of Sundry charges /allowances			Status
Govt. Subsidy/Battery Rbt	0.00/0.00				Jan-2023
Electricity Duty	97814.00				Feb-2023
Municipal Tax / P Tax	152340.89				Mar-2023
Total Current Cycle Charges (₹)	7867199.35				Apr-2023
					May-2023
					Jun-2023
					PAN / TAN : /
					Date from which bill other than "OK" is being issued:
					Reason:

DD to be drawn in favour of	SDO G27-Sohna Road , DHBVN , GURUGRAM
------------------------------------	---------------------------------------

Important Information for consumers:	
Payment of this bill can be made online by logging on the Website:www.dhbvn.org.in at any time and at office counter on all working days during working hours i.e. 09:00AM to 05:00PM.	This Bill be considered as a notice under section 56 of The Electricity Act 2003. Kindly pay the bill by due date. In case of default the connection is liable to be disconnected after 15 days of due date. This is an interest security amount and interest on this security @ 6.75 % shall be paid for FY 2023-24. T&C shall apply

Address and Telephone Number(s) of the authorities relating to consumers grievances			
Grievance pertaining to this bill can be lodged with	Address & Telephone number(s) of the		For all types of complaints/billing information call at:
Assistant General Manager Operation - G27-Sohna Road	Consumer Grievance Redressal Forum	Ombudsman	18001804334 / 1912 (Toll Free)
	HETRI HOUSE,GURUGRAM	HERC, Sec-4, Bays No. 33-36, Panchkula, Haryana Email ID : eo@nic.in Contact No. - +91(172)2572299	1800 180 2124 (Vigilance Toll Free)



		WhatsApp No:-	
--	--	---------------	--



Electricity Bill

Duplicate Bill



Account No: 5846041132

5 8 4 6 0 4 1 1 3 2 8 3 9 0 7 5 3 1 4 0 8 2 0 2 3 8 5 1 2 6 1 3

Name: GURGAON REALTECH LTD		Account No: 5846041132	Net Payable Amount on or before Due Date (₹): 8390753.00
Address: NEAR TATA PRIMANTI, FAZILPUR, SEC-72, GURUGRAM, GURUGRAM, HR-122001, IND		Old Acct No: 12227HTUAOZW0002	Due Date: 14/08/2023
Circle : GURUGRAM CIRCLE-2		K No:	Surcharge(₹): 121860.00
Cycle/Group: AOZW/HTU	Issue Date: 03/08/2023	Gross Amount Payable After Due Date(₹): 8512613.00	
Division: SUB URBAN GURUGRAM	Bill Month: AUG/2023	Bill No: 584606818048	
Sub Division: G27-Sohna Road		Net Payable Amount in words: Eighty Three Lakh Ninety Thousand Seven Hundred Fifty Three Rupees Only	

User Id:- reportus Generated On:- 01-11-2023 11:09:14

Meter and Read Details (* Latest MCO is shown in case of multiple MCO in one billing cycle)

Meter No.	Meter Reading Date		Period Days	MDI	Unit	Meter Reading		M.F.	Consumed Units	Billed Units	Bill Basis	Read Rmrk	Mtr Sts
	Old	New				Old	New						
HRT88452	01/07/2023	02/08/2023	32	2216.00 (KW)	kWh	1042714	1094864	20	1043000	1043000	OK	OK	A
HRT88452	01/07/2023	02/08/2023	32	0.00 ()	kVAh	1042950	1095126	20	1043520	1043520	OK	OK	A

Arrears Outstanding for the Financial Year (₹)				Slab Calculation			Connection Details			
Description	Previous	Current	Total (₹)	Unit	Rate	Amount (₹)	Tariff Category		HTS-NDS	
SOP Charges	0.00	0.00	0.00	1043520	6.650	6939408.00	Flats in BS (DS)		1	
F.S.A.	0.00	0.00	0.00	Total 6939408.00			Supply Voltage(kV)		11.00 kV	
Surcharge	0.00	0.00	0.00	Applicable Tariff on Read Date:			Sanctioned Load (Kw/CD)		4000.00/4000	
E. Duty	0.00	0.00	0.00				MMC(₹)		0.00	
M. Tax	0.00	0.00	0.00				Security Deposit		11222125.01	
Fixed Charges	0.00	0.00	0.00				DOC/DOE		31/03/2018/	
Excess Credit	0.00	-0.24	-0.24				Meter Ownership/MDI Meter		Nigam Meter/	
Total Arrear	0.00	-0.24	-0.24				Meter Make/Meter Type		Secure Meter Ltd. /HT-MTR	

Details of Charges for Current Cycle		Details of Amount Payable		Last Payment Details				
Description	Amount (₹)	Description	Amount (₹)	Amount(₹)	7867200.00			
Fixed Charges	694355.90	Current Cycle Charges	8390753.38	Receipt No	584604124530			
Energy Charges	6939408.00	Arrears/Outstanding Dues	-0.24	Receipt Date	12/07/2023			
MMC/FC for Reconnection	0.00	Sundry Charges/Allowances	0.24/-0.24	Mode of Payment				
Amount to cover MMC	0.00	Provisional Adjustment/BR Adj.	0.00	Previous Consumption Pattern				
Fuel Surcharge Adjustment	490210.00	LPS Adjustment	0.00	Bill month	Units (KWH)	Units (KVAH)	MDI	Status
TDS/TCS	0.00/0.00	Adv. Security Deposit Amt*/Non Energy chrg	0.00	Feb-2023	622400	622481.2	1608	OK
Excess Load Surcharge	0.00	Net Payable Amount On Or Before Due Date(₹)	8390753.00	Mar-2023	666600	666658.8	1808	OK
Capacitor Surcharge	0.00	Surcharge(₹)	121860.00	Apr-2023	781120	781220	1760	OK
MSC/Green Energy Premium	0.00/0.00	Gross Amount Payable After Due Date(₹)	8512613.00	May-2023	781460	781561.2	1704	OK
Line Service Charges	0.00	Brief details of Sundry charges /allowances		Jun-2023	902640	902758.8	2336	OK
Capacitor Service Charges	0.00	Transfer Adjustment from Over Payment ()		Jul-2023	978140	978400	2256	OK
Solar Rebate /Prepaid Rebate/Gaushala Rebate	0.00/0.00/0.00	Transfer Adjustment from Over Payment ()		PAN / TAN : /				
Govt. Subsidy/Battery Rbt	0.00/0.00			Date from which bill other than "OK" is being issued:		Reason:		
Electricity Duty	104300.00							
Municipal Tax / P Tax	162479.48							
Total Current Cycle Charges (₹)	8390753.38							

DD to be drawn in favour of SDO G27-Sohna Road , DHBVN , GURUGRAM

Important Information for consumers:

Payment of this bill can be made online by logging on the Website:www.dhbvn.org.in at any time and at office counter on all working days during working hours i.e. 09:00AM to 05:00PM.	This Bill be considered as a notice under section 56 of The Electricity Act 2003. Kindly pay the bill by due date. In case of default the connection is liable to be disconnected after 15 days of due date. This is an interest security amount and interest on this security @ 6.75 % shall be paid for FY 2023-24. T&C shall apply
--	---

Address and Telephone Number(s) of the authorities relating to consumers grievances

Grievance pertaining to this bill can be lodged with	Address & Telephone number(s) of the		For all types of complaints/billing information call at:
Assistant General Manager Operation - G27-Sohna Road	Consumer Grievance Redressal Forum	Ombudsman	18001804334 / 1912 (Toll Free)
	HETRI HOUSE,GURUGRAM	HERC, Sec-4, Bays No. 33-36, Panchkula, Haryana Email ID : eo@nic.in Contact No. - +91(172)2572299	1800 180 2124 (Vigilance Toll Free)



		WhatsApp No:-	
--	--	---------------	--



Electricity Bill

Duplicate Bill



Account No: 5846041132

5 8 4 6 0 4 1 1 3 2 8 0 5 3 8 4 4 1 4 0 9 2 0 2 3 8 1 7 0 8 0 7

Name: GURGAON REALTECH LTD		Account No: 5846041132	Net Payable Amount on or before Due Date (₹): 8053844.00
Address: NEAR TATA PRIMANTI, FAZILPUR, SEC-72, GURUGRAM, GURUGRAM, HR-122001, IND		Old Acct No: 12227HTUAOZW0002	Due Date: 14/09/2023
Circle : GURUGRAM CIRCLE-2		K No:	Surcharge(₹): 116963.00
Cycle/Group: AOZW/HTU	Issue Date: 04/09/2023	Gross Amount Payable After Due Date(₹): 8170807.00	
Division: SUB URBAN GURUGRAM	Bill Month: SEP/2023	Bill No: 584607114466	
Sub Division: G27-Sohna Road	Net Payable Amount in words: Eighty Lakh Fifty Three Thousand Eight Hundred Forty Four Rupees Only		

User Id:- reportus Generated On:- 01-11-2023 11:08:44

Meter and Read Details (* Latest MCO is shown in case of multiple MCO in one billing cycle)

Meter No.	Meter Reading Date		Period Days	MDI	Unit	Meter Reading		M.F.	Consumed Units	Billed Units	Bill Basis	Read Rmrk	Mtr Sts
	Old	New				Old	New						
HRT88452	02/08/2023	01/09/2023	30	2256.00 (KW)	kWh	1094864	1145045	20	1003620	1003620	OK	OK	A
HRT88452	02/08/2023	01/09/2023	30	0.00 ()	kVAh	1095126	1145313	20	1003740	1003740	OK	OK	A

Arrears Outstanding for the Financial Year (₹)				Slab Calculation			Connection Details			
Description	Previous	Current	Total (₹)	Unit	Rate	Amount (₹)	Tariff Category		HTS-NDS	
SOP Charges	0.00	0.00	0.00	1003740	6.650	6674871.00	Flats in BS (DS)		1	
F.S.A.	0.00	0.00	0.00	Total		6674871.00	Supply Voltage(kV)		11.00 kV	
Surcharge	0.00	0.00	0.00	Applicable Tariff on Read Date:			Sanctioned Load (Kw/CD)		4000.00/4000	
E. Duty	0.00	0.00	0.00				MMC(₹)		0.00	
M. Tax	0.00	0.14	0.14				Security Deposit		11222125.01	
Fixed Charges	0.00	0.00	0.00				DOC/DOE		31/03/2018/	
Excess Credit	0.00	0.00	0.00				Meter Ownership/MDI Meter		Nigam Meter/	
Total Arrear	0.00	0.14	0.14				Meter Make/Meter Type		Secure Meter Ltd. /HT-MTR	

Details of Charges for Current Cycle		Details of Amount Payable		Last Payment Details					
Description	Amount (₹)	Description	Amount (₹)	Amount(₹)					
Fixed Charges	650958.66	Current Cycle Charges	8053843.68	8390753.00					
Energy Charges	6674871.00	Arrears/Outstanding Dues	0.14	Receipt No	584604132760				
MMC/FC for Reconnection	0.00	Sundry Charges/Allowances	0.00/0.00	Receipt Date	11/08/2023				
Amount to cover MMC	0.00	Provisional Adjustment/BR Adj.	0.00	Mode of Payment					
Fuel Surcharge Adjustment	471701.40	LPS Adjustment	0.00	Previous Consumption Pattern					
TDS/TCS	0.00/0.00	Adv. Security Deposit Amt*/Non Energy chrg	0.00	Bill month	Units (KWH)	Units (KVAH)	MDI	Status	
Excess Load Surcharge	0.00	Net Payable Amount On Or Before Due Date(₹)	8053844.00	Mar-2023	666600	666658.8	1808	OK	
Capacitor Surcharge	0.00	Surcharge(₹)	116963.00	Apr-2023	781120	781220	1760	OK	
MSC/Green Energy Premium	0.00/0.00	Gross Amount Payable After Due Date(₹)	8170807.00	May-2023	781460	781561.2	1704	OK	
Line Service Charges	0.00	Brief details of Sundry charges /allowances			Jun-2023	902640	902758.8	2336	OK
Capacitor Service Charges	0.00				Jul-2023	978140	978400	2256	OK
Solar Rebate /Prepaid Rebate/Gaushala Rebate	0.00/0.00/0.00				Aug-2023	1043000	1043520	2216	OK
Govt. Subsidy/Battery Rbt	0.00/0.00				PAN / TAN : /				
Electricity Duty	100362.00				Date from which bill other than "OK" is being issued:		Reason:		
Municipal Tax / P Tax	155950.62								
Total Current Cycle Charges (₹)	8053843.68								

DD to be drawn in favour of	SDO G27-Sohna Road , DHBVN , GURUGRAM
------------------------------------	---------------------------------------

Important Information for consumers:	
Payment of this bill can be made online by logging on the Website:www.dhbvn.org.in at any time and at office counter on all working days during working hours i.e. 09:00AM to 05:00PM.	This Bill be considered as a notice under section 56 of The Electricity Act 2003. Kindly pay the bill by due date. In case of default the connection is liable to be disconnected after 15 days of due date. This is an interest security amount and interest on this security @ 6.75 % shall be paid for FY 2023-24. T&C shall apply

Address and Telephone Number(s) of the authorities relating to consumers grievances			
Grievance pertaining to this bill can be lodged with	Address & Telephone number(s) of the		For all types of complaints/billing information call at:
Assistant General Manager Operation - G27-Sohna Road	Consumer Grievance Redressal Forum	Ombudsman	18001804334 / 1912 (Toll Free)
	HETRI HOUSE,GURUGRAM	HERC, Sec-4, Bays No. 33-36, Panchkula, Haryana Email ID : eo@nic.in Contact No. - +91(172)2572299	1800 180 2124 (Vigilance Toll Free)



		WhatsApp No:-	
--	--	---------------	--



Electricity Bill

Duplicate Bill



Account No: 5846041132

5 8 4 6 0 4 1 1 3 2 7 7 8 7 1 3 1 1 3 1 0 2 0 2 3 7 9 0 0 2 2 5

Name: GURGAON REALTECH LTD		Account No: 5846041132	Net Payable Amount on or before Due Date (₹): 7787131.00
Address: NEAR TATA PRIMANTI, FAZILPUR, SEC-72, GURUGRAM, GURUGRAM, HR-122001, IND		Old Acct No: 12227HTUAOZW0002	Due Date: 13/10/2023
Circle : GURUGRAM CIRCLE-2		K No:	Surcharge(₹): 113094.00
Cycle/Group: AOZW/HTU	Issue Date: 03/10/2023	Gross Amount Payable After Due Date(₹): 7900225.00	
Division: SUB URBAN GURUGRAM	Bill Month: OCT/2023	Bill No: 584605605113	
Sub Division: G27-Sohna Road		Net Payable Amount in words: Seventy Seven Lakh Eighty Seven Thousand One Hundred Thirty One Rupees Only	

User Id:- reportus Generated On:- 01-11-2023 11:07:59

Meter and Read Details (* Latest MCO is shown in case of multiple MCO in one billing cycle)

Meter No.	Meter Reading Date		Period Days	MDI	Unit	Meter Reading		M.F.	Consumed Units	Billed Units	Bill Basis	Read Rmrk	Mtr Sts
	Old	New				Old	New						
HRT88452	01/09/2023	01/10/2023	30	2264.00 (KW)	kWh	1145045	1193411	20	967320	967320	OK	OK	A
HRT88452	01/09/2023	01/10/2023	30	0.00 ()	kVAh	1145313	1193689	20	967520	967520	OK	OK	A

Arrears Outstanding for the Financial Year (₹)				Slab Calculation			Connection Details			
Description	Previous	Current	Total (₹)	Unit	Rate	Amount (₹)	Tariff Category	HTS-NDS		
SOP Charges	0.00	0.00	0.00	967520	6.650	6434008.00	Flats in BS (DS)	1		
F.S.A.	0.00	0.00	0.00	Total 6434008.00			Supply Voltage(kV)	11.00 kV		
Surcharge	0.00	0.00	0.00	Applicable Tariff on Read Date:			Sanctioned Load (Kw/CD)	4000.00/4000		
E. Duty	0.00	0.00	0.00				MMC(₹)	0.00		
M. Tax	0.00	0.00	0.00				Security Deposit	11222125.01		
Fixed Charges	0.00	0.00	0.00				DOC/DOE	31/03/2018/		
Excess Credit	0.00	-0.18	-0.18				Meter Ownership/MDI Meter	Nigam Meter/		
Total Arrear	0.00	-0.18	-0.18				Meter Make/Meter Type	Secure Meter Ltd. /HT-MTR		

Details of Charges for Current Cycle		Details of Amount Payable		Last Payment Details	
Description	Amount (₹)	Description	Amount (₹)	Amount(₹)	
Fixed Charges	650958.66	Current Cycle Charges	7787131.20	8053844.00	Receipt No
Energy Charges	6434008.00	Arrears/Outstanding Dues	-0.18	584604173802	Receipt Date
MMC/FC for Reconnection	0.00	Sundry Charges/Allowances	0.18/-0.18	14/09/2023	Mode of Payment
Amount to cover MMC	0.00	Provisional Adjustment/BR Adj.	0.00	Previous Consumption Pattern	
Fuel Surcharge Adjustment	454640.40	LPS Adjustment	0.00		
TDS/TCS	0.00/0.00	Adv. Security Deposit Amt*/Non Energy chrg	0.00	Bill month	Units (KWH)
Excess Load Surcharge	0.00	Net Payable Amount On Or Before Due Date(₹)	7787131.00	Apr-2023	781120
Capacitor Surcharge	0.00	Surcharge(₹)	113094.00	May-2023	781460
MSC/Green Energy Premium	0.00/0.00	Gross Amount Payable After Due Date(₹)	7900225.00	Jun-2023	902640
Line Service Charges	0.00	Brief details of Sundry charges /allowances		Jul-2023	978140
Capacitor Service Charges	0.00	Transfer Adjustment from Over Payment ()		Aug-2023	1043000
Solar Rebate /Prepaid Rebate/Gaushala Rebate	0.00/0.00/0.00	Transfer Adjustment from Over Payment ()		Sep-2023	1003620
Govt. Subsidy/Battery Rbt	0.00/0.00			PAN / TAN : /	
Electricity Duty	96732.00			Date from which bill other than "OK" is being issued: Reason:	
Municipal Tax / P Tax	150792.14				
Total Current Cycle Charges (₹)	7787131.20				

DD to be drawn in favour of SDO G27-Sohna Road , DHBVN , GURUGRAM

Important Information for consumers:	
Payment of this bill can be made online by logging on the Website:www.dhbvn.org.in at any time and at office counter on all working days during working hours i.e. 09:00AM to 05:00PM.	This Bill be considered as a notice under section 56 of The Electricity Act 2003. Kindly pay the bill by due date. In case of default the connection is liable to be disconnected after 15 days of due date. This is an interest security amount and interest on this security @ 6.75 % shall be paid for FY 2023-24. T&C shall apply

Address and Telephone Number(s) of the authorities relating to consumers grievances		
Grievance pertaining to this bill can be lodged with	Address & Telephone number(s) of the	
Assistant General Manager Operation - G27-Sohna Road	Consumer Grievance Redressal Forum	Ombudsman
	HETRI HOUSE,GURUGRAM	HERC, Sec-4, Bays No. 33-36, Panchkula, Haryana Email ID : eo@nic.in Contact No. - +91(172)2572299
		For all types of complaints/billing information call at: 18001804334 / 1912 (Toll Free) 1800 180 2124 (Vigilance Toll Free)



		WhatsApp No:-	
--	--	---------------	--

Annexure-XIV
Consent to Operate (CTO)



HARYANA STATE POLLUTION CONTROL BOARD

Haryana State Pollution Control Board, 3rd Floor, HSIIDC Office Complex, IMT Manesar, Gurugram Email:- hspcbrogrs@gmail.com
E-mail: hspcb@hry.nic.in



No. HSPCB/Consent/ : 329962320GUSOCTO7636129

Dated:23/05/2020

To.

M/s :Gurgaon Realtech Limited C/o M/s Tata Realty and Infrastructure Ltd.
Tower A, 3 Basement & Tower B (Expansion)- TRIL Commercial Centre Killa No. 12/2 13/1 13/2 14/1 Village Fazirpur, Jharsa, Sector 72, Gurugram, Haryana

Subject: Grant of consent to operate to M/s Gurgaon Realtech Limited C/o M/s Tata Realty and Infrastructure Ltd..

Please refer to your application no. 7636129 received on dated 2020-05-10 in regional office Gurgaon South. With reference to your above application for consent to operate, M/s Gurgaon Realtech Limited C/o M/s Tata Realty and Infrastructure Ltd. is here by granted consent as per following specification/Terms and conditions.

Consent Under	BOTH
Period of consent	10/05/2020 - 30/09/2024
Industry Type	Building and construction project having waste water generation more than 100 KLD
Category	RED
Investment(In Lakh)	38620.0
Total Land Area(Sq. meter)	31970.11
Total Builtup Area(Sq. meter)	113897.5
Quantity of effluent	
1. Trade	0.0 KL/Day
2. Domestic	343.0 KL/Day
Number of outlets	1.0
Mode of discharge	
1. Domestic	irrigation
2. Trade	0
Domestic Effluent Parameters	
1. BOD	30 mg/l
2. COD	250 mg/l
3. TSS	100 mg/l
4. Oil & Grease	10 mg/l
5. pH	5.5-9.0
Trade Effluent Parameters	
1. NA	

Number of stacks	1
Height of stack	
1. Attached to D.G.Sets above roof level	3 meter
Emission parameters	
1. NA	
Product Details	
1. N.A.	Metric Tonnes/day
Capacity of boiler	
1. N.A.	Ton/hr
Type of Furnace	
1. N.A.	
Type of Fuel	
1. Diesel	0.5 KL/day
Raw Material Details	
N.A.	Metric Tonnes/Day

Regional Officer, Gurgaon South
Haryana State Pollution Control Board.

HARYANA STATE Terms and conditions

1. The applicants shall maintain good house keeping both within factory and in the premises. All hose pipelines valves, storage tanks etc. shall be leak proof. In plant allowable pollutants levels, if specified by State Board should be met strictly.
2. The applicant/company shall comply with and carry out directive/orders issued by the Board in this consent order at all subsequent times without negligence of his /its part. The applicant/company shall be liable for such legal action against him as per provision of the law/act in case of violation of any order/directives. Issued at any time and or non compliance of the terms and conditions of his consent order.
3. The applicant shall make an application for grant of consent at least 90 days before the date of expiry of this consent.
4. Necessary fee as prescribed for obtaining renewal consent shall be paid by the applicant alongwith the consent application.
5. If due to any technological improvement or otherwise this Board is of opinion that all or any of the conditions referred to above required variation (including the change of any control equipment either in whole or in part) this Board shall after giving the applicant an opportunity of being heard vary all or such condition and there upon the applicant shall be bound to comply with the conditions so varied.
6. The industry shall provide adequate arrangement for fighting the accidental leakages, discharge of any pollutants gas/liquids from the vessels, mechanical equipment etc. which are likely to cause environment pollution.
7. The industry shall comply noise pollution (Regulation and control) Rules, 2000.
8. The industry shall comply all the direction/Rules/Instructions as may be issued by the MOEF/CPCB/HSPCB from time to time.

9. The industry shall ensure that various characteristics of the effluents remain within the tolerance limits as specified in EPA Standard and as amended from time to time and at no time the concentration of any characteristics should exceed these limits for discharge.
10. The industry would immediately submit the revised application to the Board in the event of any change in the raw material in process, mode of treatment/discharge of effluent. In case of change of process at any stage during the consent period, the industry shall submit fresh consent application alongwith the consent to operate fee, if found due, which may be on any account and that shall be paid by the industry and the industry would immediately submit the consent application to the Board in the event of any change during the year in the raw material, quantity, quality of the effluent, mode of discharge, treatment facilities etc.
11. The officer/official of the Board shall reserve the right to access for the inspection of the industry in connection with the various process and the treatment facilities. The consent to operate is subject to review by the Board at any time.
12. Permissible limits for any pollutants mentioned in the consent to operate order should not exceed the concentration permitted in the effluent by the Board.
13. The industry shall pay the balance fee, in case it is found due from the industry at any time later on.
14. If the industry fails to adhere to any of the conditions of this consent to operate order, the consent to operate so granted shall automatically lapse.
15. If the industry is closed temporarily at its own, they shall inform the Board and obtain permission before restart of the unit.
16. The industry shall comply all the Directions/ Rules/Instructions issued from time to time by the Board.

Specific Conditions :

1. The inspection of the unit will be carried out by HSPCB within a period of 03 months of grant of this first Consent to Operate / Authorization for collection of samples of effluent/air emission/noise as applicable.
2. In case the analysis report of samples of Air/effluent/noise so collected are found complying the standards prescribed under EP Rules, 1986, the 1st CTO so granted will remain valid for the period of CTO for which it has been granted based upon the category of the unit or as was demanded by the unit in case of failure of sample the 1st CTO so granted will be revoked.

Shakti Singh Digitally signed by Shakti Singh
Date: 2020.05.23 16:52:10 +05'30'
Regional Officer, Gurgaon South

Haryana State Pollution Control Board.



Indian Oil Corporation Limited

INVOICE UNDER RULE 11 of Central Excise Rules

We hereby certify that the goods covered by this document have suffered applicable Taxes on clearance

Doc.Name TAX INVOICE & number

20241124B011965

88.19 .813 30 Sep



Form No AC4-31A

SAP Entry no. 771752633

Date 06-Oct-23

Del Mode Road Delivered

T.T.No. HR38AA0574

Time 15:31

Cont Code 11939944

Den@15 824.80

Rem.Date/Time

SUSHMITA OIL CARRIER

Supplier

CONSIGNEE

Code Name & Address

1124 (CIN:L23201MH1959GOI011388) Rewari Terminal Rewari KBPL TOP Terminal, Rewari Bawal Road Rewari 123401

325235 (Mob No.-9716240044) GURGAON REALTECH LIMITED KILLA NO.12/2,13/1,13/2,14/1,SECTOR VILLAGE FAZILPUR JHARSA,SEC-72 GURGAON 122101 12068 Haryana

C.E.Regn.

2/99

C.E.Range

X,REWARI

C.E.Division

II,GURGAON

C.E.Commissionerate

DELHI - III

410050705

PAN

AAAC1681G

CST: 06832611272

LST: 06832611272

AAACU8322J

Supplier TAN: DELI09652G

PAYER - 325235 GURGAON REALTECH LIMITED

Item	Material Code / Material Description	Quantity	Unit	Rate	Unit	HSN code	Total
10	50700 HSD-BSVI	12 000	KL			2710 19 44*	923126.94
	BASIC DESTINATION PRICE	12 000	KL	76927.250	KL		-25200.00
	ZDB1 Spl Discount-Pre Tax			-2100.000	KL		143668.31
	JIN6 A/R Vat Payable			16.000	%		7183.42
	ZLSS LST/VATsrc/Ad tax			5.000	%		
	Tank no. T007 Density@15: 824.800					Total for material	1048778.67
	Sample no. HSD/PL/IOC/TRW/7/120						
	Bay No.: 22						
	ZRND Rounding Difference						0.33
Total							1048779.00

PL - cm	DIP - Cm	QTY - M
155 1	114.7	4.00
154 0	115.7	4.00
155 2	116.7	4.00

Received 10 KL
Taney 12 KL
07/10/23
2. पानी पूरी पाया गया।

Material In-Ward
Gurgaon Realtech Limited
 (TCG)

Gate Entry No. 135
 Date: 07/10/23 Time: 15:30
 Received by: [Signature]

Delivery no. 0544480127 / Sales Order 0367245495
 PO ref: 1-922741431625
 DUTY PAID : 5000
 Seal/Lock no: LT RLNG
 This document is digitally signed
 01274-269657
 Signer: RAVI YADAV
 Date: Fri, Oct 6, 2023 15:31:59 IST

INR Ten lac forty-eight thousand seven hundred seventy-nine only.	RECEIVED IN GOOD CONDITION IOC has no liability. Recipient undertakes - supply for own use only & to indemnify IOC		PREPARED BY	PAGE No 1 / 1	Original for Buyer
	CUSTOMER'S SIGNATURE / SEAL	TRANSPORTER'S AUTH REP SIGNATURE/SEAL	00504181		
Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and that there is no flow of additional consideration directly or indirectly from the buyer.		AUTHORISED BY	RELEASED BY	For: INDIAN OIL CORPORATION LTD	

Annexure-XVI
Photographs of DG Sets

DG Sets & DG Stack



GSTIN : 07ADFFS3284A1Z9

TAX INVOICE

PAN No : ADFFS3284A

**S.B. TRADING CO.**

Deals in : All Kinds of Industrial Electric Goods, Cables & Hardware

2215/4, 2nd Floor, Chah Indara, Bhagirath Palace, Delhi-110006

Ph. : 011-2387 7128, 011-6638 5190, Mob. : 8447040414

E-mail : sbtrad11@gmail.com / State Code-07

Invoice No. : 000163/23-24

Date : 19/08/2023

Bill To :
Gurgaon Realtech Limited
Killa No. 12/2, 13/1, 13/2, 14/1
Sector-72, Southern Periphery Road
Gurgaon-122101
State : Haryana (06)
GSTIN : 06AAACU8322J1ZA
PAN No. : AAACU8322J

Ship To :
Gurgaon Realtech Limited
Killa No. 12/2, 13/1, 13/2, 14/1
Sector-72, Southern Periphery Road
Gurgaon-122101
Transport :
Way Bill No. :
P.O. No. : 6000063678

S1 No	Description of Goods	HSN/SAC CODE	Quantity	Unit	Rate Per Unit	Amount	Discount %	GST Rate	Taxable Value
37	RCCB DP 100MA 32Amp Make-Havells	853620	5.00	Nos	1360.00	6800.00	0.00	18.00	6800.00
38	RCCB FP 100MA 62Amp Make-Havells	853620	2.00	Nos	1875.00	3750.00	0.00	18.00	3750.00
39	Thermal Overload Relay 150Amp Make-L&L	853690	2.00	Nos	4520.00	9040.00	0.00	18.00	9040.00
40	Push Button Start & Stop Make-Esbee	853810	5.00	Nos	55.30	276.50	0.00	18.00	276.50
41	Led Indicator Red 220V Make-Esbee	853180	40.00	Nos	82.50	3300.00	0.00	18.00	3300.00
42	Led Indicator Green 220V Make-Esbee	853180	40.00	Nos	82.50	3300.00	0.00	18.00	3300.00
43	Led Indicator Yellow 220V Make-Esbee	853180	40.00	Nos	82.50	3300.00	0.00	18.00	3300.00
44	Led Indicator Blue 220V Make-Esbee	853180	40.00	Nos	142.00	5680.00	0.00	18.00	5680.00
45	Led Indicator Amber 220V Make-Esbee	853180	40.00	Nos	82.50	3300.00	0.00	18.00	3300.00
46	Led Indicator Red 24V DC Make-Esbee	853180	40.00	Nos	82.50	3300.00	0.00	18.00	3300.00
47	Led Indicator Green 24V DC Make-Esbee	853180	40.00	Nos	82.50	3300.00	0.00	18.00	3300.00

Contd. 6

- Goods once sold will not be taken back or exchanged.
- All Disputes Subject to DELHI Jurisdiction only
- Goods are Despatched at Party's risk. Our Responsibility ceases as soon as goods leave our godown.
- Payment should be made within due days of bill date.
- All payment thereafter will attract interest @18% P.A.

For **S.B. TRADING CO.**

OSRAM



ZOLOTO®



GSTIN : 07ADFFS3284A1Z9

TAX INVOICE

PAN NO : ADFFS3284A

**S.B. TRADING CO.**

Deals In : All Kinds of Industrial Electric Goods, Cables & Hardware
 2215/4, 2nd Floor, Chah Indara, Bhagirath Palace, Delhi-110006
 Ph. : 011-2387 7128, 011-6638 5190, Mob. : 8447040414
 E-mail : sbtrad11@gmail.com / State Code-07

Invoice No. : 000163/23-24

Date : 19/08/2023

Bill To :
 Gurgaon Realtech Limited
 Killa No.12/2,13/1,13/2,14/1
 Sector-72,Southern Periphery Road
 Gurgaon-122101
 State : Haryana(06)
 GSTIN : 06AAACU8322J1ZA
 PAN No. : AAACU8322J

Ship To :
 Gurgaon Realtech Limited
 Killa No.12/2,13/1,13/2,14/1
 Sector-72,Southern Periphery Road
 Gurgaon-122101
 Transport :
 Way Bill No. :
 P.O. No. : 6000063678

Sl No	Description of Goods	HSN/SAC CODE	Quantity	Unit	Rate Per Unit	Amount	Discount %	GST Rate	Taxable value
48	PVC Tape Make-Steelgrip	854690	300.00	Nos	9.00	2700.00	0.00	18.00	2700.00
49	Top 16Amp 3Pin Make-Anchor	853610	20.00	Nos	57.00	1140.00	0.00	18.00	1140.00
50	Top 6Amp 3Pin Make-Anchor	853610	20.00	Nos	47.00	940.00	0.00	18.00	940.00
51	Terminal Block 63Amp Make-Elmax	853690	5.00	Nos	28.40	142.00	0.00	18.00	142.00
52	Terminal Block 150Amp Make-Elmax	853690	5.00	Nos	108.50	542.50	0.00	18.00	542.50
53	Terminal Block 15Amp Make-Elmax	853690	5.00	Nos	7.50	37.50	0.00	18.00	37.50
54	Terminal Block 125Amp Make-Elmax	853690	5.00	Nos	60.50	302.50	0.00	18.00	302.50
55	M-Seal Make-Pidilite	321410	5.00	Kg	220.00	1100.00	0.00	18.00	1100.00
56	DG Battery Terminal	853810	10.00	Nos	75.00	750.00	0.00	18.00	750.00
57	Ceiling Light/Down Fixture 18Watt. Warm Colour Make-Philips	940540	20.00	Nos	990.00	19800.00	0.00	18.00	19800.00

contd. 7

- Goods once sold will not be taken back or exchanged.
- All Disputes Subject to DELHI Jurisdiction only
- Goods are Despatched at Party's risk. Our Responsibility ceases as soon as goods leave our godown.
- Payment should be made within due days of bill date.
- All payment thereafter will attract Interest @18% P.A.

For S.B. TRADING CO.



Authorised Signatory



OSRAM



ZOLOTO®



GSTIN : 07ADFFS3284A1Z9

TAX INVOICE

PAN NO : ADFFS3284A

**S.B. TRADING CO.**

Deals in : All Kinds of Industrial Electric Goods, Cables & Hardware

2215/4, 2nd Floor, Chah Indara, Bhagirath Palace, Delhi-110006

Ph. : 011-2387 7128, 011-6638 5190, Mob. : 8447040414

E-mail : sbtrad11@gmail.com / State Code-07

Invoice No. : 000163/23-24

Date : 19/08/2023

Bill To :
Gurgaon Realtech Limited
Killa No.12/2,13/1,13/2,14/1
Sector-72,Southern Periphery Road
Gurgaon-122101
State : Haryana(06)
GSTIN : 06AAACU8322J1ZA
PAN No. : AAACU8322J

Ship To :
Gurgaon Realtech Limited
Killa No.12/2,13/1,13/2,14/1
Sector-72,Southern Periphery Road
Gurgaon-122101
Transport
Way Bill No. :
P.O. No. : 6000063678

Sl No	Description of Goods	HSN/SAC CODE	Quantity	Unit	Rate Per Unit	Amount	Discount %	GST Rate	Taxable Value
58	Ceiling Light/Down Fixture 22watt White Colour Make-Philips	940540	5.00	Nos	990.00	4950.00	0.00	18.00	4950.00
59	Ceiling Light/Down Fixture 10watt White Colour Make-Philips	940540	5.00	Nos	405.00	2025.00	0.00	18.00	2025.00
60	75 Led Light 18watt White (Batten)	940540	400.00	Nos	160.00	64000.00	0.00	18.00	64000.00
61	Led Fountain Light 12watt Make-Albert	940540	10.00	Nos	2290.00	22900.00	0.00	18.00	22900.00
62	Led Lamp B-22 9watt Make-Osram	940540	50.00	Nos	58.00	2900.00	0.00	18.00	2900.00
63	Led Strip Light Warm Make-Ledvance	940540	170.00	Roll	575.00	97750.00	0.00	18.00	97750.00
64	Gland Dorry (6mm,8mm)	400829	30.00	Mtr	64.70	1941.00	0.00	18.00	1941.00
65	Carbon Bush For Blower	853620	10.00	Nos	35.00	350.00	0.00	18.00	350.00
66	AMU Potential Switch 10kohm Make-Pankaj	853331	50.00	Nos	65.00	3250.00	0.00	18.00	3250.00

Contd. 8

- Goods once sold will not be taken back or exchanged.
- All Disputes Subject to DELHI Jurisdiction only
- Goods are Despatched at Party's risk. Our Responsibility ceases as soon as goods leave our godown.
- Payment should be made within due days of bill date.
- All payment thereafter will attract interest @18% P.A.

For S.B. TRADING CO.


 Authorised Signatory


OSRAM



ZOLOTO®



GSTIN : 07AAPFA1495G1ZA

TAX INVOICE

Original for Recipient

A.S. TRADERS

Deals In : All kinds of Industrial Electric Goods, Cables & Hardware

H.O.:726,1st Floor,Gali No.9,Bloack-A,Sonia Vihar,Delhi-94

B.O.:2085-94/5,1st Floor,Bajrang Bazar,Bhagirath Palace,Delhi-110006

Phone : 011-23876125,9213216732,9999094017

Email : astraders9@gmail.com

Invoice No. : AST-000728/22-23

Date : 06/10/2022

Bill To :
GURGAON REALTECH LIMITED
KILLA NO-12/2,13/1,13/2,14/1
SECTOR-72 SPR GURGAON(H.R.)
PIN-122101
State : Haryana(06)
GSTIN : 06AAACU8322J1ZA .PAN :
PO:6000058602

Ship To :
GURGAON REALTECH LIMITED
KILLA NO-12/2,13/1,13/2,14/1
SECTOR-72 SPR GURGAON(H.R.)
PIN-122101
Tpt.:
CHL.NO. & DT.: / /
E-W.B.NO./Vehicle NO.:781289824276

Dt:03-10-2022

S1 No	Description of Goods	HSN/SAC CODE	Quantity	Unit	Rate Per Unit	Amount	Discount %	GST Rate	Taxable Value
1	LED BETTON 24W	94054090	300.00	NOS	228.00	68400.00	0.00	18.00	68400.00
2	LED BULB 9W	85390000	250.00	NOS	63.00	15750.00	0.00	18.00	15750.00
3	DURACELL 9VOLT	85068090	20.00	NOS	133.00	2660.00	0.00	18.00	2660.00
4	DURACELL 1.5V LR14	85068090	20.00	NOS	90.00	1800.00	0.00	18.00	1800.00
5	SAFETY GLOVES LT	40151900	4.00	PRS	380.00	1520.00	0.00	18.00	1520.00
6	SAFETY GLOVES HT	40151900	4.00	PRS	500.00	2000.00	0.00	18.00	2000.00
7	CHEMICAL HAND GLOVES	40151900	5.00	PRS	180.00	900.00	0.00	18.00	900.00
8	POTENTIOMETER	85333910	20.00	NOS	250.00	5000.00	0.00	18.00	5000.00
9	COPPER FLEXIBLE CABLE 50SQMM	85446020	5.00	MTR	420.00	2100.00	0.00	18.00	2100.00
10	COPPER LUGS RING 50SQMM	85369090	20.00	NOS	18.00	360.00	0.00	18.00	360.00
11	COPPER LUGS PIN 50SQMM	85369090	20.00	NOS	25.00	500.00	0.00	18.00	500.00
			668.00			100990.00			100990.00

HSN/SAC	Quantity	Taxable	CGST Rate%	CGST Amount	SGST Rate%	SGST Amount	IGST Rate%	IGST Amount
94054090	300.00	68400.00					18.00	12312.00
85390000	250.00	15750.00					18.00	2835.00
85068090	40.00	4460.00					18.00	802.80
40151900	13.00	4420.00					18.00	795.60
85333910	20.00	5000.00					18.00	900.00
85446020	5.00	2100.00					18.00	378.00
85369090	40.00	860.00					18.00	154.80
	0.00	1500.00					18.00	270.00
Total	668.00	102490.00		0.00		0.00		18448.20

ADD CARTAGE 1500.00

Material In-Ward
Gurgaon Realtech Limited
(TCG)

Gate Entry No. 905

Date..07/10/22 Time..12:10

Received by.....Sign.....

IGST Amount 18448.20

Rounded off -0.20

Grand Total : 120938:00

Rupees : ONE LAKH TWENTY THOUSAND NINE HUNDRED THIRTY EIGHT ONLY

- Goods once sold will not be taken back or exchanged.
- All Disputes Subject to DELHI Jurisdiction only.
- Goods are Despatched at Party's risk.
- Payment should be made within due days of Bill date.
- All payment thereafter will attract interest @18% P.A.

For E & O: E. S. TRADERS

Authorized Signatory



Checked by
[Signature]
07/10/22

6/10/22
9205331995

Ref. No. EEGFPL/Zone-4/Ward-26/WGGN0002330

MEMORANDUM OF UNDERSTANDING

This Memorandum of Understanding (MOU) is mutually agreed and executed at Gurugram on this **9th day of May 2023** as per rights conferred upon by Municipal Corporation of Gurugram hereinafter, referred to as 'MCG') to Ecogreen Energy Gurgaon Faridabad Private Limited (hereinafter, referred to as 'Company') as mentioned in Concessionaire Agreement dated 14.08.2017. The details are mentioned herein below:

S. NO.	CLAUSE	DETAILS
1.	Name & Address of the Company	Ecogreen Energy Gurgaon Faridabad Private Limited (EEGFPL) Unit No. 228-236, 2 nd Floor, Tower A, Spaze I-Tech park, Sector-49, Sohna Road, Gurugram, Haryana-122018
2.	Name and Address of Waste Generator: Premises Details (BWG's)	Gurgaon Realtech Limited Gurgaon Realtech Limited, Killa No. 12/2,13/1,13/2,14/1, Sec-72, Vill- Fazilpur, Jharsa, Gurugram
3.	Service(s) Offered by Company	Single point collection and transportation of Municipal Solid Waste.
4.	Responsibilities of Customer	The waste generator shall provide segregated waste i.e. both dry & wet separately at the designated point(s) mentioned by customer. Waste generator has to also follow SWM 2016 rules along with Instruction & guidelines issued by MCG in past & In future regarding municipal solid waste management.
5.	User Charges Payable	<ul style="list-style-type: none"> Total Applicable User Charges: ₹ 9,000 / per month Net Payable Amount including GST @ of 18%: ₹ 10,620 / month Due Date: 7th day of every month or within 7 days from the date of bill/invoice submission by Company. (Details in Annexure 1 - Data Sheet) <p>If the waste generator fails to make the payment within the due date, the Company shall have the right to stop the services immediately till realisation of the pending payments</p> <p>Note: - MCG has notified user charges for different categories of waste generators. The rates are subject to the revision(s) as per the MCG's further amendments and or modifications, notifications, order etc. if any. In case of any change in the rates, then Company shall have the right to revise the rate and also entitled to recover the difference between the paid and revised user charges from Waste Generator from the date of notification/order/modifications/amendments etc. Issued by MCG</p>
6.	Billing Details	Billing cycle shall be maintained and honoured on monthly basis. The amount as mentioned in clause 5 shall be paid on or before due date i.e. within 07 days of the bill/invoice raised
7.	Mode of Payment	Cheque / RTGS / NEFT / Demand Draft / Online Payment / Paytm Business account (Strictly, no other mode of payment is authorised by the Company or is being accepted it).

		NOTE: The company do not accept the cash. (Account details are mentioned in Annexure 2)
8.	Force Majeure	Neither party shall be liable for any failure or delay in performance of its obligations under this Agreement arising out of or caused, directly or indirectly, by circumstances beyond its reasonable control, including, without limitation, acts of God; earthquakes; fires; floods; wars; civil or military disturbances; acts of terrorism; sabotage; strikes; epidemics; riots; epidemic and any such circumstances beyond its reasonable control as may cause interruption; labour disputes; acts of civil or military authority; governmental actions, inability to obtain labour, equipment or transportation; provided, however, that in the event of a failure or delay. The Company shall its best efforts to restore the effects of any such failure or delay. In the event of non-fulfilment of any term of this MoU due to any reason mentioned above or otherwise the Company shall not be held responsible for any loss or consequential loss
9.	Confidentiality	Each party shall maintain the confidentiality of this MOU. The Parties (i.e. the Company and the Bulk Waste Generator) have agreed not to disclose or part away with any information without the prior knowledge and consent of the other Party at any time unless mandated by applicable laws.
10.	Amendment	Any changes, modifications, revisions or amendments to this MOU shall be valid and binding on the Parties only if it is made in writing and signed by duly authorized representatives of each Party
11.	Governing Law and Jurisdiction	This MoU shall be governed and construed in accordance with the laws of India. Except as provided otherwise, the courts at Gurugram, Haryana, India shall have exclusive jurisdiction to resolve the issues arising out of this MoU
12.	Validity	This MOU is valid till 31 st Mar 2024. All amendments in the Concession agreement made by any party in any manner shall be vice versa effective and applicable upon this MOU. In case if any waste generator fails to make the payment as mentioned in Clause no.5, the Company shall have the right to terminate this MOU
13.	Notices	All notices and other communications shall be sent to the address of each Party as set forth at the beginning of this MOU

Note:-

It is hereby declared by both the parties to this MoU that, that the Company i.e. Ecogreen Energy Gurgaon Faridabad Private Limited is the only designated and duly authorized entity for the collection, transportation, processing of Municipal Solid Waste within the Municipal Limits of Gurugram District. Dumping of Municipal Solid Waste in any unspecified areas or handover of such Municipal Solid Waste to any other person/entity, is illegal & leads to littering which is in direct violation of Solid Waste Management Rules, 2016 and orders of the Hon'ble National Green Tribunal.

For and on Behalf of (Customer)
Gurgaon Realtech Limited

Authorized Signatory



For and on behalf of (Company)
Ecogreen Energy Gurgaon Faridabad Private Limited

Authorized Signatory



Spal
[Signature]

ENCLOSED:

- I. Annexure 1- DATA SHEET
- II. Annexure 2 - ECOGREEN PAYMENT DETAILS
- III. Annexure 3 - DECLARATION FROM CUSTOMER FOR NOT RELEASING PAYMENT IN CASH AGAINST ECOGREEN INVOICES

--	--	--



Annexure- XX
Log Book of Organic Waste
converter (OWC)

Sept - 23

Date	Total Bill		Compost	Take Payment		Lead Spilly	Compost	appurten	Sup.	Remarks
	Lead (Cust. Sp)	Lead (Spilly)		DATE	AMOUNT					
4/9/23	64	18	82					Ganar	Pr	
7/9/23	46	22	68					Ganar	Pr	
7/9/23	54	12	46					Ganar	Pr	
7/9/23	60	32	92					Ganar	Unit	
5/9/23	36	34	70					Tien	Unit	
6/9/23	35	23	58					Tien	Unit	
7/9/23	21	18	39	50		12	80	Deput	Pr	
8/9/23	36	35	71	85		20	80	Deput	Pr	
9/9/23	24	21	45	92		25	186	Deput	Scrub	
10/9/23	57	32	89	52		15	20	Deput	Scrub	
11/9/23	37	11	48					Deput	Scrub	
12/9/23	42	32	74					Rustem	Scrub	
13/9/23	43	19	56					Rustem	Scrub	
14/9/23	28	21	49	137		20	80	Rustem	Pr	
15/9/23	47	14	61	160		50	107	Rustem	Pr	
16/9/23	50	29	79					Qasar	Pr	
18/9/23	44	39	83					Ganar	Pr	
18/9/23	-	-	-					Ganar	Unit	
19/9/23	-	-	-					Ganar	Unit	
20/9/23	-	-	-					Rustem	Unit	
21/9/23	-	-	-					Rustem	Unit	
22/9/23	-	-	-					Rustem	Scrub	
23/9/23	-	-	-					Rustem	Scrub	
24/9/23	-	-	-					Rustem	Scrub	
25/9/23	-	-	-					Rustem	Scrub	
26/9/23	-	-	-					Mustah	Pr	
27/9/23	-	-	-					Mustah	Pr	
28/9/23	-	-	-					Mustah	Pr	
29/9/23	-	-	-					Mustah	Pr	
30/9/23	-	-	-					Mustah	Pr	

July - 23

Date	Tato Trill			out Parameter:		combat	app. name	dal	Brgy. sig	DATE	NAME	
	Load (kwh)	Load (units)	combined	Load (kwh)	Load (units)							
1/7/23	120	10	130	-	-	-	Deepak	Binot	} <u>Pahij</u>			
2/7/23	-	-	86	-	-	-	Deepak	Binot				
3/7/23	70	20	90	-	-	-	Deepak	Binot				
4/7/23	90	16	106	-	-	-	Deepak	Binot				
5/7/23	85	25	110	-	-	-	Deepak	Binot				
6/7/23	70	26	96	-	-	-	Deepak	Binot				
7/7/23	130	40	170	-	-	-	Pawan	Sweet				
8/7/23	60	24	84	-	-	-	Pawan	Sweet				
9/7/23	-	-	-	-	-	-	Pawan	Sweet		} <u>Pahij</u>		
10/7/23	54	36	90	-	-	-	Pawan	Sweet				
11/7/23	100	20	120	-	-	-	Pawan	Sweet				
12/7/23	90	50	140	-	-	-	Pawan	Sweet				
13/7/23	70	28	98	-	-	-	Lalit	Sweet				
14/7/23	40	20	60	-	-	-	Lalit	Sweet				
15/7/23	58	20	78	-	-	-	Deepak	Binot	} <u>Pahij</u>			
16/7/23	-	-	-	-	-	-	Deepak	Binot				
17/7/23	35	41	76	-	-	-	Deepak	Binot				
18/7/23	70	28	98	-	-	-	Pakesh	Sweet				
19/7/23	80	30	110	-	-	-	Pakesh	Sweet				
20/7/23	75	43	118	-	-	-	Pakesh	Sweet				
21/7/23	90	30	120	-	-	-	Sushin	Sweet		} <u>Pahij</u>		
22/7/23	75	41	116	-	-	-	Sushin	Sweet				
23/7/23	-	-	86	-	-	-	Sushin	Sweet				
24/7/23	65	21	86	-	-	-	Samin	Sweet				
25/7/23	60	30	90	-	-	-	Deepak	Binot				
26/7/23	70	10	80	-	-	-	Deepak	Binot				
27/7/23	90	26	116	-	-	-	Deepak	Binot	} <u>Pahij</u>			
28/7/23	120	20	140	-	-	-	Deepak	Binot				
29/7/23	130	98	228	-	-	-	Deepak	Binot				
30/7/23	-	-	-	-	-	-	Deepak	Sweet				

2750

June - 23

Date	Tata trill		6	are Paramanti		contol	off. name	dien	App. sig.	6
	Load (water)	Load (dry)		contol	Load (water)					
1/6/23	60	20	80	153	32	106	cepat	Q		
2/6/23	65	25	90	113	27	00	cepat	Q		
3/6/23	97	28	75	150	31	45	Shiridin	Q		
4/6/23	-	-	-	100	25	58	cepat	Q		
5/6/23	70	16	86	110	24	00	Power	Q		
6/6/23	40	25	65	-	-	-	cepat	Q		
7/6/23	26	24	50	145	31	129	Power	Q		
8/6/23	55	35	90	110	27	96	Susanda	Sukil		
9/6/23	40	30	70	135	35	145	Sekia	Sukil		
10/6/23	50	10	60	85	20	00	Sekia	Q		
11/6/23	-	-	-	60	15	52	Sekia	Q		
12/6/23	40	30	70	56	16	00	Power	Q		
13/6/23	80	26	106	140	35	85	Power	Q		
14/6/23	70	40	110	37	10	00	Power	Q		
15/6/23	90	30	120	-	-	-	Power	Q		
16/6/23	80	15	95	130	40	144	Power	Q		
17/6/23	65	15	80	-	-	-	Sekia	Q		
18/6/23	-	-	-	100	25	00	Power	Q		
19/6/23	75	15	90	-	-	-	Power	Sukil		
20/6/23	68	12	80	-	-	-	Q	Sukil		
21/6/23	50	20	70	70	17	74	Q	Sukil		
22/6/23	30	20	50	102	26	96	Power	Sukil		
23/6/23	25	15	40	120	30	00	Power	Q		
24/6/23	46	14	60	-	-	-	Q	Q		
25/6/23	-	-	-	-	-	-	Q	Q		
26/6/23	30	10	40	-	-	-	Sekia	Q		
27/6/23	35	15	50	-	-	-	Sekia	Q		
28/6/23	56	14	70	-	-	-	Sekia	Q		
29/6/23	41	9	50	-	-	-	Power	Q		
30/6/23	58	25	83	-	-	-	Power	Q		

1930

May-23

Date	Tata Trill			Parmananti		compred	opp. Name	sup
	Load (cutty)	load (Ordy)	Combined	Load (cutty)	load (Ordy)			
1/5/23	80	35	115	160	42	00		
2/5/23	85	35	120	140	35	00		
3/5/23	100	30	130	-	-	-		
4/5/23	58	22	80	-	-	-		
5/5/23	60	30	90	148	37	73		
6/5/23	49	26	75	-	-	-		
7/5/23	-	-	-	148	38	163		
8/5/23	40	25	65	143	35	00		
9/5/23	95	35	130	132	32	00		
10/5/23	90	30	120	140	35	207		
11/5/23	30	12	42	100	25	00		
12/5/23	38	27	65	136	34	226		
13/5/23	75	25	100	160	40	-		
14/5/23	-	-	-	142	35	174		
15/5/23	70	30	90	150	38	189		
16/5/23	40	40	80	135	34	290		
17/5/23	50	20	70	140	35	261		
18/5/23	65	15	80	130	33	00		
19/5/23	20	15	95	170	40	240		
20/5/23	80	30	110	130	35	00	Prinit	
21/5/23	-	-	-	-	-	-	Prinit	
22/5/23	60	40	100	124	31	00	Prinit	
23/5/23	38	27	65	140	35	166	Pr	
24/5/23	50	20	70	140	35	160	Pr	
25/5/23	45	15	60	-	-	-	Pr	
26/5/23	30	20	50	134	35	138	Pr	
27/5/23	50	20	70	146	38	152	Sudhi	
28/5/23	-	-	-	135	33	160	Sudhi	
29/5/23	75	20	95	-	-	-	Sudhi	
30/5/23	24	17	43	-	-	-	Sudhi	

DATE _____
PAGE _____

April-25


Date	Tata Trill		combined	4 th Paramanji		combined	opp. name	dup. sign.	6 th
	Load (kwhrs)	LOAD (Dry)		Load (kwhrs)	Load (Dry)				
1/4/23	60	25	85	160	40	121			
2/4/23	.	.	.	192	50	177			
3/4/23	78	27	105	194	48	170			
4/4/23	65	25	90	140	35	185			
5/4/23	75	43	118	186	46	-			
6/4/23	86	24	110	185	45	102			
7/4/23	66	30	96						
8/4/23	40	36	76	41	-				
9/4/23	.	.	.	41	10				
10/4/23	46	19	65	125	30	177			
11/4/23	70	20	90	82	28	170			
12/4/23	85	27	112	115	30				
13/4/23	39	21	60	209	52	140			
14/4/23	45	30	75	120	30				
15/4/23	49	35	84	126	33	81			
16/4/23	-	-	-	-	-				
17/4/23	55	20	75	-	-				
18/4/23	60	18	78	150	35	168			
19/4/23	58	18	76	126	31	94			
20/4/23	86	16	102	.	.	.			
21/4/23	75	21	96	155	39	170			
22/4/23	48	24	72	.	.	.			
23/4/23	.	.	.	77	20	138			
24/4/23	59	15	74	177	30	116			
25/4/23	46	24	70	154	32	109			
26/4/23	60	27	87	-	-	-			
27/4/23	109	61	170	135	35	-			
28/4/23	88	37	125	90	23	50			
29/4/23	130	82	212	150	39	648			
30/4/23			


Annexure- XXK

Rj qvqi t cr j u'qhi'ý cwg'eqngevkqp'dkpu

--	--	--

Photographs of bins:-





Annexure- XXX

.....G/y cwg'Ci t ggo gpv



सत्यमेव जयते

INDIA NON JUDICIAL

Government of Rajasthan

₹130

e-Stamp

₹130 ₹130 ₹130 ₹130
PROCESSOR SHUKLA E WASTE PROCESSOR SHUKLA E WASTE PROCESSOR

Certificate No.	: IN-RJ00165536951491V
Certificate Issued Date	: 05-Jul-2023 02:05 PM
Account Reference	: NONACC (SV)/ rj3089204/ BHIWARI/ RJ-AL
Unique Doc. Reference	: SUBIN-RJRJ308920489173432412395V
Purchased by	: SHUKLA E WASTE PROCESSOR
Description of Document	: Article 58 Works Contract (ii) more than Fifty Lakhs
Property Description	: H-309(B) , RIICO INDL. AREA, BHIWADI DISTT. ALWAR RAJ. -301019
Consideration Price (Rs.)	: 0 (Zero)
First Party	: GURGAON REALTECH LTD
Second Party	: SHUKLA E WASTE PROCESSOR
Stamp Duty Paid By	: SHUKLA E WASTE PROCESSOR
Stamp Duty Payable (Rs.)	: 100 (One Hundred only)
Surcharge for Infrastructure Development (Rs.)	: 10 (Ten only)
Surcharge for Propagation and Conservation of Cow (Rs.)	: 10 (Ten only)
Surcharge for Relief from Natural and Man-made Calamities (Rs.)	: 10 (Ten only)
Stamp Duty Amount(Rs.)	: 130 (One Hundred And Thirty only)



₹130

IN RJ00165536951491V
JID 0042582411

Statutory Alert:

- 1 The authenticity of this Stamp certificate should be verified at www.sholestamp.com or using e-Stamp Mobile App of Stock Holding. Any discrepancy in the details on this Certificate and as available on the website / Mobile App renders it invalid.
- 2 The onus of checking the legitimacy is on the users of the certificate.
- 3 In case of any discrepancy please inform the Competent Authority.

AGREEMENT FOR SAFELY DISPOSAL OF E-WASTE

This agreement is made and executed at Bhiwadi on dated 01.06.2023

By and Between:

M/s. Gurgaon Realtech Ltd. having its Work address at-Killa No. 12/2, 13/1, 13/2, 14/1, Sector 72 Village Fazilpur, Jharsa Gurgaon 122001 [Hereinafter referred to as the 'First Party'] which expression shall unless repugnant to the context or meaning hereof mean and include its representative, successors in interest, executors, Administrators, liquidators and permitted assigns], through its duly authorized signatory **Mr. Vijay Misra** of the one part;

And

M/s **Shukla E-Waste Processor**, Proprietor concern having treatment facility at Premises of M/s Shukla Plastic Waste Processor II – 309(B), RIICO Industrial Area, Bhiwadi, Distt- Alwar, 301019 Rajasthan, hereinafter referred to as the "Second Party", which expression shall, unless repugnant to the context or meaning hereof, mean and include its representatives, successors in interest, executors, administrators, liquidators and permitted assigns], through its Proprietor, **Mr. Kamal P.Sharma** of the other part;

(The above mentioned Parties to this agreement shall also be collectively referred to as "Parties" and individually as "Party").

AND WHEREAS the Second Party has represented that they are the authorized, registered and licensed under Rajasthan State Pollution Control Board and have a cost effective organization of E-Waste to safely dispose generated E-Waste from the first party and First Party has accepted the request of Second Party on the terms and conditions set forth in this agreement.

AND WHEREAS it is deemed expedient to record the terms and conditions between the parties in this Agreement.

NOW THIS AGREEMENT WITNESSETH AND IT IS HEREBY AGREED, DECLARED COVENANTED AND RECORDED BY AND BETWEEN THE PARTIES HERETO AS FOLLOWS.

1. That the First Party has agreed to engage Second Party on terms and conditions contained hereinafter for disposal of E-Waste from First Party.



1. That the First Party has agreed to engage Second Party on terms and conditions contained hereinafter for disposal of E-Waste from First Party.
2. That Second Party will pick the E-Waste from first parties as mentioned above sites at rates mentioned in this agreement.
3. That Second Party shall use its best skills and judgments and shall perform all services timely, diligently and to the reasonable satisfaction of the First Party in a whole.
4. That the Second Party shall provide the service diligently and in conformity with the applicable laws and regulations. Second Party shall carry out the service in under the supervision of employees of First Party.
5. That the services to be provided by the Second Party are detailed in this agreement. However it is expressly understood between the parties that scope of work is only indicative of the services to be provided by Second Party and not an exhaustive list of the services to be provided by Second Party and the First Party will be entitled to add more service in the scope of work.
6. That Second Party undertakes to fulfill all the formalities and requirements of Government of India, Ministry of Environment and Forest and CPCB and other authorities.
7. That the Second Party will be responsible for collection of E-Waste at price indicated against each item hereunder.

THAT THE SCOPE OF WORK WILL BE AS UNDER:

1. That E-Waste will be disposed to second party under the supervision of representative of First Party.
2. That the representative of the First Party shall observe the loading of the vehicle when E-Waste taken from the Second Party. In Such case Second Party representative will accompany the truck during the time it is lifted from the sites.
3. That the clearance of the paper such as gate pass will be provided by the First Party.
4. That at the disposal site, waste will be stored as per the categorization and adequately segregated. All precautions shall be taken to avoid spillage of any kind and leaching to the soil. The Second Party shall ensure that the people handling hazardous waste have adequate training and knowledge of type of hazardous waste being handled.
5. The Second Party shall ensure that the vehicle for transportation of hazardous is in perfect condition and the driver has valid driving license and other permission and



necessary papers. If any of the transport is approved by State Pollution Control Board is there, then vehicle will be arranged from the transporting agency only.

6. That If any material is found to be taken out by Second Party except permitted than First Party have the sole right to cancel the agreement with immediate effect. The case will be handed over to First Party's Legal Staff for future action

THE PAYMENT TERMS WILL BE AS UNDER:-



- Payment Terms Will Be As Per Annexure-I Attached

THAT THE SECOND PARTY UNDERTAKES AS UNDER:

1. That the Second Party represents that they have the specialization to handle E-Waste and permission under Applicable Rule i.e. E-Waste (Management) Rules 2016.
2. That the Second Party undertakes to indemnify and keep indemnified the First Party in case of any misuse, mishandling, pilferage or spill over of the hazardous waste by the Second Party, its employee, agents and / or any authorized person thereof resulting in any penalty, liability and damages under any rule, regulation, Acts, Notification imposed by the authority concerned.

THAT THE DURATION OF AGREEMENT WILL BE AS UNDER:

- That the agreement shall be valid for the duration of **3 Years** commencing from **01.06.2023 to 31.05.2026**

M/s. Gurgaon Realtech Ltd.	M/s. Shukla E-Waste Processor
	
<u>PARTICULARS OF SIGNATORY</u>	<u>PARTICULARS OF SIGNATORY</u>
Mr. Vijay Misra / Auth. Sign.	Mr. Kamal P.Sharma/ Auth.Signatory

Annexure-1



01.06.2023

The Payments Terms Will Be As Under :-

S.No.	Particulars	UOM	Rates	WHO WILL PAY TO WHOM
1.	Other Metal E-Waste	Kgs.	Rs 34 /- + GST	By M/S. Shukla E-Waste Processor to M/s . Gurgaon Realtech Ltd .
2.	E-Printer, Scanner, Keyboard & Others	Kgs.	Rs 16 /- + GST	By M/S. Shukla E-Waste Processor to M/s . Gurgaon Realtech Ltd .
3.	Tube Lights & CFL, Electronic choke (Plastic Items without glass).	Kgs.	Rs 28 /- + GST	By M/S. Shukla E-Waste Processor to M/s . Gurgaon Realtech Ltd .
	Disposal Charges- Tube lights ,CFL .Light, Electronic choke (with glass).	Kgs.	Rs 4500 /- + GST (4500/500=9/kg)	By M/s . Gurgaon Realtech Ltd to M/S. Shukla E-Waste Processor.

1.Loading Charges will be in the scope of first party.

2.Payment Shall Be Made Within 15 Days from date of Invoice .

M/s . Gurgaon Realtech Ltd.	M/S Shukla E-Waste Processor
	
<u>PARTICULARS OF SIGNATORY</u>	<u>PARTICULARS OF SIGNATORY</u>
Mr. Vijay Misra / Auth. Sign.	Mr. Kamal P.Sharma/Auth.Sign.

Annexure- XXXX

Dc wgt { 'Y cwg'O cpci go gpv'Ci t ggo gpv



INDIA NON JUDICIAL

Government of Rajasthan

₹130

सत्यमेव जयते

e-Stamp

130R130R130R130
SHUKLA E WASTE PROCESSOR SHUKLA E WASTE PROCESSOR SHUKLA E WASTE PROCESSOR SHUKLA E WASTE PROCESSOR SHUKLA E WASTE PROCESSOR

Certificate No.	: IN-RJ00165715212285V
Certificate Issued Date	: 05-Jul-2023 02:06 PM
Account Reference	: NONACC (SV) / rj3089204/ BHIWARI/ RJ-AL
Unique Doc. Reference	: SUBIN-RJRJ308920489173798996302V
Purchased by	: SHUKLA E WASTE PROCESSOR
Description of Document	: Article 58 Works Contract (ii) more than Fifty Lakhs
Property Description	: H-309(B) , RIICO INDL. AREA, BHIWADI DISTT. ALWAR RAJ. 301019
Consideration Price (Rs.)	: 0 (Zero)
First Party	: GURGAON REALTECH LTD
Second Party	: SHUKLA E WASTE PROCESSOR
Stamp Duty Paid By	: SHUKLA E WASTE PROCESSOR
Stamp Duty Payable (Rs.)	: 100 (One Hundred only)
Surcharge for Infrastructure Development (Rs.)	: 10 (Ten only)
Surcharge for Propagation and Conservation of Cow (Rs.)	: 10 (Ten only)
Surcharge for Relief from Natural and Man-made Calamities (Rs.)	: 10 (Ten only)
Stamp Duty Amount (Rs.)	: 130 (One Hundred And Thirty only)



₹130

IN-RJ00165715212285V
JD 0042582410

Statutory Alert:

- The authenticity of this Stamp certificate should be verified at 'www.sholestamp.com' or using e-Stamp Mobile App of Stock Holding. Any discrepancy in the details on this Certificate and as available on the website / Mobile App renders it invalid.
- The onus of checking the legitimacy is on the users of the certificate.
- In case of any discrepancy please inform the Competent Authority.

**AGREEMENT FOR SAFELY DISPOSAL OF HAZARDOUS
WASTE (Battery Waste)**

This agreement is made and executed at Bhiwadi on dated 01.06.2023

By and Between:

M/s Gurgaon Realtech Ltd. having its Work address at- **Kill No. 12/2, 13/1,13/2, 14/1, Sector 72, Village Fazilpur, Jharsa, Gurgaon, 122001** [Thereinafter referred to as the 'First Party – Waste Generator'] which expression shall unless repugnant to the context or meaning hereof mean and include its representative, successors in interest, executors, Administrators, liquidators and permitted assigns], through its duly authorized **Mr.Vijay Misra** Authorized Signatory of the one part;

And

M/s **Shukla E-Waste Processor**, Partnership Firm Service Provider for proper disposal and compliance having office at H – 309 (B), RIICO Industrial Area, Bhiwadi – 301019, Distt. Alwar (Raj.), hereinafter referred to as the “**Second Party – Service Provider**”, which expression shall, unless repugnant to the context or meaning hereof, mean and include its representatives, successors in interest, executors, administrators, liquidators and permitted assigns], through its duly Authorized Signatory **Mr. Kamal P. Sharma** of the other part;

And

M/s. **Keybee Batteries Pvt. Ltd.** Company having treatment facility at Premises G1,573, Riico Industrial Area Bhiwadi-301019 (Raj.) hereinafter referred to as the “**Third Party – Waste Facilitator / Co - Processor**”, which expression shall, unless repugnant to the context or meaning hereof, mean and include its representatives, successors in interest, executors, administrators, liquidators and permitted assigns], through its duly Authorized Signatory **Mr. Raman Aggarwal** of the other part;

(The above mentioned Parties to this agreement shall also be collectively referred to as “**Parties**” and individually as “**Party**”).

AND WHEREAS the Third Party has represented that they are the authorized, registered and licensed under Rajasthan State Pollution Control Board and have a cost effective organization of Hazardous Waste to safely dispose generated Hazardous Waste as per enclosed Hazardous Waste Authorization from the First Party and First Party has accepted the request of Second & Third Party on the terms and conditions set forth in this agreement.

AND WHEREAS it is deemed expedient to record the terms and conditions between the parties in this Agreement.



NOW THIS AGREEMENT WITNESSETH AND IT IS HEREBY AGREED, DECLARED COVENANTED AND RECORDED BY AND BETWEEN THE PARTIES HERETO AS FOLLOWS.

1. That the First Party has agreed to engage Second Party on terms and conditions contained hereinafter to provide services for proper disposal of waste & compliance from First Party.
2. That the First Party has agreed to engage Third Party on terms and conditions contained hereinafter for disposal of Battery Waste (S1, CAT 17) from First Party.
3. That Second & Third Party shall use its best skills and judgments and shall perform all services timely, diligently and to the reasonable scarification of the First Party in a whole.
4. That the Second Party shall provide the service diligently and in conformity with the applicable laws and regulations. Second Party shall carry out the service in under the supervision of employees of First Party.
5. That the services to be provided by the Second Party are detailed in this agreement. However, it is expressly understood between the parties that scope of work is only indicative of the services to be provided by Second Party and not an exhaustive list of the services to be provided by Second Party and the First Party will be entitled to add more service in the scope of work.
6. That First, Second & Third Party undertakes to fulfill all the formalities and requirements of Government of India, Ministry of Environment and Forest and CPCB and other authorities of their own parts.

THAT THE SCOPE OF WORK WILL BE AS UNDER:

1. That Waste will be handed over to second party under the supervision of representative of First Party.
2. That the representative of the First Party shall observe the loading of the vehicle when Waste are taken from the Second Party. In Such Case Second Party representative will accompany the truck during the time it is lifted from the sites.
3. That the clearance of the paper such as gate pass will be provided by the First Party.
4. That at the facility site, waste will be stored as per the categorization and adequately segregated. All precautions shall be taken to avoid spillage of any kind and leaching to the soil. The Third Party shall ensure that the people handling hazardous waste have adequate training and knowledge of type of hazardous waste being handled.



5. The Second Party shall ensure that the vehicle for transportation of hazardous is in perfect condition and the driver has valid driving license and other permission and necessary papers. The transport is to be approved by State Pollution Control Board; only then vehicle will be arranged.
6. That the Second Party will ensure that before loading all hazardous waste containers are labeled (as per form-08 of the rule).
7. That If any material is found to be taken out by Second Party except permitted than First Party have the sole right to cancel the agreement with immediate effect. The case will be handed over to First Party's Legal Staff for future action.

THAT THE THIRD PARTY UNDERTAKES AS UNDER:

1. That the Third Party represents that they have the specialization to handle Hazardous Waste and permission under Applicable Rule i.e. Hazardous & Other Waste (Management and Trans boundary Movement) Rules 2016.
2. That the Second Party will ensure that the hazardous waste will be loaded stored and copy of TERM card (as per Form – 09 of the above mentioned Rule) be given by the third party. In case of any doubt, concern First Party's Officials may be asked for the clarification.
3. That the Parties will produce consent from respective State Pollution Control Board and the respective approvals.
4. That the First Party Will Prepare the 7 copies of manifest from the Third Party as per form – 10 of the above mentioned rule.
 - Copy-1 (White): Copy 1 will be forwarded to SPCB/PCC by first party.
 - Copy-2 (Yellow): Copy 2 will be retained by first Party.
 - Copy-3 (Pink): Copy 3 will be returned by the First Party to second party.
 - Copy-4 (Orange): Copy 4 will be returned to the transporter after accepting waste.
 - Copy-5 (Green): Copy 5 will be forwarded to Pollution Control Board after disposal.
 - Copy-6 (Blue): Copy 6 will be returned to First party after safe disposal.
 - Copy-7 (Brown): Copy 7 will be forwarded respective Pollution Control Board of disposal site.
5. That the Second Party undertakes to indemnify and keep indemnified the First Party in case of any misuse, mishandling, pilferage or spillover of the hazardous waste by the Second Party, its employee, agents and / or any authorized person thereof resulting in any penalty, liability and damages under any rule, regulation, Acts, Notification imposed by the authority concerned.






THAT THE PAYMENTS TERMS WILL BE AS UNDER: -

- a. That all Commercial terms are excluded from the scope of this agreement; this agreement will be only technical agreement Commercials will be executed into different agreement or through PO / WO etc.

THAT THE DURATION OF AGREEMENT WILL BE AS UNDER:

- That the agreement shall be valid for the duration of 03 years commencing from 01.06.2023 to 31.05.2026

M/s. Gurgaon Realtech Ltd	M/s. Shukla E-waste Processor	M/s. Keybee Batteries Pvt. Ltd. .
		
<u>PARTICULARS OF SIGNATORY</u>	<u>PARTICULARS OF SIGNATORY</u>	<u>PARTICULARS OF SIGNATORY</u>
Mr. Vijay Misra /Auth . Sign.	Mr. Kamal P.Sharma/Auth.Sign.	Mr.RamanAggarwal /Auth.Sign.



सत्यमेव जयते

INDIA NON JUDICIAL

Government of Rajasthan

₹ 130

e-Stamp

₹ 130 ₹ 130 ₹ 130 ₹ 130

Certificate No.	: IN-RJ00166460766202V
Certificate Issued Date	: 05-Jul-2023 02:08 PM
Account Reference	: NONACC (SV)/ rj3089204/ BHIWARI/ RJ-AL
Unique Doc. Reference	: SUBIN-RJRJ308920489176996771609V
Purchased by	: SHUKLA E WASTE PROCESSOR
Description of Document	: Article 58 Works Contract (ii) more than Fifty Lakhs
Property Description	: H-309(B) , RIICO INDL. AREA, BHIWADI DISTT. ALWAR RAJ. -301019
Consideration Price (Rs.)	: 0 (Zero)
First Party	: GURGAON REALTECH LTD
Second Party	: SHUKLA E WASTE PROCESSOR
Stamp Duty Paid By	: SHUKLA E WASTE PROCESSOR
Stamp Duty Payable (Rs.)	: 100 (One Hundred only)
Surcharge for Infrastructure Development (Rs.)	: 10 (Ten only)
Surcharge for Propagation and Conservation of Cow (Rs.)	: 10 (Ten only)
Surcharge for Relief from Natural and Man-made Calamities (Rs.)	: 10 (Ten only)
Stamp Duty Amount(Rs.)	: 130 (One Hundred And Thirty only)



₹ 130

IN-RJ00166460766202V
JID 0042582409

Statutory Alert:

- 1 The authenticity of this Stamp certificate should be verified at 'www.shcilestamp.com' or using e-Stamp Mobile App of Stock Holding. Any discrepancy in the details on this Certificate and as available on the website / Mobile App renders it invalid.
- 2 The onus of checking the legitimacy is on the users of this certificate.

**AGREEMENT FOR SAFELY DISPOSAL OF HAZARDOUS
WASTE (USED / WASTE OIL)**

This agreement is made and executed at Bhiwadi on dated 01.06.2023

By and Between:

M/s Gurgaon Realtech Ltd. having its Work address at- **Kill No. 12/2, 13/1,13/2, 14/1, Sector 72, Village Fazilpur, Jharsa, Gurgaon, 122001** [Thereinafter referred to as the 'First Party – Waste Generator'] which expression shall unless repugnant to the context or meaning hereof mean and include its representative, successors in interest, executors, Administrators, liquidators and permitted assigns], through its duly authorized **Mr.Vijay Misra** Authorized Signatory of the one part;

And

M/s **Shukla E-Waste Processor**, Proprietor Firm Service Provider for proper disposal and compliance having office at H – 309 (B), RIICO Industrial Area, Bhiwadi – 301019, Distt. Alwar (Raj.), hereinafter referred to as the "**Second Party – Service Provider**", which expression shall, unless repugnant to the context or meaning hereof, mean and include its representatives, successors in interest, executors, administrators, liquidators and permitted assigns], through its duly Authorized Signatory **Mr. Kamal P. Sharma** of the other part;

And

M/s. **New Lubrisales India Pvt. Ltd.**, Company having treatment facility at Premises of F-192, RIA, Khushkhera, Distt. - Alwar (Raj.), hereinafter referred to as the "**Third Party – Waste Facilitator / Co - Processor**", which expression shall, unless repugnant to the context or meaning hereof, mean and include its representatives, successors in interest, executors, administrators, liquidators and permitted assigns], through its duly Authorized Signatory **Mr. Puneet Bansal** of the other part;

(The above mentioned Parties to this agreement shall also be collectively referred to as "**Parties**" and individually as "**Party**").

AND WHEREAS the Third Party has represented that they are the authorized, registered and licensed under Rajasthan State Pollution Control Board and have a cost effective organization of Hazardous Waste to safely dispose generated Hazardous Waste as per enclosed Hazardous Waste Authorization from the First Party and First Party has accepted the request of Second & Third Party on the terms and conditions set forth in this agreement.

AND WHEREAS it is deemed expedient to record the terms and conditions between the parties in this Agreement.



NOW THIS AGREEMENT WITNESSETH AND IT IS HEREBY AGREED, DECLARED COVENANTED AND RECORDED BY AND BETWEEN THE PARTIES HERETO AS FOLLOWS.

1. That the First Party has agreed to engage Second Party on terms and conditions contained hereinafter to provide services for proper disposal of waste & compliance from First Party.
2. That the First Party has agreed to engage Third Party on terms and conditions contained hereinafter for disposal of Used Oil & Waste Oil (CAT. - 5.1) from First Party.
3. That Second & Third Party shall use its best skills and judgments and shall perform all services timely, diligently and to the reasonable scarification of the First Party in a whole.
4. That the Second Party shall provide the service diligently and in conformity with the applicable laws and regulations. Second Party shall carry out the service in under the supervision of employees of First Party.
5. That the services to be provided by the Second Party are detailed in this agreement. However, it is expressly understood between the parties that scope of work is only indicative of the services to be provided by Second Party and not an exhaustive list of the services to be provided by Second Party and the First Party will be entitled to add more service in the scope of work.
6. That First, Second & Third Party undertakes to fulfill all the formalities and requirements of Government of India, Ministry of Environment and Forest and CPCB and other authorities of their own parts.

THAT THE SCOPE OF WORK WILL BE AS UNDER:

1. That Waste will be handed over to second party under the supervision of representative of First Party.
2. That the representative of the First Party shall observe the loading of the vehicle when Waste are taken from the Second Party. In Such Case Second Party representative will accompany the truck during the time it is lifted from the sites.
3. That the clearance of the paper such as gate pass will be provided by the First Party.
4. That at the facility site, waste will be stored as per the categorization and adequately segregated. All precautions shall be taken to avoid spillage of any kind and leaching to the soil. The Third Party shall ensure that the people handling hazardous waste have adequate training and knowledge of type of hazardous waste being handled.



5. The Second Party shall ensure that the vehicle for transportation of hazardous is in perfect condition and the driver has valid driving license and other permission and necessary papers. The transport is to be approved by State Pollution Control Board; only then vehicle will be arranged.
6. That the Second Party will ensure that before loading all hazardous waste containers are labeled (as per form-08 of the rule).
7. That If any material is found to be taken out by Second Party except permitted than First Party have the sole right to cancel the agreement with immediate effect. The case will be handed over to First Party's Legal Staff for future action.

THAT THE THIRD PARTY UNDERTAKES AS UNDER:

1. That the Third Party represents that they have the specialization to handle Hazardous Waste and permission under Applicable Rule i.e. Hazardous & Other Waste (Management and Trans boundary Movement) Rules 2016.
2. That the Second Party will ensure that the hazardous waste will be loaded stored and copy of TERM card (as per Form – 09 of the above mentioned Rule) be given by the third party. In case of any doubt, concern First Party's Officials may be asked for the clarification.
3. That the Parties will produce consent from respective State Pollution Control Board and the respective approvals.
4. That the First Party Will Prepare the 7 copies of manifest from the Third Party as per from – 10 of the above mentioned rule.
 - Copy-1 (White): Copy 1 will be forwarded to SPCB/PCC by first party.
 - Copy-2 (Yellow): Copy 2 will be retained by first Party.
 - Copy-3 (Pink): Copy 3 will be returned by the First Party to second party.
 - Copy-4 (Orange): Copy 4 will be returned to the transporter after accepting waste.
 - Copy-5 (Green): Copy 5 will be forwarded to Pollution Control Board after disposal.
 - Copy-6 (Blue): Copy 6 will be returned to First party after safe disposal.
 - Copy-7 (Brown): Copy 7 will be forwarded respective Pollution Control Board of disposal site.
5. That the Second Party undertakes to indemnify and keep indemnified the First Party in case of any misuse, mishandling, pilferage or spillover of the hazardous waste by the Second Party, its employee, agents and / or any authorized person thereof resulting in any penalty, liability and damages under any rule, regulation, Acts, Notification imposed by the authority concerned.






THAT THE PAYMENTS TERMS WILL BE AS UNDER: -

- a. That all Commercial terms are excluded from the scope of this agreement; this agreement will be only technical agreement Commercials will be executed into different agreement or through PO / WO etc.

THAT THE DURATION OF AGREEMENT WILL BE AS UNDER:

- That the agreement shall be valid for the duration of **03 years** commencing from **01.06.2023** to **31.05.2026**

M/s . Gurgaon Realtech Ltd.	M/s. Shukla E-Waste Processor	M/s.New Lubri Sales India Pvt. Ltd.
		
<u>PARTICULARS OF SIGNATORY</u>	<u>PARTICULARS OF SIGNATORY</u>	<u>PARTICULARS OF SIGNATORY</u>
Mr. Vijay Misra /Auth.Sign.	Mr. Kamal P.Sharma/Auth.Sign.	Mr. Puneet Bansal / Director

Annexure- XXX

T gegkæpi 'qhi'wdo kukqp'qhi'wpg'4245''

....."èqo r nkpeg'tgr qtv

Eia Team

From: Eia Team <eia.team@amcgroup.co.in>
Sent: Wednesday, May 31, 2023 1:14 PM
To: ronz.chd-mef@nic.in
Cc: seiaa-21.env@hry.gov.in; hspcbms@gmail.com; bms.intellionparkggn (bms.intellionparkggn@tatarealty.in); Saini, Sanni @ Gurgaon (Sanni.Saini@cbre.com); fmg3@tatarealty.in; estatemanagement.g2@tatarealty.in; purushottam@amcgroup.co.in
Subject: Submission of six-monthly compliance report for June 2023 of "Mixed Use Development Project" at Sector-72, Gurgaon, Haryana by M/s. Tata Realty & Infrastructure Ltd.
Attachments: EC Compliance Report June 2023- MUDP_.pdf

Reference: EC Lr No.: SEIAA/HR/2011/38, **Dated:** 19th January, 2011

Dear Sir,

This is with reference to the above-mentioned subject, we are herewith submitting six monthly Compliance Report for **June 2023** for the period of **October 2022 – March 2023** for "Mixed Use Development Project" at Sector-72, Gurgaon, Haryana by M/s. Tata Realty & Infrastructure Ltd., along with the necessary annexures for your kind perusal.

We understand that the above is in line with requirement of Ministry of Environment, Forest and Climate Change, GOI.

Thanking You,

Yours Sincerely,

For TATA Housing Development Company Pvt. Ltd.



Date: 28/04/2023

To,
The Director
Northern Regional Office (MoEF&CC)
Bays No. 24-25, Sector- 31-A,
Dakshin Marg,
Chandigarh – 160030

Subject: Submission of six-monthly compliance report for **June 2023** of "Mixed Use Development Project" at Sector-72, Gurgaon, Haryana by M/s. Tata Realty & Infrastructure Ltd.

Reference: EC Lr No.: SEIAA/HR/2011/38, **Dated:** 19th January, 2011

Dear Sir,

This is with reference to the above-mentioned subject, we are herewith submitting six monthly Compliance Report for **June 2023** for the period of **October 2022 – March 2023** for "Mixed Use Development Project" at Sector-72, Gurgaon, Haryana by M/s. Tata Realty & Infrastructure Ltd., along with the necessary annexures for your kind perusal.

We understand that the above is in line with requirement of Ministry of Environment, Forest and Climate Change, GOI.

Thanking You,

Yours Sincerely,

For TATA Housing Development Company Pvt. Ltd.

(Authorized Signatory)



31/5/23
Haryana State Pollution Control Board
C-11, Sector 6, Panchkula

Enclosure: Compliance Report; Soft copy of Report in C.D.

- Copy to:**
1. Member Secretary, Haryana State Pollution Control Board, C-11 Sec-6, Panchkula, Haryana
 2. Member Secretary, SEIAA, Haryana, Bay No. 55-58, Parytan Bhawan 1st floor, Sector 2, Panchkula, Haryana

TATA REALTY AND INFRASTRUCTURE LIMITED

CIN: U70102MH2007PLC168300

Regional Office: TRIL Commercial Center, "Intellion Edge", Tower A, First Floor, Sector 72, Gurugram - 122 101, Haryana, India. Tel. 0124 4325300

Registered Office: E Block, Voltas Premises, T. B. Kadam Marg, Chinchpokli, Mumbai - 400 033 India.
Tel. 91 22 6661 4444 Fax: 91 22 6661 4452 Website: www.tatarealty.in



Date: 28/04/2023

To,
The Director
Northern Regional Office (MoEF&CC)
Bays No. 24-25, Sector- 31-A,
Dakshin Marg,
Chandigarh – 160030

Subject: Submission of six-monthly compliance report for **June 2023** of “Mixed Use Development Project” at Sector-72, Gurgaon, Haryana by M/s. Tata Realty & Infrastructure Ltd.

Reference: EC Lr No.: SEIAA/HR/2011/38, **Dated:** 19th January, 2011

Dear Sir,
This is with reference to the above-mentioned subject, we are herewith submitting six monthly Compliance Report for **June 2023** for the period of **October 2022 – March 2023** for “Mixed Use Development Project” at Sector-72, Gurgaon, Haryana by M/s. Tata Realty & Infrastructure Ltd., along with the necessary annexures for your kind perusal.


We understand that the above is in line with requirement of Ministry of Environment, Forest and Climate Change, GOI.

Thanking You,

Yours Sincerely,

For TATA Housing Development Company Pvt. Ltd.

(Authorized Signatory)



Enclosure: Compliance Report; Soft copy of Report in C.D.

- Copy to:**
1. Member Secretary, Haryana State Pollution Control Board, C-11 Sec-6, Panchkula, Haryana
 2. Member Secretary, SEIAA, Haryana, Bay No. 55-58, Parytan Bhawan 1st floor, Sector 2, Panchkula, Haryana

TATA REALTY AND INFRASTRUCTURE LIMITED

CIN: U70102MH2007PLC168300

Regional Office: TRIL Commercial Center, “Intellion Edge”, Tower A, First Floor, Sector 72, Gurugram - 122 101, Haryana, India. Tel. 0124 4325300

Registered Office: E Block, Voltas Premises, T. B. Kadam Marg, Chinchpokli, Mumbai - 400 033 India. Tel. 91 22 6661 4444 Fax: 91 22 6661 4452 Website: www.tatarealty.in

Annexure-XXVI

**Copy of CSR fund approval for
Badshapur Corridor Development**

TATA REALTY AND INFRASTRUCTURE LIMITED

INTER OFFICE MEMO

Project: Badshapur Corridor Development

Date: 19th October 2018

Sub: CSR Fund Approval for the Badshapur Corridor Development.

There is a covered drain aside the TRIL Centre Property, the MCG (Municipal Corporation Gurugram) has made plan for beautification for Green Corridor. There was a meeting held in MCG office and they have put the proposal for beautification and asked for contribution from the nearby developers. In line of above, we TRIL and Tata Housing has committed to them that we would develop the patch near to our property.

TATA Housing team has worked out the plan and made estimate of amounting Rs. 1.60 Cr plus taxes. (annexure attached) We proposed the amount Rs. 1.60 Cr. Approval from Management and cost will be shared equally between THDC & TRIL.

Therefore, we seek your approval for the CSR activity fund and transfer to Haryana Govt on account of TRIL CSR activity

Recommended by			
Name	Karun Singh	Jayanta Roy	Hari - Govind
Designation	Sr. Manager -Projects	Project-Head	Portfolio -Head
Approved By			
	Prakash Patil	Sanjay Sharma	Sanjay Dutt
	VP-Real Estate	CFO	MD & CEO

Annexure- XXXII

....."Hqt o 'X" Tgelxpi

GURGAON REALTECH LIMITED

Date: 06/09/2023

To,
Member Secretary,
Haryana State Pollution Control Committee,
C-11, Sector-6, Panchkula,
Haryana-134109

Subject: Submission of Environmental Statement Form V "Mixed Use Development Project" at Village Fazirpur, Jharsa Sector-72, Gurugaon, Haryana as per rules 14 of Environment (Protection) Rules, 1986 and its subsequent amendments up to date.

Ref: CTO issued to M/s Gurgaon Realtech Limited C/o Tata Realty and Infrastructure Ltd. vide CTO No. HSPCB/Consent/:329962320GUSOCTO7636129 CTO dated: 23/05/2020

Dear Sir,

This is with reference to subject mentioned above, we would like to draw your kind attention that Our unit, "Mixed Use Development Project" at village Fazirpur, Jharsa, Sector-72, Gurugaon, Haryana is an operational unit and consent to operate has been granted from HPCB. Further, we are hereby submitting Environment Statement on the Environment management activities executed at our unit during the period of April 2022 to March 2023 in the prescribed Form V as per rule 14 of Environment (Protection) rules, 1986 and its subsequent amendments for the financial year ending on 31st March 2023. We hope you will find our Filled Form V in order and it will fulfill the compliance requirement at our end.

Thanking you,

Sincerely Yours,

For M/s Gurgaon Realtech Limited
C/o Tata Realty and Infrastructure Ltd



(Authorized Signatory)

Enclosure: 1. Environment Statement [Form-V]
2. CTO is attached as Annexure I

CC: Regional Officer Gurugram (South), Haryana State Pollution Control Board, 3rd Floor HSIIDC, Office Complex, IMT Manesar, Gurugram.

Haryana State Pollution Control Board
Gurgaon Region (South)
HSIIDC Complex, 11th Floor,
IMT Manesar, Gurgaon

CIN No.: U70109DL2006PLC149529

Registered Office: Plot No. 5, J Block, Community Centre, Rajouri Garden,
New Delhi - 110 027, INDIA

Regional Office: "Intellion Edge", Tower A, First Floor, Sector 72,
Gurugram - 122 101, Haryana. Tel.: 0124 4325300



Eia Team <eia.team@amcgroup.co.in>

Submission of Environment statement Form-V for "Mixed Use Development Project" at village Fazipur, Jharsa, Sector-72, Gurgaon, Haryana

1 message

Eia Team <eia.team@amcgroup.co.in>

Mon, Sep 18, 2023 at 3:51 PM

To: hspcbms@gmail.com

Cc: hspcbrogrs@gmail.com

Respected Sir,

This is with reference to subject mentioned above, we would like to draw your kind attention that Our unit, "Mixed Use Development Project" at village Fazipur, Jharsa, Sector-72, Gurgaon, Haryana is an operational unit and consent to operate has been granted from HPCB. Further, we are hereby submitting Environment Statement on the Environment management activities executed at our unit during the period of April 2022 to March 2023 in the prescribed Form V as per rule 14 of Environment (Protection) rules, 1986 and its subsequent amendments for the financial year ending on 31 st March 2023.

We hope you will find our Filled Form V in order and it will fulfill the compliance requirement at our end.

Thanking you,
Sincerely Yours,

**For M/s Gurgaon Realtech Limited
C/o Tata Realty and Infrastructure Ltd**

 **Form -V MUDP.pdf**
24004K

Annexure- XXXIII

.....Gpxkt qpo gpvcn' Cwf kw' T gr qt v

MIXED USE DEVELOPMENT PROJECT
By M/s Tata Realty and Infrastructure Ltd.
at Sector-72, District- Gurugram, Haryana.

ENVIRONMENTAL AUDIT REPORT

[Period: July to Sept, 2023]

Date of Environment Audit

27th September 2023

Prepared by:



ASCENSO ENVIRO PVT. LTD.

D-79, 2ND FLOOR, SECTOR-6, NOIDA, UTTAR PRADESH-201301

WWW.ASCENSOENVIRO.COM; PHONE: 9958149985

1. Introduction

Tata Realty and Infrastructure Ltd. was developed a Mixed Use Development Project at Sector 72 Gurugram, Haryana. In order to identify the required environmental statutory compliance and understand environmental performance, the company has engaged Ascenso Enviro Pvt. Ltd. for conducting Environmental Audit for its Mixed Use Development Project.

2. Scope

As per the mandate of the assignment, the Mixed Use Development project located at Sector 72 Gurugram, Haryana, is to be audited twice through site visit in the perspective of legal compliance of environmental regulations, identifying the gaps against conditions imposed by the environmental statutory authorities and review of environmental parameters.

3. Methodology

The mandate for coverage of the review at the project included assessment of environmental facilities, procedures and management practices with respect to legal compliance as well as good practices. The deliverable in this assessment is a report covering findings on significant environmental issues with special emphasis on the conditions of the Environmental Clearance granted to the project.

Step I - Finalizing the work plan

At the outset of the audit conducted on last week of September (27/09/2023), a detail discussion meeting was conducted between Mr. Vijay Mishra of Tata Realty & Infrastructure Ltd and Mr. Purushottam Kumar Sharma, Environmental Auditor, Ascenso Enviro Pvt Ltd to understand the project details. Having done that, the auditor went through detail verification of all the documents maintained towards compliance with environmental regulations.

Step II – Physical Verification of the Project Site and the Facilities Used

The auditor had physically visited the project site to verify the actual status of Project and the facilities installed at site. Information was collected through interaction with key official, verification of documents and records on environmental compliances. Compliance against current legislation as well as good practice was also examined during the site visit.

Step III– Identifying key issues and discussion with the project proponent.

The key issues that emerged during the review were discussed with the company representative at site and views were noted, which are actually assimilated in preparation of this report.

Step IV– Preparation of report and submission

In this report, the major environmental issues along with regulatory references wherever applicable and corrective action/recommendation have been reported.

4. Key Observations –

4.1 General Project Overview

4.1.1 General Environmental Setting of Project Site

The project site is located at Sector 72, District- Gurugram, Haryana. The Site is abutting 35m wide Sector road through wide service road.

The project site falls under Commercial development as per the Gurgaon-Manesar Master Plan.

4.1.2 Land Use

The total plot area of the project site is 31970.11 sq.m (7.90 acres). The zoning plan for the project has been approved by the DTCP.

4.1.3 Project Approvals

Environmental Clearance

The project was accorded Environmental Clearance by the State Environment Impact Assessment Authority, Haryana vide letter no. SEIAA/HR/2018/713 dated 13/07/2018.

Consent to Establish

Consent for Establishment under the Water (Prevention and Control of Pollution) Act, 1974 and Air (Prevention and Control of Pollution) Act, 1981 for the project was obtained from Haryana State Pollution Control Board (HSPCB) vide letter no. HEPC/2017/970 dated 28/09/2017. Consent for Establishment has been also obtained for construction of Tower C vide letter no. HSPCB/Consent/: 329962322GUSOCTE23048110, Dated:20/08/2022.

Consent to Operate

Consent for Operate under the Water (Prevention and Control of Pollution) Act, 1974 and Air (Prevention and Control of Pollution) Act, 1981 for Tower A & Tower B was obtained from Haryana State Pollution Control Board (HSPCB) vide letter no. HSPCB/Consent/29962320GUSOCTO7636129 dated 23/05/2020.

Hazardous waste Authorization

Hazardous waste Authorization for project was obtained from Haryana State Pollution Control Board (HSPCB) vide letter no HWM/GUSO/2020/7022058 dated 29/06/2020.

4.1.4 Project Salient Features [As proposed during EC approval]

The proposed total built up area is 32122.98 sq m. The salient features of the project are tabulated below –

Details of the Project		
1.	Year of Operation of project	17/09/2019
2.	Environmental Clearance	Vide No: SEIAA/HR/2018/713 Date of issue: 21-07-2018
3.	Plot Area	31970.11 sqm.(7.90 Acres)
4.	Built Up Area	174524 sqm
5.	Green Area	7993.08 sq.m (25%)
6.	Building Height	Tower A :- 52.95m, Tower B:- 61.35 m
7.	Requirement of Fresh Water	340 KLD
8.	Power Requirement	8871 KW DHBVN
9.	Parking Space	2110 ECS
10.	Source of Drinking Water	HUDA
11.	DG Set	3 Nos. (3x 2000 KVA)
12.	Stack height	30 m
13.	STP Capacity	735 KLD
14.	STP Technology	MBR TECHNOLOGY
15.	RWH	12 Pits.

Status of Construction [as on 31 December, 2022]

The project has completed construction of 2 towers out of 3. The Tower A has 3 basements+GF+11 Floor and Tower B has 3 basements+GF+13 Floor. The Construction of Tower C is not started at Project site. Occupancy Certificate and Consent to Operate have been obtained for Tower A & Tower B is valid upto 30/09/2024. The STP of capacity 735 KLD was found operational at the basement and fitted with online automatic monitoring system [connected to Haryana Pollution Control Board]. The Organic Waste Converter also found operational.

4.2 Resource Utilization

4.2.1 Water Recycling, Conservation and Rain Water Harvesting

The water requirement for operation of project is being fulfilled through water supply from HUDA. Treated wastewater from STP is being utilized fully onsite for different purposes.

As on date, a total of twelve [12] rainwater harvesting pits have been installed.

4.2.2 Power

At present total 3 nos. of DG sets of capacity 2000 KVA each are used as project site as power back up during power cut.

Energy conservation measures adopted

- Energy conservation measures proposed as per ECBC guideline.
- Solar lights provided in the external lighting.
- CFL/LED used in basements and common areas.

Mixed Use Development Project by M/s. Tata Realty & Infrastructure Ltd.		<i>Environmental Compliance Audit September 2023</i>
---	--	--

4.3 Compliance with Stipulated Conditions of Environmental Clearance

Part A – Specific Conditions

I. Construction Phase

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
1	“Consent for Establish” shall be obtained from Haryana Pollution Control Board under Air Act and Water Act and a copy shall be submitted to the SEIAA Haryana before the start of any construction work at site.	Consent to Establish was obtained from HSPCB vide letter no HEPC/2017/970 dated 28-09-2017. As on the date of audit, construction work completed for 2 towers. OC and CTO [valid up to 30/09/2024] obtained. Construction of Tower C has not yet started.	Nil	Nil
2	A first aid room as proposed in the project report will be provided both during construction and operation phase of the project.	First Aid room has been provided at the site.	Nil	Nil
3	Adequate drinking water and sanitary facilities should be provided for construction workers at site. Provision should be made for mobile toilets. Open defecation by the labours should be strictly prohibited. The safe disposal of waste water and solid wastes generated during the construction phase should be ensured.	Supply of domestic water is sourced from HUDA. No labour camp has been set up at the project site as Construction of Tower C is not started yet.	Nil	Nil

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
4	All the topsoil excavated during construction activities should be stored for use in horticulture/landscape development within the project site	Top soil generated from excavation work was transferred to the nearby nursery who in turn provided the top soil during landscaping work at the project site.	Nil	Nil
5	The project proponent shall ensure that the building material required during construction phase is properly stored within the project area and disposal of construction waste should not create any adverse effect on the neighbouring communities and should be disposed of after taking necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority.	This condition had already been complied during construction phase of existing project. The same will be followed during construction phase of Tower C.	Nil	Nil
6	Construction spoils, including bituminous material and other hazardous materials, must not be allowed to contaminate watercourses and the dump sites for such material must be secured so that they should not leach into the ground water and any hazardous waste generated during construction phase, should be disposed off as per applicable rules and	The condition has been complied with.	Nil	Nil

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
	norms with necessary approval of the Haryana State Pollution Control Board.			
7	The diesel generator sets to be used during construction phase should be of ultra-low sulphur diesel type and should conform to Environment (Protection) Rules prescribed for air and noise emission standards.	Diesel which is available from the nearest Fuel Supply Station was used to run the DG Sets.	Nil	Nil
8	The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from Chief Controller of Explosives shall be taken.	The diesel was found stored in underground tank of capacity 50 KL with permission obtained from PESO.	Nil	Nil
9	Ambient noise levels shall conform to the residential standards both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase. Adequate measures should be taken to reduce ambient air and noise level during construction phase, so as to conform to the stipulated residential standards of CPCB/ MoEF.	At present, major noise generating activities have been completed till construction of Tower C starts. Since beginning of the project, regular monitoring has been carried out and found in compliance with standards. Adequate measures were taken like water sprinkling, installation of anti-smog gun etc.	Nil	Nil
10	Fly ash should be used as building material in the construction as per the provisions of	The condition will be complied. Fly ash has been used as design mix for	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
	Fly Ash Notification of September, 1999 and amended as on 27th August 2003.	premixed concrete during construction of Tower C.		
11	Storm water control and its re-use as per CGWB and BIS standards for various applications should be ensured.	The condition has been complied with. As of now, 12 nos. of rain water harvesting pits have been installed within the project area for recharging the ground aquifer.	Nil	Nil
12	Water demand during construction should be reduced by use of pre-mixed concrete, curing agents and other best practices.	To conserve water, pre-mixed concrete, curing agents were used.	Nil	Nil
13	In view of the severe constrains in water supply augmentation in the region and sustainability of water resources, the developer will submit the NOC from the CGWA specifying water extraction quantities and assurance from HUDA/utility provider indicating source of water supply and quantity of water with details of intended use of water – potable and non-potable. Assurance is required for both construction and operation stages separately. It shall be submitted to the SEIAA and RO, MoEF&CC, Chandigarh before the start of	No onsite ground water abstraction done. As planned, the semi treated water from nearby STP was taken & used for construction. Now, at the operational phase of Tower A & B, water supply from HUDA is taken.	Nil	Nil

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
	construction.			
14	Roof must meet prescribed requirement as per Energy Conservation Building Code by using appropriate thermal insulation materials.	The condition has been complied with.	Nil	Nil
15	Opaque wall should meet prescriptive requirement as per Energy Conservation Building Code which is proposed to be mandatory for all air conditioned spaces while it is desirable for non-air-conditioned spaces by use of appropriate thermal insulation material to fulfill requirement	The condition has been complied with.	Nil	Nil
16	The approval of the competent authority shall be obtained for structural safety of the building on account of earthquake, adequacy of firefighting equipment etc. as per National Building Code including protection measures from lightning etc.	Structures have been designed as per the NBC for earthquake as per seismic zone IV, Fire Fighting equipment are designed as per NBC. Structural safety Certificate has been taken.	Nil	Nil
17	Overexploited groundwater and impending severe shortage of water supply in the region requires the developer to redraw the water and energy conservation plan. Developer shall reduce the overall footprint of the	To reduce the overall footprint, energy conservation measures have been adopted. Low power consuming lighting have been provided.	Nil	Nil

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
	proposed development. Project proponent shall incorporate water efficiency/saving measures as well as water reuse/recycling within 3 months and before start of construction to the SEIAA, Haryana and RO, MoEF, GoI, Chandigarh.	To minimize water consumption, onsite STP treated water is reused in flushing and gardening purposes. Obtained IGBC certificate.		
18	The Project Proponent as stated in proposal shall construct 12 nos. rain water harvesting pits under expansion for recharging the ground water within the project premises. Rain water harvesting pits shall be designed to make provisions for silting chamber and removal of floating matter before entering harvesting pit. Maintenance budget and persons responsible for maintenance must be provided. Care shall also be taken that contaminated water do not enter any RWH pit.	The condition has been complied with.	Nil	Nil
19	The project proponent shall provide for adequate fire safety measures and equipment as required by Haryana Fire Service Act. 2009 and instructions issued by the local Authority/Directorate of fire from time to	Adequate fire safety measures have been provided in the project in line with NBC requirements. Approval has been obtained from Fire Service Department. Project site is provided with portable	Nil	Nil

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
	time. Further the project proponent shall take necessary permission regarding fire safety scheme/NOC from competent Authority as required.	fire extinguishers (mechanical foam, ABC type, CO ₂ type and sand bucket in different capacities.		
20	The Project Proponent shall obtain assurance from the DHBVN for total supply of 1397 KW of power supply before the start of construction. In no case project will be operational solely on generators without any power supply from any external power utility.	As the project is in operational phase, connection from DHBVN is now obtained.	Nil	Nil
21	Detail calculation of power load and ultimate power load of the project shall be submitted to DHBVN under intimation to SEIAA Haryana before the start of construction. Provisions shall be made for electrical infrastructure in the project area.	The condition has been complied.	Nil	Nil
22	The Project Proponent shall not raise any construction in the natural land depression / Nallah/water course and shall ensure that the natural flow from the Nallah/water course is not obstructed.	No Nallah / Water course exists inside the project area.	Nil	Nil
23	The project proponent shall keep the plinth	The condition has been complied.	Nil	Nil

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
	level of the building blocks sufficiently above the level of the approach road to the project. Levels of the other areas in the project shall also be kept suitably so as to avoid flooding.			
24	Construction shall be carried out so that density of population does not exceed norms approved by Director General Town and Country Department Haryana.	The density of the population will not exceed the norms approved by Director General, Town and Country Planning Department, Haryana.	Nil	Nil
25	The Project Proponent shall submit an affidavit with the declaration that ground water will not be used for construction and only treated water should be used for construction.	STP treated water from HUDA was used for construction.	Nil	Nil
26	The project proponent shall not cut any existing tree and project landscaping plan should be modified to include those trees in green area.	No tree was cut as directed.	Nil	Nil
27	The project proponent shall ensure that ECBC norms for composite climate zone are met. In particular building envelope, HVAC service, water heating, pumping, lighting	The condition has been complied with.	Nil	Nil

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
	and electrical infrastructure must meet ECBC norms			
28	The project proponent shall provide 3m high barricade around the project area, dust screen for every floor above the ground, proper sprinkling and covering of stored material to restrict dust and air pollution during construction.	The condition has been complied with.	Nil	Nil
29	The project proponent shall construct a sedimentation basin in the lower level of the project site to trap pollutant and other wastes during rains.	The condition has been complied with.	Nil	Nil
30	The project proponent shall provide proper rasta of proper width and proper strength for the project before the start of construction.	The project site is accessible from the existing 35 m wide sector road.	Nil	Nil
31	The project proponent shall ensure that the U -value of the glass is less than 3.177 and maximum solar heat gain co-efficient is 0.25 for vertical fenestration.	The condition has been complied with.	Nil	Nil
32	The project proponent shall adequately control construction dusts like silica dust, non-silica dust, wood dust. Such dusts shall not spread outside project premises. Project	The condition has been complied with.	Nil	Nil

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
	Proponent shall provide respiratory protective equipment to all construction workers.			
33	The project proponent shall provide fire control room and fire officer for building above 30 meter as per National Building Code.	The condition has been complied with.	Nil	Nil
34	The project proponent shall obtain permission of Mines and Geology Department for excavation of soil before the start of construction.	The condition has been complied for the already constructed part.	Nil	Nil
35	The project proponent shall provide one refuge area till 24 meter and one till 39 meter each as per National Building Code. The project proponent shall not convert any refuse area in the habitable space and it should not be sold out/commercialized.	The condition has been complied with.	Nil	Nil
36	The project proponent shall seek specific prior approval from concerned local Authority/HUDA regarding provision of storm drainage and sewerage system including their integration with external services of HUDA/Local authorities beside	Storm water and sewerage connection have been obtained from HUDA.	Nil	Nil

S. No	Conditions of Environmental Clearance	Status of Compliance / Findings	Recommendation/ Comments from Audit Team	Remarks from project proponent
	other required services before taking up any construction activity.			
37	The project proponent shall discharge excess of treated waste water/storm water in the public drainage system and shall seek permission of HUDA before the start of construction	The condition has been complied with.	Nil	Nil
38	The project proponent shall maintain the distance between STP and water supply line.	Proper distance between STP and water supply line has been maintained.	Nil	Nil
39	The project proponent shall ensure that the stack height is 6 meter more than the highest tower.	The DG sets have been provided with adequate height of stack as per the norms.	Nil	Nil
40	The project proponent shall ensure that structural stability to withstand earthquake of magnitude 8.5 on Richter scale.	The condition has been complied. Structure Stability certificate has been taken.	Nil	Nil
41	Vertical fenestration shall not exceed 60% of total wall area.	The condition has been complied with.	Nil	Nil

II. Operation Phase

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
a.	“Consent to Operate” shall be obtained from Haryana Pollution Control Board under Air and Water Act and a copy shall be submitted to the SEIAA, Haryana.	Consent to operate has been obtained for 2 towers valid upto 30/09/2024.	Nil	Nil
b.	The Sewage Treatment Plant (STP) shall be installed for the treatment of the sewage generated to the prescribed standards including odour and treated effluent will be recycled to achieve zero exit discharge. The installation of STP shall be certified by an independent expert and a report in this regard shall be submitted to the SEIAA, Haryana before the project is commissioned for operation. Tertiary treatment of wastewater is mandatory. The project proponent shall remove not only ortho phosphorus but also total phosphorus to the extent less than 2mg/lit. Similarly, total nitrogen level shall be less than 2 mg/lit in tertiary treated wastewater. Discharge of treated sewage shall conform to the norms and standards of CPCB/HSPCB, whichever	One STP of 735 KLD has been installed and put operational at the basement. The same has not been certified by an independent expert as imposed in the condition. It is provided with automatic online monitoring system as directed by HSPCB and complying with permissible standard for discharge. So far, no non-compliance has been reported. STP adequacy report for STP will be prepared through independent expert and the same shall be submitted to the SEIAA.	The adequacy of the STP has been checked by the independent expert. And it is found that capacity of STP is adequate for treatment of sewage generation during Operation phase of the project.	Adequacy certificate is under process

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
	is environmentally better. The project proponent shall implement such STP technology which does not require filter backwash.			
c.	Separation of grey and black water should be done by the use of dual plumbing line. Treatment of 100% grey water by decentralized treatment should be done ensuring that the re-circulated water should have BOD level less than 5 mg/lit and the recycled water will be used for flushing, gardening and HVAC makeup and DG set cooling etc. to achieve zero discharge.	Complied. Dual plumbing system has been provided in the project.	Nil	Nil
d.	For disinfections of the treated wastewater ultra-violet radiation or ozonisation should be used.	UV radiation is used.	Nil	Nil
e.	Diesel power generating sets proposed as source of backup power for lifts, common area illumination and for domestic use should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The location of the DG sets shall be in the open as promised by	As per approved building plan and NOC from Fire Department, DG has been installed in the open area of ground level. The DG sets have been provided with adequate height of stack as per the norms.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
	the project proponent with appropriate stack height above the highest roof level of the project as per the CPCB norms. The diesel used for DG sets shall be ultra-low sulphur diesel (35 ppm sulphur), instead of low sulphur diesel.			
f.	Ambient Noise level should be controlled to ensure that it does not exceed the prescribed standards both within and at the boundary of the Proposed “mixed use development project”.	Complied.	Nil	Nil
g.	The project proponent as stated in the proposal should maintain at least 25% as green cover area for tree plantation especially all around the periphery of the project and on the road sides preferably with local species so as to provide protection against noise and suspended particulate matter. The open spaces inside the project should be preferably landscaped and covered with vegetation/grass, herbs & shrubs. Only locally available plant species shall be used.	Complied. Landscaping and plantation has been done in project area.	Nil	Nil
h.	The project proponent shall strive to	Some steps have been taken to	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
	minimize water in irrigation of landscape by minimizing grass area, using native variety, xeriscaping and mulching, utilizing efficient irrigation system, scheduling irrigation only after checking evapo- transpiration data.	minimize water consumption.		
i	Rain water harvesting for roof run-off and surface run-off, as per plan submitted should be implemented. Before recharging the surface run off, pre- treatment through sedimentation tanks must be done to remove suspended matter, oil and grease. The bore well for rainwater recharging shall be kept at least 5 m above the highest ground water table. Care shall be taken that contaminated water do not enter any RWH pit. The project proponent shall avoid Rain Water Harvesting of first 10 minutes of rain fall. Roof top of the building shall be without any toxic material or paint which can contaminate rain water. Wire mess and filters should be used wherever required.	As of now, 12 RWH pits have been constructed and all have been put under operation.	Nil	Nil
j.	The ground water level and its quality should be monitored regularly in consultation with Central Ground Water	As there is no abstraction of groundwater, the condition is not applicable for this project.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
	Authority.			
k.	A report on the energy conservation measures conforming to energy conservation norms finalized by Bureau of Energy Efficiency should be prepared incorporating details about building materials and technology, R & U Factors etc. and submit to the IA Division of Environment Department, Haryana in three months' time.	The Report has been prepared and submitted to concern department.	Nil	Nil
l.	Energy conservation measures like installation of LED only for lighting the areas outside the building and inside the building should be integral part of the project design and should be in place before project commissioning. Use of solar panels must be adapted to the maximum energy conservation.	Complied. LED lighting has been provided.	Nil	Nil
m	The Project Proponent shall use zero ozone depleting potential material in insulation, refrigeration, air-conditioning and adhesive. Project Proponent shall also provide Halon free fire suppression system.	The condition has been complied.	Nil	Nil
n.	The solid waste generated should be	As of now, Solid waste generated at	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
	properly collected and segregated as per the requirement of the MSW Rules 2000 and as amended from time to time. The bio-degradable should be treated by appropriate technology at the site ear-marked within the project area and dry/inert solid waste should be disposed off to the approved site for land filling after recovering recyclable materials.	project site is disposed as per Solid Waste Management Rules, 2016. The Non-Biodegradable wastes are collected separately in segregated manner and disposed through municipal Corporation. Bio-Degradable waste is disposed off through Organic waste converter installed at project site.		
o.	The provision of the solar water heating system shall be as per the norms specified by HAREDA and shall be made operational in each building block	It is not required at this stage of the project.	Nil	Solar water heater is not required.
p.	The traffic plan and the parking plan proposed by the PP should be adhered to meticulously with further scope of additional parking for future requirement. There should be no traffic congestion near the entry and exit points from the roads adjoining the proposed project site. Parking should be fully internalized and no public space should be utilized.	Complied. Parking plan has been implemented as per approved design.	Nil	Nil
q.	The Project shall be operationalized only when HUDA/local authority will provide domestic water supply system in the area.	Complied. Permission from HUDA regarding drinking water supply has been obtained.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
r.	Operation and maintenance of STP, solid waste management and electrical Infrastructure, pollution control measures shall be ensured even after the completion of project.	Complied. Day to day operation and maintenance of the completed part is presently handled by one Facility Service Company.	Nil	Nil
s.	Different type of wastes should be disposed of as per provisions of municipal solid waste, biomedical waste, hazardous waste, e-waste, batteries & plastic rules made under Environment Protection Act, 1986. Particularly E-waste and Battery waste shall be disposed of as per existing E-waste Management Rules 2011 and Batteries Management Rules 2001. The project proponent should maintain a collection center for E-waste and it shall be disposed of to only registered and authorized dismantler / recycler.	Complied. Agreement has been made with agencies for disposal of used oil [hazardous waste] and other wastes like E waste, battery waste, plastic wastes etc. Solid waste generated within the premises will be properly collected, segregated and managed as per Solid waste Management Rules, 2016. Biodegradable wastes disposed off at site through Organic waste Converter (OWC). Non-biodegradable/ recyclable wastes will be sold to authorized vendors/recyclers.	Nil	Nil
t	Standards for discharge of environmental pollutants as enshrined in various schedules of rule 3 of Environment Protection Rule 1986 shall be strictly complied with.	Being complied. Regular monitoring is being done through recognized lab.	Nil	Nil
u	The project proponent shall make provision for guard pond and other provisions for	Being complied with.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
	safety against failure in the operation of wastewater treatment facilities. The project proponent shall also identify acceptable outfall for treated effluent.			
v.	The project proponent shall ensure that the of DG sets is more than the highest tower and also ensure that the emission standards of noise and air are within the CPCB latest prescribed limits. Noise and Emission level of DG sets greater than 800 KV A shall be as per CPCB latest standards for high capacity DG sets.	The DG sets have been provided with adequate height of stack as per the norms.	Nil	Nil
w.	All electric supply exceeding 100 amp, 3 phase shall maintain the power factor between 0.98 lag to 1 at the point of connection.	Complied.	Nil	Nil
x.	The project proponent shall minimize heat island effect through shading and reflective or pervious surface instead of hard surface.	Shading has been used to increase cooling effects in the project building. Energy efficient and environmental friendly measures have been incorporated in building design in order to control heat island effect.	Nil	Nil
y.	The project proponent shall not use fresh water for HVAC and DG cooling. Air based	Complied. Treated water use for HVAC and	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
	<p>HVAC system should be adopted and only treated water shall be used by project proponent for cooling, if it is at all needed. The Project Proponent shall also use evaporative cooling technology and double stage cooling system for HVAC in order to reduce water consumption. Further temperature, relative humidity during summer and winter seasons should be kept at optimal level. Variable speed drive, best Co-efficient of Performance (Cop), as well as optimal Integrated Point Load Value and minimum outside fresh air supply may be resorted for conservation of power and water. Coil type Cooling DG Sets shall be used for saving cooling water consumption for water cooled DG Sets.</p>	<p>DG Cooling.</p>		
z.	<p>The project proponent shall ensure that the transformer is constructed with high quality grain oriented, low loss silicon steel and virgin electrolyte grade copper. The project proponent shall obtain manufacturer's certificate also for that.</p>	<p>Complied.</p>	<p>Nil</p>	<p>Nil</p>
aa.	<p>Water supply shall be metered among</p>	<p>Water meter has been installed at the</p>	<p>Nil</p>	<p>At Project Site, water</p>

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
	different users and different utilities.	fresh water intake point, STP inlet and outlet point. Individual meter for different users and different utilities have been installed. As communicated by the project proponent, plumbing has been done as per approved design and individual meter for different purposes also provided in pump room.		connection is provided by govt. authority i.e. GMDA through digital water meter. In pump room, we had made arrangement of separate water meters for different purposes.
ab.	The project proponent shall ensure that exit velocity from the stack should be sufficiently high. Stack shall be designed in such a way that there is no stack down-wash under any meteorological conditions.	Complied.	Nil	Nil
ac.	The project proponent shall provide water sprinkling system in the project area to suppress the dust in addition to the already suggested mitigation measures in the Air Environment Chapter of EMP.	The condition has been complied.	Nil	Nil
ad.	The project proponent shall provide additional green area on terrace and roof top.	Complied.	Nil	Nil
ae.	The project proponent shall ensure proper Air Ventilation and light system in the	Complied.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation/ Comments from Audit Team	Remarks from project proponent
	basements area for comfortable living of human being and shall ensure that number of Air Changes per hour/(ACH) in basement never falls below 15. In case of emergency capacity for increasing ACH to the extent of 30 must be provided by the project proponent.			
af.	The project proponent shall install solar panel for energy conservation.	Solar Panel installed at both Tower and approx. 137 KW solar power generate with these solar panel	Nil	Nil

Part B – General Conditions

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation from Audit Team	Remarks from project proponent
i	The Project Proponent shall ensure the commitments made in Form 1, Form 1A, EIA/ EMP and other documents submitted to the SEIAA for the protection of environment and proposed environmental safeguards are complied with in letter and spirit. In case of contradiction between two or more documents on any point, the most environmentally friendly commitment on the point shall be taken as commitment by project proponent.	The commitments made regarding environmental safeguards are being implemented.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation from Audit Team	Remarks from project proponent
ii	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well as bye-mail) to the northern Regional Office of MoEF, the respective Zonal Office of CPCB, HSPCB and SEIAA Haryana.	Six monthly compliance reports are being submitted on regular basis.	Nil	Nil
iii	STP outlet after stabilization and stack emission shall be monitored monthly. Other environmental parameters and green belt shall be monitored on quarterly basis. After every 3 (three) months, the project proponent shall conduct environmental audit and shall take corrective measure, if required, without delay.	STP installed at project site is provided with online monitoring system as directed by HSPCB. Ambient air, ambient noise and soil quality are monitored regularly through external NABL accredited laboratory.	Nil	Nil
iv	The SEIAA, Haryana reserves the right to add additional safeguard measures subsequently, if found necessary. Environmental Clearance granted will be revoked if it is found that false information has been given for getting approval of this project. SEIAA reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of	As of now, no additional measures have been suggested by the SEIAA.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation from Audit Team	Remarks from project proponent
	SEIAA/MoEF.			
v	The Project proponent shall not violate any judicial orders/pronouncements issued by any Court/Tribunal.	As of now, no judicial orders have been issued.	Nil	Nil
vi	All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, Fire Department, Civil Aviation Department, Forest Conservation Act, 1980 and Wildlife (Protection) Act, 1972, PLPA, 1900, Forest Act 1927 etc. shall be obtained, as applicable by project proponents from the respective authorities prior to construction of the project.	Approval obtained for firefighting scheme. NOC regarding Aravali Notification obtained.	The conditions, if any imposed by the concerned authorities should be complied with.	Nil
vii	The Project proponent should inform the public that the project has been accorded Environment Clearance by the SEIAA and copies of the clearance letter are available with the Haryana State Pollution Control Board & SEIAA. This should be advertised within 7 days from the date of issue of the clearance letter at least in two local newspapers that are widely circulated in the region and the copy of the same should be forwarded to SEIAA Haryana. A copy of	The advertisement already made in the newspaper as directed and the condition has been complied. Copy of the advertisement was submitted with the compliance report to SEIAA in December 2018. Uploading of the EC has been done on the website.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation from Audit Team	Remarks from project proponent
	Environment Clearance conditions shall also be put on project proponent's web site for public awareness.			
viii	Under the provisions of Environment (Protection) Act, 1986, legal action shall be initiated against the Project Proponent if it was found that construction of the project has been started before obtaining prior Environmental Clearance.	Complied.	Nil	Nil
ix	Any appeal against this Environmental Clearance shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.	No appeal has been made.	Nil	Nil
x	Corporate Environment and Social Responsibility (CSER) shall be laid down by the project proponent (2% shall be earmarked) as per guidelines of MoEF, GoI Office Memorandum No. J-11013/41/2006-IA.II(I) dated 18.05.2012 and Ministry of Corporate Affairs, GoI Notification Dated 27.02.2014. A separate audit statement shall be submitted in the compliance. Environment related work proposed to be executed under this responsibility shall be	An amount of Rs.1.60 Crores has been spent under CSER to development of Badshapur drain near Primanti Project and beautification of green corridor.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation from Audit Team	Remarks from project proponent
	undertaken simultaneously. The project proponent shall select and prepare the list of the work for implementation of CSER of its own choice and shall submit the same before the start of construction.			
xi	The fund ear-marked for environment protection measures should be kept in separate account and should not be diverted for other purposes and year wise expenditure shall be reported to the SEIAA/RO/MOEF GoI under rules prescribed for Environment Audit.	Complied.	Nil	Nil
xii	The project proponent shall ensure the compliance of Forest Department, Haryana Notification no. S.O.121/PA2/1900/S.4/97 dated 28/11/1997.	Complied.	Nil	Nil
xiii	The Project Proponent shall ensure that no vehicle during construction/operation phase enter the project premises without valid 'Pollution Under Control' certificate from competent Authority	Complied.	Nil	Nil
xiv	Besides the developer/applicant, the responsibility to ensure the compliance of Environmental Safeguards conditions imposed in the environmental Clearance	In this case, the project proponent is one among the five licensee.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation from Audit Team	Remarks from project proponent
	letter shall also lie on the licensee/licenses in whose name/names the license CLU has been granted by the Town & Country Planning Department, Haryana.			
xv	The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically, It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely PM _{2.5} , PM ₁₀ , SO _x , NO _x , Ozone, Lead, CO, Benzene, Ammonia, Benzo-pyrine, arsenic and Nickel. (Ambient levels as well as stack emissions) or critical sectoral parameters, indicated for the project shall be monitored and displayed at a convenient location near main gate of the company in the public domain.	Uploading of the compliance report including monitored data have been done on the website. The display of monitored parameters is provided near main gate of the company in the public domain.	Nil	Nil
xvi	The environmental statement for each financial year ending 31 at March in Form Vas is mandated to be submitted by the project proponent to the HSPCB Panchkula as prescribed under the Environment	The environmental statement has been submitted every year.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation from Audit Team	Remarks from project proponent
	(Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of the EC conditions and shall also be sent to the respective Regional Offices of MoEF bye-mail.			
xvii	The project proponent shall conduct environment audit at every three months' interval and thereafter corrected measures shall be taken without any delay. Details of environmental audit and corrective measures shall be submitted in the monitoring report.	Environmental Audits are being conducted periodically.	Nil	Nil
xviii	The project proponent shall seek fresh environmental clearance in case any modification /revision is required at a later stage due to exchange of revenue rasta existing in the project area or change in any plan due to combined zoning plan.	As on date, no new modification noted at project site.	Nil	Nil
xix	The validity of this environmental clearance letter is valid up to 7 years from the date of issuance of EC letter. The environmental clearance conditions applicable till life space project in case of Residential project will continue to apply. The resident welfare	Complied.	Nil	Nil

S. No.	Conditions of Environmental Clearance	Status of Compliance	Recommendation from Audit Team	Remarks from project proponent
	association/Housing co-operative societies shall responsible to comply conditions laid down in EC. In case of violation the action would be taken as per the laid down law of land. Compliance report should be sent to this office till life of the project.			
xx	If project is not completed within the validity period then the project proponent shall submit the application for extension of validity within one month before the lapse of validity period of Environmental clearance.	Complied.	Nil	Nil

4.4 Identifications of Gaps

4.4.1 Non-compliance with respect to environmental laws –

1. There is a provision of Separate Area for the storage of Hazardous waste (DG Oil & DG Filters) however the area was found to be Uncovered.
2. There is a compelling need for the removal of Odour emanating from STP

5. Overall Findings


This audit has been conducted according to the requirement as per the condition imposed in the Environmental Clearance issued by the SEIAA, Haryana. The audit was conducted with involvement of the official of the Tata Realty & Infrastructure Ltd.

Overall compliance of the EC conditions at the project site is in compliance status with few observations. As said by the official, required provisions for the Storage of Hazardous waste will be made as well as appropriate measures will be taken to suppress odour emanating from STP plant.

6. Closing Remarks

Immediate action on the points observed during the audit need to be taken and reported so that all the observations observed can be closed. Status of the same will be reviewed in the next audit report.

Photographs of STP:-





Photographs of RWH pits:-




Photographs of OWC:-





Photographs of bins:-




Photographs of DG Sets:-






Photographs of Solar Panels:-





Photographs of Pump room:-







Photographs of Water Treatment Plant:-



Photographs of Fire fighting system:-




Photographs of Green Belt:-



Photographs of Sprinkler system: -



Hazardous & E-Waste Storage Area:-



Site Photographs:-

